Mayor
JIMMIE SMITH
(P) 601.485.1927
(F) 601.485.1911

Councilmembers
GEORGE M. THOMAS
Ward 1

DWAYNE DAVIS
Ward 2

JOSEPH NORWOOD
Ward 3

ROMANDE GAIL WALKER
Ward 4

TYEASHA "TY" BELL LINDSEY
Ward 5

COUNCIL CLERK:
(P) 601.485.1959
(F) 601.485.1913

CITY DEPARTMENTS:

Chief Administrative Officer:
(P) 601.485.1929
(F) 601.485.1911

Community Development:
(P) 601.485.1910
(F) 601.485.1913

Finance and Records:
(P) 601.485.1946
(F) 601.485.1979

Fire:
(P) 601.485.1822
(F) 601.485.1035

Homeland Security:
(P) 601.484.6890
(F) 601.484.6895

Parks and Recreation:
(P) 601.485.1802
(F) 601.485.1851

Police:
(P) 601.485.1841
(F) 601.484.6832

Public Works:
(P) 601.485.1920
(F) 601.485.1864

601 23rd Avenue
Post Office Box 1430
Meridian, MS 39302-1430
www.meridianms.org

July 31, 2023

Case No. 3:19-cv-00427-DPJ-FKB

EES Case Management Unit
Environment and Natural Resources Division
U.S. Department of Justice
P.O. Box 7611
Washington, DC 20044-7611
Re: DOJ No. 90-5-1-1-11167

Chief, NPDES Permitting and Enforcement Branch
Water Protection Division
U.S. Environmental Protection Agency, Region 4
ATTN: Mr. John C. Goodwin
61 Forsyth Street, S.W.
Atlanta, GA 30303

Chief, Environmental Compliance and Enforcement Division
Office of Pollution Control
Mississippi Department of Environmental Quality
P.O. Box 2261
Jackson, MS 39225-2261

Re: City of Meridian, Mississippi – EPA Consent Decree
Semi Annual Report No. 8

Dear Ladies and Gentlemen:

Please find enclosed the City of Meridian Semi-Annual Report No. 8, as required in Section IX of the Consent Decree. Should you have any questions, please contact me.

Sincerely,

David M. Hodge, P.E., Director
Department of Public Works

Enclosure
Cc: Honorable Jimmie Smith, Mayor
Ronald Thompson, P.E., Waggoner Engineering, Inc.
David Ruhl, P.E., RPG, Waggoner Engineering, Inc.

Wastewater System Consent Decree
Meridian, Mississippi

Semi Annual Report No. 8

July 31, 2023

PUBLIC WORKS DEPARTMENT
311 27th Avenue, Meridian, MS 39302
P: 601.485.1990 | F: 601.485.1864

City of Meridian
Wastewater Consent Decree Program

Semi-Annual Report No. 8
January 2023 through June 2023

July 31, 2023

Prepared for:

City of Meridian
Department of Public Works
311 27th Ave.
Meridian, MS 39302

Prepared by:

Waggoner Engineering, Inc.
2211 5th Street, Suite 107
Meridian, MS 39301

City of Meridian, Mississippi
Semi-Annual Report No. 8
January 2023 through June 2023

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel properly gather and evaluate the information submitted. Based on my inquiry of the person or persons who manage the system, or those persons directly responsible for gathering such information, the information submitted is, to the best of my knowledge and belief, true, accurate and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Jimmie Smith, Mayor
City of Meridian

7/28/23
Date

Semi-Annual Report No. 8

January 2023 through June 2023

Contents Page

1.0 Introduction 1-1
1.1 Overview 1-1
1.2 Authority to Promulgate 1-1
1.3 Consent Decree Requirements for Semi-Annual Report 1-1

2.0 Summary of Sanitary Sewer Overflows, Effluent Violations and Prohibited Bypasses 2-1
2.1 Sanitary Sewer Overflows 2-1
Table 1 Sanitary Sewer Overflows 2-2
Table 2 SSO Remote Monitoring Log Overflow 2-4
Table 3 SSO Remote Monitoring Log High-High Level 2-5
Table 4 SSO Remote Monitoring Log High Level 2-8
Table 5 SSO Remote Monitoring Log Full Pipe 2-12
2.2 Wastewater Treatment Plant Effluent Exceedances 2-16
Table 6 NPDES Permit Effluent Exceedances 2-17

3.0 Summary of WWTP and WCTS Projects and Activities 3-1
3.1 Early Action Capital Improvement Project 3-1
3.2 Highway 80 Trunk Line 3-2
3.2.1 Highway 80 Trunk Line Work Plan 3-3
3.2.2 Highway 80 Trunk Line Rehabilitation Plan 3-3
3.2.3 Highway 80 Phase 2 Rehabilitation Project 3-3
3.3 Wastewater Collection and Transmission System 3-4
3.3.1 Sewerbasin Prioritization Work Plan 3-4
3.3.2 Sewerbasin Prioritization Report 3-4
3.3.3 Repair of 54-inch Diameter Sanitary Sewer Interceptor 3-5
3.3.4 West Meridian Trunkline Phase 1 Rehabilitation 3-5
3.3.5 Sanitary and Storm Sewer Rehabilitation Annual Contract 3-5
3.4 Chronic SSO Advanced Remote Monitoring Program 3-6
3.4.1 Chronic Sanitary Sewer Overflow List 3-6
3.4.2 Updated Chronic Sanitary Sewer Overflow List 3-6
3.4.3 Chronic SSO Advance Remote Monitoring Program 3-6

4.0 Capacity, Management, Operations and Maintenance (CMOM) Programs 4-1
4.1 Sewer Overflow Response Plan (SORP) 4-1
4.2 Emergency Response Plan (ERP) 4-2
4.3 Sewer Mapping Program 4-3
4.4 Gravity Sewer System Operations and Maintenance Program 4-3

Contents Page

4.5 Pump Station & Force Main Operations and Preventative Maintenance Program 4-5
4.6 Legal Support Program 4-7
4.7 Information Management System (IMS) Program 4-8
4.8 Fats, Oil, and Grease (FOG) Control Program 4-8
4.9 Financing and Cost Analysis Program 4-10

5.0 Consent Decree Progress Schedule 5-1

1.0 Introduction

1.1 Overview

On August 6th, 2019, the City of Meridian, Mississippi (City) entered into a Consent Decree (CD) with the United States Environmental Protection Agency (EPA), the State of Mississippi Department of Environmental Quality (MDEQ) and the United States Department of Justice (USDOJ) to address deficiencies within the City's wastewater collection and transmission system (WCTS), with the goal of eliminating sanitary sewer overflows (SSOs) and achieving continued compliance, in full, with the Clean Water Act (CWA), the Mississippi Air and Water Pollution Control Law (MAWPCL) and the National Pollutant Discharge Elimination System (NPDES) Permit.

One of the ongoing requirements of the EPA Consent Decree is to submit periodic reports to demonstrate continuing compliance. The specific reporting requirements of the CD are described below.

1.2 Authority to Promulgate

The City retained Waggoner Engineering, Inc., Neel-Schaffer, Inc., and Kimley-Horn and Associates, Inc. to assist the City in addressing the requirements of the Consent Decree. Accordingly, Waggoner Engineering, Inc. prepared this Semi-Annual Report with input from the City and its various contractors to fulfill the requirements of Section IX ¶ 26 (a) set forth in the CD.

1.3 Consent Decree Requirements for Semi-Annual Report

As stated in the Consent Decree Section IX ¶ 26 (a), the Semi-Annual Report shall be submitted beginning one (1) Month after the first two (2) Calendar Quarters following the Effective Date of this Consent Decree, and one (1) Month after each subsequent two (2) Calendar Quarters until termination of the Consent Decree, the City shall submit to EPA for review and approval a Semi-Annual Report. Each Semi-Annual Report shall include, at a minimum:

1) *The date, time, location (including whether in Group 1, 2, or 3), source, estimated duration, estimated volume, receiving water (if any), and cause of all SSOs occurring in the applicable six (6)-Month period in a tabulated electronic format. When available pursuant to Paragraph 20.b(8) of this consent decree (Remote Monitoring), each Semi-Annual Report shall also include information on all events when the Threshold specified by the City are attained and/or exceeded as identified by the remote monitoring devices required pursuant to Paragraph 20.b(8) of*

this Consent Decree;

2) *The date, time, estimated duration, estimated volume, and cause of all effluent violations occurring in the applicable six (6)-Month period in a tabulated electronic format.*

3) *A description of projects and activities completed, and milestones achieved during the previous applicable six (6)-Month period pursuant to the requirements of this Consent Decree, in Gantt chart or similar format, including a description of the status of compliance or non-compliance with the requirements of this Consent Decree and, if applicable, the reasons for non-compliance. If any non-compliance cannot be fully explained at the time the report is due, the City shall include a statement to that effect in the report. The City shall investigate to determine the cause of the non-compliance and then shall submit an amendment to the report, including a full explanation of the cause of the non-compliance, within thirty (30) Days after submission of the Semi-Annual Report.*

4) *A summary of significant projects and activities anticipated to be performed, and milestones anticipated to be achieved, in the successive applicable six (6)-month period to comply with the requirements of this Consent Decree, in Gantt chart or similar format.*

5) *Any additional information the City determines is appropriate to demonstrate that the City is implementing the remedial actions required under this Consent Decree in an adequate and timely manner.*

2.0 Summary of Sanitary Sewer Overflows and Effluent Violations

The following sections provide the Sanitary Sewer Overflows from the wastewater collection and transmission system, NPDES discharge permit exceedances and Prohibited Bypasses from the wastewater treatment facilities during this reporting period (January 1, 2023 – June 30, 2023).

2.1 Sanitary Sewer Overflows

As defined in the CD, the definition of a "Sanitary Sewer Overflow", or "SSO", shall mean any discharge of wastewater to waters of the United States or the State from the City's Sewer System through a point source not specified in any NPDES permit, as well as any overflow, spill, or release of wastewater to public or private property from the Sewer System that may not have reached waters of the United States or the State, including all Building Backups.

Table 1 lists Sanitary Sewer Overflows reported in the City's system from January 2023 through June 2023. If an overflow took place in an area not considered a Chronic SSO and is not being monitored, then an address is provided in the Chronic SSO # column.

Table 2 lists sanitary sewer overflow level alarms from January 2023 through June 2023.

Table 3 lists sanitary sewer high-high level alarms from January 2023 through June 2023.

Table 4 lists sanitary sewer high level alarms from January 2023 through June 2023.

Table 5 lists sanitary sewer full pipe level alarms from January 2023 through June 2023.

Alarms shown in Tables 2 through Table 5 are triggered at SSO locations remotely monitored throughout the City. Each table indicates manhole levels at full pipe, high level, high-high level and overflow.

Due to flush trucks cleaning sewer lines in late June, Site SSO-3 has been down. This location has seen a significant decrease in sewer levels since cleaning began.

Table 1
Sanitary Sewer Overflows
City of Meridian, Mississippi
Semi Annual Report No. 8 – January 2023 through June 2023

COUNT	CHRONIC SSO #	DATE / TIME BEGAN	SOURCE	ESTIMATED DURATION (hours)	ESTIMATED VOLUME (Gallons)	STATE WATERS AFFECTED	CAUSE	RAINFALL (Meridian NWS) (inches)
1	7	1/4/23 2:20 AM	Manhole	1.75	21,000	Okatibbee Creek	Excessive Rain	1.00
2	7	1/8/23 8:34 AM	Manhole	9.35	112,200	Okatibbee Creek	Excessive Rain	1.16
3	3202 Hwy 45 N.	1/16/23 1:00 PM	Broken Pipe	669.50	8,435,700	Sowashee Creek	Broken Pipe	0.00
4	8Th Pl. Lift Station	1/16/23 6:52 PM	Lift Station	0.27	80	None	Lift Station Failure	0.00
5	7	1/21/23 9:45PM	Manhole	12.08	145,000	Okatibbee Creek	Excessive Rain	1.38
6	7	1/24/23 11:45 PM	Manhole	12.83	154,000	Okatibbee Creek	Excessive Rain	1.01
7	7	1/29/23 7:00 PM	Manhole	21.33	256,000	Okatibbee Creek	Excessive Rain	1.46
8	5	1/29/23 7:00 PM	Manhole	2.33	28,000	Sowashee Creek	Excessive Rain	1.46
9	7	2/2/23 5:20 AM	Manhole	15.92	191,000	Sowashee Creek	Excessive Rain	1.55
10	10	2/2/23 4:07 PM	Manhole	14.88	267,900	Okatibbee Creek	Excessive Rain	1.47
11	7	2/9/23 3:30 PM	Manhole	14.25	183,825	Okatibbee Creek	Excessive Rain	1.15

Table 1 cont.
Sanitary Sewer Overflows
City of Meridian, Mississippi
Semi Annual Report No. 8 – January 2023 through June 2023

COUNT	CHRONIC SSO #	DATE / TIME BEGAN	SOURCE	ESTIMATED DURATION (hours)	ESTIMATED VOLUME (Gallons)	STATE WATERS AFFECTED	CAUSE	RAINFALL (inches)
12	7	2/11/23 1:55 PM	Manhole	23.42	251,000	Okatibbee Creek	Excessive Rain	1.85
13	4	2/11/23 4:40 PM	Manhole	8.50	76,500	Sowashee Creek	Excessive Rain	1.85
14	8	2/11/23 5:05 PM	Manhole	0.25	750	Robbins Branch, Sowashee Creek	Excessive Rain	1.85
15	4	2/13/23 8:35 PM	Manhole	2.92	966	Sowashee Creek	Excessive Rain	1.85
16	4	2/16/23 1:35 PM	Manhole	66.00	700,920	Sowashee Creek	Excessive Rain	4.39
17	7	2/16/23 3:10 PM	Manhole	32.50	390,000	Okatibbee Creek	Excessive Rain	4.39
18	8	2/16/23 3:25 PM	Manhole	6.33	38,000	Robbins Branch, Sowashee Creek	Excessive Rain	4.39
19	9	2/16/23 3:30 PM	Manhole	25.75	38,625	Gallagher Creek, Sowashee Creek	Excessive Rain	4.39
20	1	2/16/23 8:30 PM	Manhole	12.92	7,750	Sowashee Creek	Excessive Rain	4.39
21	5	2/16/23 8:35 PM	Manhole	2.33	3,640	Sowashee Creek	Excessive Rain	4.39
22	3212 11TH Pl.	3/2/23 8:30 AM	Broken Pipe	146.00	876,000	Robbins Branch, Sowashee Creek	Broken Pipe	0.00

Table 1 cont.
Sanitary Sewer Overflows
City of Meridian, Mississippi
Semi Annual Report No. 8 – January 2023 through June 2023

COUNT	CHRONIC SSO #	DATE / TIME BEGAN	SOURCE	ESTIMATED DURATION (hours)	ESTIMATED VOLUME (Gallons)	STATE WATERS AFFECTED	CAUSE	RAINFALL (inches)
23	3202 Hwy 45 N.	3/10/23 1:30 PM	Manhole	1.50	18,000	Sowashee Creek	Bypass Pump Failure	0.00
24	3202 Hwy 45 N.	3/14/23 2:35 PM	Manhole	1.08	13,000	Sowashee Creek	Bypass Pump Failure	0.00
25	7	3/17/23 2:15 PM	Manhole	1.08	13,000	Okatibbee Creek	Excessive Rain	0.69
26	8	3/26/23 7:25 PM	Manhole	0.58	3,500	Robbins Branch, Sowashee Creek	Excessive Rain	1.32
27	9	3/26/23 7:45 PM	Manhole	0.08	250	Gallagher Creek, Sowashee Creek	Excessive Rain	1.32
28	4	3/26/23 8:15 PM	Manhole	0.75	6,750	Sowashee Creek	Excessive Rain	1.32
29	7	3/26/23 8:55 PM	Manhole	10.42	80,000	Okatibbee Creek	Excessive Rain	1.32
30	3202 Hwy 45 N.	3/28/23 11:32 AM	Manhole	1.72	20,600	Sowashee Creek	Bypass Pump Failure	0.00
31	8	4/3/23 5:35 AM	Manhole	.50	1,470	Robbins Branch, Sowashee Creek	Excessive Rain	2.02
32	4	4/3/23 5:40 AM	Manhole	2.33	8,960	Sowashee Creek	Excessive Rain	2.02
33	7	4/3/23 5:55 AM	Manhole	11.33	136,000	Okatibbee Creek	Excessive Rain	2.02

Table 1 cont.
Sanitary Sewer Overflows
City of Meridian, Mississippi
Semi Annual Report No. 8 – January 2023 through June 2023

COUNT	CHRONIC SSO #	DATE / TIME BEGAN	SOURCE	ESTIMATED DURATION (hours)	ESTIMATED VOLUME (Gallons)	STATE WATERS AFFECTED	CAUSE	RAINFALL (inches)
34	3202 Hwy 45 N.	4/3/23 7:30 AM	Manhole	8.00	120,000	Sowashee Creek	Excessive Rainfall	2.02
35	4	4/7/23 2:40 PM	Manhole	18.83	80,250	Sowashee Creek	Excessive Rainfall	2.46
36	7	4/7/23 3:15 PM	Manhole	45.25	268,250	Okatibbee Creek	Excessive Rainfall	2.46
37	8	4/8/23 7:20 AM	Manhole	1.42	8,500	Robbins Branch, Sowashee Creek	Excessive Rainfall	2.46
38	9	4/8/23 6:15 AM	Manhole	1.25	4,125	Gallagher Creek, Sowashee Creek	Excessive Rainfall	2.46
39	7	4/13/23 1:50 PM	Manhole	12.25	268,250	Okatibbee Creek	Excessive Rainfall	0.78
40	7	5/12/23 10:50 PM	Manhole	0.67	8,000	Okatibbee Creek	Excessive Rainfall	1.31
41	7	6/16/23 10:50 PM	Manhole	1.90	23,000	Okatibbee Creek	Excessive Rainfall	0.68
42	7	6/19/23 2:30 AM	Manhole	12.25	147,000	Okatibbee Creek	Excessive Rainfall	3.23
43	8	6/19/23 2:05 AM	Manhole	2.10	12,500	Robbins Branch, Sowashee Creek	Excessive Rainfall	3.23
44	9	6/19/23 2:15 AM	Manhole	2.25	4,050	Gallagher Creek, Sowashee Creek	Excessive Rainfall	3.23
45	6	6/19/23 2:30 AM	Manhole	1.10	3,500	Sowashee Creek	Excessive Rainfall	3.23

Table 1 cont.

Sanitary Sewer Overflows

City of Meridian, Mississippi

Semi Annual Report No. 8 – January 2023 through June 2023

COUNT	CHRONIC SSO #	DATE / TIME BEGAN	SOURCE	ESTIMATED DURATION (hours)	ESTIMATED VOLUME (Gallons)	STATE WATERS AFFECTED	CAUSE	RAINFALL (inches)
46	5	6/19/23 3:05 AM	Manhole	.33	4,000	Sowashee Creek	Excessive Rainfall	3.23
47	N/A	6/29/23 11:30 AM	Broken Pipe	7.50	23,500	Shearers Branch, Sowashee Creek	Roots, Tree	0.00

Table 2
Sanitary Sewer Remote Monitoring Alarm Log (Overflow Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	Overflow	1/4/2023 2:20	SSO-7	181 65th Avenue	System	1/4/2023 3:15	System	1/4/2023 3:15	1/4/2023 3:10
Cleared	Overflow	1/4/2023 3:25	SSO-7	181 65th Avenue	System	1/4/2023 4:09	System	1/4/2023 4:09	1/4/2023 4:05
Cleared	Overflow	1/8/2023 8:30	SSO-7	181 65th Avenue	System	1/8/2023 10:49	System	1/8/2023 10:49	1/8/2023 10:45
Cleared	Overflow	1/8/2023 11:00	SSO-7	181 65th Avenue	System	1/8/2023 15:54	System	1/8/2023 15:54	1/8/2023 15:50
Cleared	Overflow	1/8/2023 16:05	SSO-7	181 65th Avenue	System	1/8/2023 16:44	System	1/8/2023 16:44	1/8/2023 16:40
Cleared	Overflow	1/8/2023 17:00	SSO-7	181 65th Avenue	System	1/8/2023 17:59	System	1/8/2023 17:59	1/8/2023 17:55
Cleared	Overflow	1/21/2023 21:45	SSO-7	181 65th Avenue	System	1/22/2023 5:41	System	1/22/2023 5:41	1/22/2023 5:30
Cleared	Overflow	1/22/2023 6:15	SSO-7	181 65th Avenue	System	1/22/2023 7:09	System	1/22/2023 7:09	1/22/2023 7:05
Cleared	Overflow	1/22/2023 7:50	SSO-7	181 65th Avenue	System	1/22/2023 8:54	System	1/22/2023 8:54	1/22/2023 8:50
Cleared	Overflow	1/22/2023 9:35	SSO-7	181 65th Avenue	System	1/22/2023 9:54	System	1/22/2023 9:54	1/22/2023 9:50
Cleared	Overflow	1/24/2023 23:45	SSO-7	181 65th Avenue	System	1/25/2023 10:34	System	1/25/2023 10:34	1/25/2023 10:30
Cleared	Overflow	1/25/2023 10:35	SSO-7	181 65th Avenue	System	1/25/2023 11:44	System	1/25/2023 11:44	1/25/2023 11:40
Cleared	Overflow	1/25/2023 11:55	SSO-7	181 65th Avenue	System	1/25/2023 12:39	System	1/25/2023 12:39	1/25/2023 12:35
Cleared	Overflow	1/29/2023 19:00	SSO-7	181 65th Avenue	System	1/29/2023 21:39	System	1/29/2023 21:39	1/29/2023 21:35
Cleared	Overflow	1/29/2023 21:45	SSO-7	181 65th Avenue	System	1/30/2023 14:04	System	1/30/2023 14:04	1/30/2023 14:00
Cleared	Overflow	1/29/2023 23:40	SSO-5	Sowashee St	System	1/30/2023 2:05	System	1/30/2023 2:05	1/30/2023 2:00
Cleared	Overflow	1/30/2023 14:30	SSO-7	181 65th Avenue	System	1/30/2023 16:34	System	1/30/2023 16:34	1/30/2023 16:30
Cleared	Overflow	1/30/2023 21:30	SSO-7	181 65th Avenue	System	1/30/2023 21:44	System	1/30/2023 21:44	1/30/2023 21:40
Cleared	Overflow	1/31/2023 22:30	SSO-7	181 65th Avenue	System	1/31/2023 22:54	System	1/31/2023 22:54	1/31/2023 22:50
Cleared	Overflow	1/31/2023 23:35	SSO-7	181 65th Avenue	System	2/1/2023 0:54	System	2/1/2023 0:54	2/1/2023 0:50
Cleared	Overflow	2/1/2023 1:05	SSO-7	181 65th Avenue	System	2/1/2023 1:39	System	2/1/2023 1:39	2/1/2023 1:35
Cleared	Overflow	2/1/2023 11:50	SSO-7	181 65th Avenue	System	2/1/2023 12:10	System	2/1/2023 12:10	2/1/2023 12:05
Cleared	Overflow	2/2/2023 5:20	SSO-7	181 65th Avenue	System	2/2/2023 5:59	System	2/2/2023 5:59	2/2/2023 5:55
Cleared	Overflow	2/2/2023 6:40	SSO-7	181 65th Avenue	System	2/2/2023 8:39	System	2/2/2023 8:39	2/2/2023 8:35
Cleared	Overflow	2/2/2023 9:15	SSO-7	181 65th Avenue	System	2/2/2023 9:59	System	2/2/2023 9:59	2/2/2023 9:55
Cleared	Overflow	2/2/2023 10:40	SSO-7	181 65th Avenue	System	2/2/2023 11:29	System	2/2/2023 11:29	2/2/2023 11:25
Cleared	Overflow	2/2/2023 12:00	SSO-7	181 65th Avenue	System	2/2/2023 12:29	System	2/2/2023 12:29	2/2/2023 12:25
Cleared	Overflow	2/2/2023 13:05	SSO-7	181 65th Avenue	System	2/2/2023 23:04	System	2/2/2023 23:04	2/2/2023 23:00
Cleared	Overflow	2/2/2023 23:20	SSO-7	181 65th Avenue	System	2/3/2023 0:10	System	2/3/2023 0:10	2/3/2023 0:05
Cleared	Overflow	2/3/2023 0:15	SSO-7	181 65th Avenue	System	2/3/2023 1:14	System	2/3/2023 1:14	2/3/2023 1:10
Cleared	Overflow	2/3/2023 1:30	SSO-7	181 65th Avenue	System	2/3/2023 2:09	System	2/3/2023 2:09	2/3/2023 2:05
Cleared	Overflow	2/3/2023 2:40	SSO-7	181 65th Avenue	System	2/3/2023 3:19	System	2/3/2023 3:19	2/3/2023 3:15
Cleared	Overflow	2/3/2023 3:55	SSO-7	181 65th Avenue	System	2/3/2023 4:24	System	2/3/2023 4:24	2/3/2023 4:20
Cleared	Overflow	2/3/2023 5:05	SSO-7	181 65th Avenue	System	2/3/2023 5:39	System	2/3/2023 5:39	2/3/2023 5:35
Cleared	Overflow	2/4/2023 9:30	SSO-7	181 65th Avenue	System	2/4/2023 9:59	System	2/4/2023 9:59	2/4/2023 9:55
Cleared	Overflow	2/4/2023 16:20	SSO-7	181 65th Avenue	System	2/4/2023 16:39	System	2/4/2023 16:39	2/4/2023 16:35
Cleared	Overflow	2/9/2023 1:15	SSO-7	181 65th Avenue	System	2/9/2023 22:03	System	2/9/2023 22:03	2/9/2023 15:45
Cleared	Overflow	2/9/2023 16:15	SSO-7	181 65th Avenue	System	2/9/2023 22:03	System	2/9/2023 22:03	2/9/2023 17:00
Cleared	Overflow	2/9/2023 17:45	SSO-7	181 65th Avenue	System	2/9/2023 22:03	System	2/9/2023 22:03	2/9/2023 18:15
Cleared	Overflow	2/11/2023 13:55	SSO-7	181 65th Avenue	System	2/12/2023 11:09	System	2/12/2023 11:09	2/12/2023 11:05
Cleared	Overflow	2/11/2023 16:40	SSO-4	North Frontage Rd / 18th Ave	System	2/12/2023 1:15	System	2/12/2023 1:15	2/12/2023 1:10
Cleared	Overflow	2/11/2023 17:05	SSO-8	36th Ave / Parkway Blvd	System	2/11/2023 17:25	System	2/11/2023 17:25	2/11/2023 17:20
Cleared	Overflow	2/12/2023 11:20	SSO-7	181 65th Avenue	System	2/12/2023 12:24	System	2/12/2023 12:24	2/12/2023 12:20
Cleared	Overflow	2/12/2023 12:35	SSO-7	181 65th Avenue	System	2/12/2023 13:34	System	2/12/2023 13:34	2/12/2023 13:30
Cleared	Overflow	2/12/2023 13:55	SSO-7	181 65th Avenue	System	2/12/2023 14:49	System	2/12/2023 14:49	2/12/2023 14:45

Table 2 cont.

Sanitary Sewer Remote Monitoring Alarm Log (Overflow Condition)

Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	Overflow	2/12/2023 15:15	SSO-7	181 65th Avenue	System	2/12/2023 15:59	System	2/12/2023 15:59	2/12/2023 15:55
Cleared	Overflow	2/12/2023 16:30	SSO-7	181 65th Avenue	System	2/12/2023 17:10	System	2/12/2023 17:10	2/12/2023 17:05
Cleared	Overflow	2/13/2023 11:00	SSO-7	181 65th Avenue	System	2/13/2023 11:24	System	2/13/2023 11:24	2/13/2023 11:20
Cleared	Overflow	2/13/2023 20:35	SSO-4	North Frontage Rd / 18th Ave	System	2/14/2023 0:45	System	2/14/2023 0:45	2/14/2023 0:40
Cleared	Overflow	2/14/2023 12:55	SSO-4	North Frontage Rd / 18th Ave	System	2/14/2023 22:30	System	2/14/2023 22:30	2/14/2023 22:25
Cleared	Overflow	2/16/2023 13:35	SSO-4	North Frontage Rd / 18th Ave	System	2/19/2023 19:02	System	2/19/2023 19:02	2/19/2023 5:20
Cleared	Overflow	2/16/2023 15:10	SSO-7	181 65th Avenue	System	2/17/2023 19:44	System	2/17/2023 19:44	2/17/2023 19:40
Cleared	Overflow	2/16/2023 15:25	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 16:45	System	2/16/2023 16:45	2/16/2023 16:40
Cleared	Overflow	2/16/2023 15:30	SSO-9	40th Ave / 26th St	System	2/16/2023 17:05	System	2/16/2023 17:05	2/16/2023 17:00
Cleared	Overflow	2/16/2023 20:10	SSO-9	40th Ave / 26th St	System	2/16/2023 23:00	System	2/16/2023 23:00	2/16/2023 22:55
Cleared	Overflow	2/16/2023 20:15	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 22:05	System	2/16/2023 22:05	2/16/2023 22:00
Cleared	Overflow	2/16/2023 20:30	SSO-1	Cracker Barrel / Highway 11/80	System	2/17/2023 15:55	System	2/17/2023 15:55	2/17/2023 15:55
Cleared	Overflow	2/16/2023 20:35	SSO-5	Sowashee St	System	2/16/2023 22:07	System	2/16/2023 22:07	2/16/2023 22:05
Cleared	Overflow	2/16/2023 23:40	SSO-9	40th Ave / 26th St	System	2/17/2023 7:06	System	2/17/2023 7:06	2/17/2023 5:15
Cleared	Overflow	2/16/2023 23:50	SSO-8	36th Ave / Parkway Blvd	System	2/17/2023 3:30	System	2/17/2023 3:30	2/17/2023 3:25
Cleared	Overflow	2/17/2023 0:25	SSO-5	Sowashee St	System	2/17/2023 3:05	System	2/17/2023 3:05	2/17/2023 3:00
Cleared	Overflow	2/17/2023 19:45	SSO-7	181 65th Avenue	System	2/17/2023 20:29	System	2/17/2023 20:29	2/17/2023 20:25
Cleared	Overflow	2/17/2023 20:55	SSO-7	181 65th Avenue	System	2/17/2023 21:39	System	2/17/2023 21:39	2/17/2023 21:35
Cleared	Overflow	2/17/2023 22:10	SSO-7	181 65th Avenue	System	2/17/2023 22:39	System	2/17/2023 22:39	2/17/2023 22:35
Cleared	Overflow	2/17/2023 23:30	SSO-7	181 65th Avenue	System	2/17/2023 23:44	System	2/17/2023 23:44	2/17/2023 23:40
Cleared	Overflow	2/19/2023 9:30	SSO-4	North Frontage Rd / 18th Ave	System	2/19/2023 19:02	System	2/19/2023 19:02	2/19/2023 15:40
Cleared	Overflow	3/17/2023 14:15	SSO-7	181 65th Avenue	System	3/17/2023 15:19	System	3/17/2023 15:19	3/17/2023 15:15
Cleared	Overflow	3/17/2023 15:45	SSO-7	181 65th Avenue	System	3/17/2023 16:19	System	3/17/2023 16:19	3/17/2023 16:15
Cleared	Overflow	3/26/2023 19:25	SSO-8	36th Ave / Parkway Blvd	System	3/26/2023 20:05	System	3/26/2023 20:05	3/26/2023 20:00
Cleared	Overflow	3/26/2023 19:45	SSO-9	40th Ave / 26th St	System	3/26/2023 20:09	System	3/26/2023 20:09	3/26/2023 20:05
Cleared	Overflow	3/26/2023 20:15	SSO-4	North Frontage Rd / 18th Ave	System	3/26/2023 21:35	System	3/26/2023 21:35	3/26/2023 21:30
Cleared	Overflow	3/26/2023 20:55	SSO-7	181 65th Avenue	System	3/27/2023 5:25	System	3/27/2023 5:25	3/27/2023 3:10
Cleared	Overflow	3/27/2023 4:05	SSO-7	181 65th Avenue	System	3/27/2023 5:25	System	3/27/2023 5:25	3/27/2023 4:25
Cleared	Overflow	3/27/2023 7:00	SSO-7	181 65th Avenue	System	3/27/2023 7:42	System	3/27/2023 7:42	3/27/2023 7:20
Cleared	Overflow	3/27/2023 8:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 8:40
Cleared	Overflow	3/27/2023 9:25	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 10:05
Cleared	Overflow	3/27/2023 10:45	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 11:15
Cleared	Overflow	3/27/2023 12:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 12:25
Cleared	Overflow	4/3/2023 5:35	SSO-8	36th Ave / Parkway Blvd	System	4/3/2023 6:15	System	4/3/2023 6:15	4/3/2023 6:10
Cleared	Overflow	4/3/2023 5:40	SSO-4	North Frontage Rd / 18th Ave	System	4/3/2023 8:49	System	4/3/2023 8:49	4/3/2023 8:45
Cleared	Overflow	4/3/2023 5:55	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/3/2023 15:20
Cleared	Overflow	4/3/2023 15:35	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/3/2023 17:25
Cleared	Overflow	4/3/2023 18:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/3/2023 18:35
Cleared	Overflow	4/7/2023 14:40	SSO-4	North Frontage Rd / 18th Ave	System	4/7/2023 22:10	System	4/7/2023 22:10	4/7/2023 22:05
Cleared	Overflow	4/7/2023 15:15	SSO-7	181 65th Avenue	System	4/7/2023 23:54	System	4/7/2023 23:54	4/7/2023 23:50
Cleared	Overflow	4/8/2023 0:10	SSO-7	181 65th Avenue	System	4/8/2023 0:49	System	4/8/2023 0:49	4/8/2023 0:45
Cleared	Overflow	4/8/2023 1:20	SSO-7	181 65th Avenue	System	4/8/2023 1:54	System	4/8/2023 1:54	4/8/2023 1:50
Cleared	Overflow	4/8/2023 3:55	SSO-7	181 65th Avenue	System	4/8/2023 4:14	System	4/8/2023 4:14	4/8/2023 4:10
Cleared	Overflow	4/8/2023 4:40	SSO-7	181 65th Avenue	System	4/8/2023 23:29	System	4/8/2023 23:29	4/8/2023 23:25
Cleared	Overflow	4/8/2023 5:05	SSO-4	North Frontage Rd / 18th Ave	System	4/8/2023 14:50	System	4/8/2023 14:50	4/8/2023 14:45

Table 2 cont.
Sanitary Sewer Remote Monitoring Alarm Log (Overflow Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	Overflow	4/8/2023 5:55	SSO-8	36th Ave / Parkway Blvd	System	4/8/2023 7:35	System	4/8/2023 7:35	4/8/2023 7:30
Cleared	Overflow	4/8/2023 6:15	SSO-9	40th Ave / 26th St	System	4/8/2023 7:53	System	4/8/2023 7:53	4/8/2023 7:50
Cleared	Overflow	4/8/2023 23:35	SSO-7	181 65th Avenue	System	4/9/2023 0:34	System	4/9/2023 0:34	4/9/2023 0:30
Cleared	Overflow	4/9/2023 0:50	SSO-7	181 65th Avenue	System	4/9/2023 1:24	System	4/9/2023 1:24	4/9/2023 1:20
Cleared	Overflow	4/9/2023 2:00	SSO-7	181 65th Avenue	System	4/9/2023 2:39	System	4/9/2023 2:39	4/9/2023 2:35
Cleared	Overflow	4/9/2023 3:10	SSO-7	181 65th Avenue	System	4/9/2023 3:34	System	4/9/2023 3:34	4/9/2023 3:30
Cleared	Overflow	4/9/2023 11:15	SSO-7	181 65th Avenue	System	4/9/2023 11:39	System	4/9/2023 11:39	4/9/2023 11:35
Cleared	Overflow	4/9/2023 12:20	SSO-7	181 65th Avenue	System	4/9/2023 12:40	System	4/9/2023 12:40	4/9/2023 12:35
Cleared	Overflow	4/13/2023 14:20	SSO-7	181 65th Avenue	System	4/14/2023 1:14	System	4/14/2023 1:14	4/14/2023 1:10
Cleared	Overflow	4/14/2023 1:30	SSO-7	181 65th Avenue	System	4/14/2023 2:14	System	4/14/2023 2:14	4/14/2023 2:10
Cleared	Overflow	5/12/2023 22:50	SSO-7	181 65th Avenue	System	5/12/2023 23:24	System	5/12/2023 23:24	5/12/2023 23:20
Cleared	Overflow	6/15/2023 1:05	SSO-7	181 65th Avenue	System	6/15/2023 4:44	System	6/15/2023 4:44	6/15/2023 4:40
Cleared	Overflow	6/15/2023 4:55	SSO-7	181 65th Avenue	System	6/15/2023 5:34	System	6/15/2023 5:34	6/15/2023 5:30
Cleared	Overflow	6/15/2023 7:55	SSO-7	181 65th Avenue	System	6/15/2023 9:59	System	6/15/2023 9:59	6/15/2023 9:55
Cleared	Overflow	6/15/2023 10:25	SSO-7	181 65th Avenue	System	6/15/2023 10:59	System	6/15/2023 10:59	6/15/2023 10:55
Cleared	Overflow	6/15/2023 12:45	SSO-7	181 65th Avenue	System	6/15/2023 13:34	System	6/15/2023 13:34	6/15/2023 13:25
Cleared	Overflow	6/15/2023 14:05	SSO-7	181 65th Avenue	System	6/15/2023 14:29	System	6/15/2023 14:29	6/15/2023 14:25
Cleared	Overflow	6/16/2023 22:50	SSO-7	181 65th Avenue	System	6/17/2023 3:17	System	6/17/2023 3:17	6/17/2023 1:05
Cleared	Overflow	6/19/2023 2:05	SSO-8	36th Ave / Parkway Blvd	System	6/19/2023 4:20	System	6/19/2023 4:20	6/19/2023 4:15
Cleared	Overflow	6/19/2023 2:15	SSO-9	40th Ave / 26th St	System	6/19/2023 4:59	System	6/19/2023 4:59	6/19/2023 4:55
Cleared	Overflow	6/19/2023 2:30	SSO-6	B. St. and 10th Ave. S.	System	6/19/2023 3:44	System	6/19/2023 3:44	6/19/2023 3:40
Cleared	Overflow	6/19/2023 2:30	SSO-7	181 65th Avenue	System	6/19/2023 14:44	System	6/19/2023 14:44	6/19/2023 14:40
Cleared	Overflow	6/19/2023 2:35	SSO-11	Pkwy. Blvd., 32nd St.	System	6/19/2023 3:00	System	6/19/2023 3:00	6/19/2023 3:00
Cleared	Overflow	6/19/2023 3:05	SSO-5	Sowashee St	System	6/19/2023 4:20	System	6/19/2023 4:20	6/19/2023 4:15
Cleared	Overflow	6/19/2023 14:50	SSO-7	181 65th Avenue	System	6/19/2023 15:29	System	6/19/2023 15:29	6/19/2023 15:25
Cleared	Overflow	6/19/2023 16:00	SSO-7	181 65th Avenue	System	6/19/2023 16:34	System	6/19/2023 16:34	6/19/2023 16:30

Table 3
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High	1/4/2023 1:30	SSO-8	36th Ave / Parkway Blvd	System	1/4/2023 1:50	System	1/4/2023 1:50	1/4/2023 1:45
Cleared	High High	1/4/2023 1:30	SSO-9	40th Ave / 26th St	System	1/4/2023 2:25	System	1/4/2023 2:25	1/4/2023 2:20
Cleared	High High	1/4/2023 2:05	SSO-7	181 65th Avenue	System	1/4/2023 5:44	System	1/4/2023 5:44	1/4/2023 5:40
Cleared	High High	1/8/2023 8:20	SSO-7	181 65th Avenue	System	1/8/2023 19:54	System	1/8/2023 19:54	1/8/2023 19:50
Cleared	High High	1/8/2023 13:05	SSO-3	North Frontage Rd / 22nd Ave	System	1/8/2023 17:40	System	1/8/2023 17:40	1/8/2023 17:40
Cleared	High High	1/8/2023 15:25	SSO-4	North Frontage Rd / 18th Ave	System	1/8/2023 17:05	System	1/8/2023 17:05	1/8/2023 17:00
Cleared	High High	1/8/2023 20:20	SSO-7	181 65th Avenue	System	1/8/2023 20:59	System	1/8/2023 20:59	1/8/2023 20:55
Cleared	High High	1/21/2023 19:50	SSO-3	North Frontage Rd / 22nd Ave	System	1/22/2023 9:15	System	1/22/2023 9:15	1/22/2023 9:15
Cleared	High High	1/21/2023 21:25	SSO-7	181 65th Avenue	System	1/22/2023 10:19	System	1/22/2023 10:19	1/22/2023 10:15
Cleared	High High	1/21/2023 22:35	SSO-5	Sowashee St	System	1/22/2023 0:45	System	1/22/2023 0:45	1/22/2023 0:40
Cleared	High High	1/21/2023 22:40	SSO-4	North Frontage Rd / 18th Ave	System	1/22/2023 2:55	System	1/22/2023 2:55	1/22/2023 2:50
Cleared	High High	1/22/2023 3:15	SSO-4	North Frontage Rd / 18th Ave	System	1/22/2023 5:50	System	1/22/2023 5:50	1/22/2023 5:45
Cleared	High High	1/22/2023 11:55	SSO-3	North Frontage Rd / 22nd Ave	System	1/22/2023 16:05	System	1/22/2023 16:05	1/22/2023 16:05
Cleared	High High	1/22/2023 16:20	SSO-3	North Frontage Rd / 22nd Ave	System	1/22/2023 16:25	System	1/22/2023 16:25	1/22/2023 16:25
Cleared	High High	1/24/2023 23:35	SSO-7	181 65th Avenue	System	1/25/2023 15:39	System	1/25/2023 15:39	1/25/2023 15:35
Cleared	High High	1/25/2023 0:00	SSO-5	Sowashee St	System	1/25/2023 6:57	System	1/25/2023 6:57	1/25/2023 6:55
Cleared	High High	1/25/2023 0:05	SSO-9	40th Ave / 26th St	System	1/25/2023 1:15	System	1/25/2023 1:15	1/25/2023 1:10
Cleared	High High	1/25/2023 0:40	SSO-3	North Frontage Rd / 22nd Ave	System	1/25/2023 10:01	System	1/25/2023 10:01	1/25/2023 10:00
Cleared	High High	1/25/2023 1:10	SSO-4	North Frontage Rd / 18th Ave	System	1/25/2023 5:20	System	1/25/2023 5:20	1/25/2023 5:05
Cleared	High High	1/25/2023 5:15	SSO-4	North Frontage Rd / 18th Ave	System	1/25/2023 8:44	System	1/25/2023 8:44	1/25/2023 8:40
Cleared	High High	1/25/2023 10:25	SSO-3	North Frontage Rd / 22nd Ave	System	1/25/2023 10:30	System	1/25/2023 10:30	1/25/2023 10:30
Cleared	High High	1/25/2023 16:15	SSO-7	181 65th Avenue	System	1/25/2023 17:04	System	1/25/2023 17:04	1/25/2023 17:00
Cleared	High High	1/25/2023 17:40	SSO-7	181 65th Avenue	System	1/25/2023 18:19	System	1/25/2023 18:19	1/25/2023 18:15
Cleared	High High	1/29/2023 16:25	SSO-3	North Frontage Rd / 22nd Ave	System	1/31/2023 0:30	System	1/31/2023 0:30	1/31/2023 0:30
Cleared	High High	1/29/2023 17:35	SSO-5	Sowashee St	System	1/30/2023 10:15	System	1/30/2023 10:15	1/30/2023 10:10
Cleared	High High	1/29/2023 18:05	SSO-7	181 65th Avenue	System	1/30/2023 22:34	System	1/30/2023 22:34	1/30/2023 22:30
Cleared	High High	1/29/2023 18:35	SSO-4	North Frontage Rd / 18th Ave	System	1/30/2023 8:59	System	1/30/2023 8:59	1/30/2023 8:55
Cleared	High High	1/29/2023 23:40	SSO-9	40th Ave / 26th St	System	1/30/2023 2:09	System	1/30/2023 2:09	1/30/2023 2:05
Cleared	High High	1/29/2023 23:50	SSO-8	36th Ave / Parkway Blvd	System	1/30/2023 0:14	System	1/30/2023 0:14	1/30/2023 0:00
Cleared	High High	1/30/2023 1:20	SSO-1	Cracker Barrel / Highway 11/80	System	1/30/2023 1:51	System	1/30/2023 1:51	1/30/2023 1:50
Cleared	High High	1/30/2023 9:20	SSO-4	North Frontage Rd / 18th Ave	System	1/30/2023 9:29	System	1/30/2023 9:29	1/30/2023 9:25
Cleared	High High	1/30/2023 9:40	SSO-4	North Frontage Rd / 18th Ave	System	1/30/2023 14:24	System	1/30/2023 14:24	1/30/2023 14:20
Cleared	High High	1/30/2023 22:40	SSO-7	181 65th Avenue	System	1/30/2023 23:34	System	1/30/2023 23:34	1/30/2023 23:30
Cleared	High High	1/31/2023 0:10	SSO-7	181 65th Avenue	System	1/31/2023 0:55	System	1/31/2023 0:55	1/31/2023 0:55
Cleared	High High	1/31/2023 1:45	SSO-7	181 65th Avenue	System	1/31/2023 2:03	System	1/31/2023 2:03	1/31/2023 2:00
Cleared	High High	1/31/2023 9:30	SSO-7	181 65th Avenue	System	1/31/2023 10:19	System	1/31/2023 10:19	1/31/2023 10:15
Cleared	High High	1/31/2023 10:55	SSO-7	181 65th Avenue	System	1/31/2023 11:44	System	1/31/2023 11:44	1/31/2023 11:40
Cleared	High High	1/31/2023 12:10	SSO-7	181 65th Avenue	System	1/31/2023 13:04	System	1/31/2023 13:04	1/31/2023 13:00
Cleared	High High	1/31/2023 13:40	SSO-7	181 65th Avenue	System	1/31/2023 14:09	System	1/31/2023 14:09	1/31/2023 14:05
Cleared	High High	1/31/2023 15:05	SSO-7	181 65th Avenue	System	1/31/2023 15:44	System	1/31/2023 15:44	1/31/2023 15:40
Cleared	High High	1/31/2023 16:40	SSO-7	181 65th Avenue	System	1/31/2023 17:04	System	1/31/2023 17:04	1/31/2023 17:00
Cleared	High High	1/31/2023 18:05	SSO-7	181 65th Avenue	System	1/31/2023 18:44	System	1/31/2023 18:44	1/31/2023 18:40
Cleared	High High	1/31/2023 19:40	SSO-7	181 65th Avenue	System	1/31/2023 20:04	System	1/31/2023 20:04	1/31/2023 20:00
Cleared	High High	1/31/2023 21:00	SSO-7	181 65th Avenue	System	2/1/2023 3:59	System	2/1/2023 3:59	2/1/2023 3:55
Cleared	High High	1/31/2023 23:15	SSO-3	North Frontage Rd / 22nd Ave	System	2/1/2023 2:15	System	2/1/2023 2:15	2/1/2023 2:15
Cleared	High High	2/1/2023 4:25	SSO-7	181 65th Avenue	System	2/1/2023 4:59	System	2/1/2023 4:59	2/1/2023 4:55
Cleared	High High	2/1/2023 5:55	SSO-7	181 65th Avenue	System	2/1/2023 6:39	System	2/1/2023 6:39	2/1/2023 6:35
Cleared	High High	2/1/2023 7:40	SSO-7	181 65th Avenue	System	2/1/2023 8:04	System	2/1/2023 8:04	2/1/2023 8:00
Cleared	High High	2/1/2023 9:00	SSO-7	181 65th Avenue	System	2/1/2023 9:54	System	2/1/2023 9:54	2/1/2023 9:50

Table 3 cont.
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	2/1/2023 10:25	SSO-7	181 65th Avenue	System	2/1/2023 11:04	System	2/1/2023 11:04	2/1/2023 11:00
Cleared	High High	2/1/2023 11:40	SSO-7	181 65th Avenue	System	2/1/2023 12:49	System	2/1/2023 12:49	2/1/2023 12:45
Cleared	High High	2/1/2023 13:10	SSO-7	181 65th Avenue	System	2/1/2023 13:59	System	2/1/2023 13:59	2/1/2023 13:55
Cleared	High High	2/1/2023 14:25	SSO-7	181 65th Avenue	System	2/1/2023 15:19	System	2/1/2023 15:19	2/1/2023 15:15
Cleared	High High	2/1/2023 17:30	SSO-7	181 65th Avenue	System	2/1/2023 18:16	System	2/1/2023 18:16	2/1/2023 18:10
Cleared	High High	2/1/2023 20:35	SSO-7	181 65th Avenue	System	2/1/2023 20:54	System	2/1/2023 20:54	2/1/2023 20:50
Cleared	High High	2/1/2023 22:05	SSO-7	181 65th Avenue	System	2/1/2023 22:29	System	2/1/2023 22:29	2/1/2023 22:25
Cleared	High High	2/1/2023 23:35	SSO-7	181 65th Avenue	System	2/1/2023 23:59	System	2/1/2023 23:59	2/1/2023 23:55
Cleared	High High	2/2/2023 1:00	SSO-7	181 65th Avenue	System	2/2/2023 1:19	System	2/2/2023 1:19	2/2/2023 1:15
Cleared	High High	2/2/2023 2:35	SSO-7	181 65th Avenue	System	2/3/2023 6:14	System	2/3/2023 6:14	2/3/2023 6:10
Cleared	High High	2/2/2023 7:00	SSO-3	North Frontage Rd / 22nd Ave	System	2/2/2023 9:05	System	2/2/2023 9:05	2/2/2023 9:05
Cleared	High High	2/2/2023 13:20	SSO-3	North Frontage Rd / 22nd Ave	System	2/4/2023 2:31	System	2/4/2023 2:31	2/4/2023 2:30
Cleared	High High	2/2/2023 13:35	SSO-5	Sowashee St	System	2/2/2023 18:30	System	2/2/2023 18:30	2/2/2023 18:25
Cleared	High High	2/2/2023 13:40	SSO-9	40th Ave / 26th St	System	2/2/2023 18:48	System	2/2/2023 18:48	2/2/2023 18:45
Cleared	High High	2/2/2023 13:55	SSO-4	North Frontage Rd / 18th Ave	System	2/3/2023 4:26	System	2/3/2023 4:26	2/3/2023 4:25
Cleared	High High	2/2/2023 14:00	SSO-8	36th Ave / Parkway Blvd	System	2/2/2023 15:54	System	2/2/2023 15:54	2/2/2023 15:50
Cleared	High High	2/2/2023 15:00	SSO-6	10th Ave/ B St	System	2/2/2023 17:44	System	2/2/2023 17:44	2/2/2023 17:40
Cleared	High High	2/3/2023 4:30	SSO-4	North Frontage Rd / 18th Ave	System	2/3/2023 7:55	System	2/3/2023 7:55	2/3/2023 7:50
Cleared	High High	2/3/2023 6:35	SSO-7	181 65th Avenue	System	2/4/2023 0:10	System	2/4/2023 0:10	2/4/2023 0:00
Cleared	High High	2/3/2023 12:05	SSO-4	North Frontage Rd / 18th Ave	System	2/3/2023 15:44	System	2/3/2023 15:44	2/3/2023 15:40
Cleared	High High	2/4/2023 0:30	SSO-7	181 65th Avenue	System	2/4/2023 1:19	System	2/4/2023 1:19	2/4/2023 1:15
Cleared	High High	2/4/2023 2:00	SSO-7	181 65th Avenue	System	2/4/2023 2:34	System	2/4/2023 2:34	2/4/2023 2:30
Cleared	High High	2/4/2023 6:35	SSO-7	181 65th Avenue	System	2/4/2023 7:04	System	2/4/2023 7:04	2/4/2023 7:00
Cleared	High High	2/4/2023 9:20	SSO-7	181 65th Avenue	System	2/4/2023 11:44	System	2/4/2023 11:44	2/4/2023 11:40
Cleared	High High	2/4/2023 12:15	SSO-7	181 65th Avenue	System	2/4/2023 14:24	System	2/4/2023 14:24	2/4/2023 14:20
Cleared	High High	2/4/2023 12:20	SSO-3	North Frontage Rd / 22nd Ave	System	2/4/2023 23:00	System	2/4/2023 23:00	2/4/2023 23:00
Cleared	High High	2/4/2023 14:50	SSO-7	181 65th Avenue	System	2/4/2023 15:39	System	2/4/2023 15:39	2/4/2023 15:35
Cleared	High High	2/4/2023 16:05	SSO-7	181 65th Avenue	System	2/4/2023 17:09	System	2/4/2023 17:09	2/4/2023 17:05
Cleared	High High	2/4/2023 17:40	SSO-7	181 65th Avenue	System	2/4/2023 18:24	System	2/4/2023 18:24	2/4/2023 18:20
Cleared	High High	2/4/2023 19:05	SSO-7	181 65th Avenue	System	2/4/2023 20:04	System	2/4/2023 20:04	2/4/2023 20:00
Cleared	High High	2/4/2023 20:30	SSO-7	181 65th Avenue	System	2/4/2023 21:14	System	2/4/2023 21:14	2/4/2023 21:10
Cleared	High High	2/4/2023 23:15	SSO-3	North Frontage Rd / 22nd Ave	System	2/4/2023 23:20	System	2/4/2023 23:20	2/4/2023 23:20
Cleared	High High	2/9/2023 0:50	SSO-5	Sowashee St	System	2/9/2023 5:45	System	2/9/2023 5:45	2/9/2023 5:40
Cleared	High High	2/9/2023 0:50	SSO-9	40th Ave / 26th St	System	2/9/2023 2:02	System	2/9/2023 2:02	2/9/2023 2:00
Cleared	High High	2/9/2023 1:10	SSO-7	181 65th Avenue	System	2/9/2023 22:03	System	2/9/2023 22:03	2/9/2023 21:50
Cleared	High High	2/9/2023 1:40	SSO-3	North Frontage Rd / 22nd Ave	System	2/9/2023 12:16	System	2/9/2023 12:16	2/9/2023 12:15
Cleared	High High	2/9/2023 2:00	SSO-4	North Frontage Rd / 18th Ave	System	2/9/2023 10:19	System	2/9/2023 10:19	2/9/2023 10:15
Cleared	High High	2/9/2023 12:35	SSO-3	North Frontage Rd / 22nd Ave	System	2/9/2023 12:45	System	2/9/2023 12:45	2/9/2023 12:45
Cleared	High High	2/9/2023 19:05	SSO-3	North Frontage Rd / 22nd Ave	System	2/10/2023 2:07	System	2/10/2023 2:07	2/9/2023 23:20
Cleared	High High	2/9/2023 22:10	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/9/2023 23:05
Cleared	High High	2/9/2023 23:45	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/10/2023 0:20
Cleared	High High	2/10/2023 9:45	SSO-7	181 65th Avenue	System	2/10/2023 10:14	System	2/10/2023 10:14	2/10/2023 10:10
Cleared	High High	2/10/2023 11:10	SSO-7	181 65th Avenue	System	2/10/2023 11:49	System	2/10/2023 11:49	2/10/2023 11:45
Cleared	High High	2/10/2023 12:45	SSO-7	181 65th Avenue	System	2/10/2023 13:19	System	2/10/2023 13:19	2/10/2023 13:15
Cleared	High High	2/10/2023 14:25	SSO-7	181 65th Avenue	System	2/10/2023 14:49	System	2/10/2023 14:49	2/10/2023 14:45
Cleared	High High	2/10/2023 15:10	SSO-7	181 65th Avenue	System	2/10/2023 16:14	System	2/10/2023 16:14	2/10/2023 16:10
Cleared	High High	2/10/2023 16:55	SSO-7	181 65th Avenue	System	2/10/2023 17:24	System	2/10/2023 17:24	2/10/2023 17:20
Cleared	High High	2/10/2023 18:30	SSO-7	181 65th Avenue	System	2/10/2023 18:54	System	2/10/2023 18:54	2/10/2023 18:50
Cleared	High High	2/11/2023 13:50	SSO-7	181 65th Avenue	System	2/12/2023 21:24	System	2/12/2023 21:24	2/12/2023 21:20

Table 3
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	2/11/2023 14:25	SSO-5	Sowashee St	System	2/11/2023 23:45	System	2/11/2023 23:45	2/11/2023 23:40
Cleared	High High	2/11/2023 14:30	SSO-3	North Frontage Rd / 22nd Ave	System	2/12/2023 18:20	System	2/12/2023 18:20	2/12/2023 18:20
Cleared	High High	2/11/2023 14:45	SSO-4	North Frontage Rd / 18th Ave	System	2/12/2023 6:55	System	2/12/2023 6:55	2/12/2023 6:50
Cleared	High High	2/11/2023 14:50	SSO-9	40th Ave / 26th St	System	2/12/2023 2:20	System	2/12/2023 2:20	2/12/2023 2:15
Cleared	High High	2/11/2023 16:25	SSO-8	36th Ave / Parkway Blvd	System	2/11/2023 17:55	System	2/11/2023 17:55	2/11/2023 17:50
Cleared	High High	2/12/2023 6:55	SSO-4	North Frontage Rd / 18th Ave	System	2/12/2023 17:05	System	2/12/2023 17:05	2/12/2023 17:00
Cleared	High High	2/12/2023 21:30	SSO-7	181 65th Avenue	System	2/12/2023 22:34	System	2/12/2023 22:34	2/12/2023 22:30
Cleared	High High	2/12/2023 22:55	SSO-7	181 65th Avenue	System	2/12/2023 23:49	System	2/12/2023 23:49	2/12/2023 23:45
Cleared	High High	2/13/2023 0:25	SSO-7	181 65th Avenue	System	2/13/2023 0:59	System	2/13/2023 0:59	2/13/2023 0:55
Cleared	High High	2/13/2023 9:25	SSO-7	181 65th Avenue	System	2/13/2023 10:34	System	2/13/2023 10:34	2/13/2023 10:30
Cleared	High High	2/13/2023 10:40	SSO-7	181 65th Avenue	System	2/13/2023 14:54	System	2/13/2023 14:54	2/13/2023 14:50
Cleared	High High	2/13/2023 15:00	SSO-7	181 65th Avenue	System	2/13/2023 15:59	System	2/13/2023 15:59	2/13/2023 15:55
Cleared	High High	2/13/2023 16:35	SSO-7	181 65th Avenue	System	2/13/2023 18:15	System	2/13/2023 18:15	2/13/2023 17:10
Cleared	High High	2/13/2023 17:45	SSO-3	North Frontage Rd / 22nd Ave	System	2/24/2023 0:06	System	2/24/2023 0:06	2/24/2023 0:00
Cleared	High High	2/13/2023 17:55	SSO-4	North Frontage Rd / 18th Ave	System	2/16/2023 3:05	System	2/16/2023 3:05	2/16/2023 3:00
Cleared	High High	2/13/2023 18:10	SSO-7	181 65th Avenue	System	2/13/2023 18:44	System	2/13/2023 18:44	2/13/2023 18:40
Cleared	High High	2/13/2023 18:30	SSO-2	Stribling Equipment / Highway 11/8	System	2/13/2023 22:31	System	2/13/2023 22:31	2/13/2023 22:30
Cleared	High High	2/13/2023 19:50	SSO-7	181 65th Avenue	System	2/13/2023 20:14	System	2/13/2023 20:14	2/13/2023 20:10
Cleared	High High	2/13/2023 21:20	SSO-7	181 65th Avenue	System	2/13/2023 21:54	System	2/13/2023 21:54	2/13/2023 21:50
Cleared	High High	2/13/2023 22:25	SSO-7	181 65th Avenue	System	2/13/2023 23:04	System	2/13/2023 23:04	2/13/2023 23:00
Cleared	High High	2/14/2023 10:35	SSO-2	Stribling Equipment / Highway 11/8	System	2/14/2023 22:36	System	2/14/2023 22:36	2/14/2023 22:35
Cleared	High High	2/14/2023 14:00	SSO-7	181 65th Avenue	System	2/14/2023 14:09	System	2/14/2023 14:09	2/14/2023 14:05
Cleared	High High	2/14/2023 22:40	SSO-2	Stribling Equipment / Highway 11/8	System	2/15/2023 3:21	System	2/15/2023 3:21	2/15/2023 3:20
Cleared	High High	2/15/2023 7:40	SSO-2	Stribling Equipment / Highway 11/8	System	2/15/2023 10:25	System	2/15/2023 10:25	2/15/2023 10:25
Cleared	High High	2/16/2023 4:20	SSO-4	North Frontage Rd / 18th Ave	System	2/16/2023 7:05	System	2/16/2023 7:05	2/16/2023 7:00
Cleared	High High	2/16/2023 13:10	SSO-4	North Frontage Rd / 18th Ave	System	2/19/2023 19:02	System	2/19/2023 19:02	2/19/2023 15:40
Cleared	High High	2/16/2023 13:35	SSO-5	Sowashee St	System	2/17/2023 4:41	System	2/17/2023 4:41	2/17/2023 4:40
Cleared	High High	2/16/2023 13:50	SSO-2	Stribling Equipment / Highway 11/8	System	2/21/2023 1:26	System	2/21/2023 1:26	2/21/2023 1:25
Cleared	High High	2/16/2023 13:50	SSO-6	10th Ave/ B St	System	2/16/2023 14:44	System	2/16/2023 14:44	2/16/2023 14:40
Cleared	High High	2/16/2023 13:55	SSO-1	Cracker Barrel / Highway 11/80	System	2/18/2023 1:26	System	2/18/2023 1:26	2/18/2023 1:25
Cleared	High High	2/16/2023 15:00	SSO-7	181 65th Avenue	System	2/18/2023 3:07	System	2/18/2023 3:07	2/18/2023 2:55
Cleared	High High	2/16/2023 15:20	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 16:55	System	2/16/2023 16:55	2/16/2023 16:50
Cleared	High High	2/16/2023 15:20	SSO-9	40th Ave / 26th St	System	2/16/2023 18:43	System	2/16/2023 18:43	2/16/2023 18:40
Cleared	High High	2/16/2023 15:25	SSO-6	10th Ave/ B St	System	2/16/2023 17:45	System	2/16/2023 17:45	2/16/2023 17:45
Cleared	High High	2/16/2023 19:40	SSO-9	40th Ave / 26th St	System	2/17/2023 8:20	System	2/17/2023 8:20	2/17/2023 7:55
Cleared	High High	2/16/2023 20:00	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 22:15	System	2/16/2023 22:15	2/16/2023 22:10
Cleared	High High	2/16/2023 20:30	SSO-6	10th Ave/ B St	System	2/17/2023 6:03	System	2/17/2023 6:03	2/17/2023 5:20
Cleared	High High	2/16/2023 23:45	SSO-8	36th Ave / Parkway Blvd	System	2/17/2023 3:50	System	2/17/2023 3:50	2/17/2023 3:45
Cleared	High High	2/18/2023 7:50	SSO-1	Cracker Barrel / Highway 11/80	System	2/18/2023 15:21	System	2/18/2023 15:21	2/18/2023 15:20
Cleared	High High	2/18/2023 15:50	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/18/2023 16:40
Cleared	High High	2/18/2023 17:55	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/18/2023 23:20
Cleared	High High	2/19/2023 9:30	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/19/2023 13:45
Cleared	High High	2/19/2023 18:45	SSO-4	North Frontage Rd / 18th Ave	System	2/23/2023 7:35	System	2/23/2023 7:35	2/23/2023 7:30
Cleared	High High	2/21/2023 8:05	SSO-2	Stribling Equipment / Highway 11/8	System	2/21/2023 17:31	System	2/21/2023 17:31	2/21/2023 17:30
Cleared	High High	2/23/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	2/23/2023 14:19	System	2/23/2023 14:19	2/23/2023 14:15
Cleared	High High	2/23/2023 20:55	SSO-4	North Frontage Rd / 18th Ave	System	2/24/2023 2:30	System	2/24/2023 2:30	2/24/2023 2:25
Cleared	High High	2/24/2023 0:05	SSO-3	North Frontage Rd / 22nd Ave	System	2/24/2023 10:15	System	2/24/2023 10:15	2/24/2023 10:15
Cleared	High High	2/24/2023 8:50	SSO-4	North Frontage Rd / 18th Ave	System	2/24/2023 11:39	System	2/24/2023 11:39	2/24/2023 11:35
Cleared	High High	2/24/2023 10:30	SSO-3	North Frontage Rd / 22nd Ave	System	2/24/2023 19:35	System	2/24/2023 19:35	2/24/2023 19:35

Table 3 cont.
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	2/24/2023 12:40	SSO-2	Stribling Equipment / Highway 11/8	System	2/24/2023 18:21	System	2/24/2023 18:21	2/24/2023 18:20
Cleared	High High	2/24/2023 17:35	SSO-4	North Frontage Rd / 18th Ave	System	2/24/2023 19:50	System	2/24/2023 19:50	2/24/2023 19:45
Cleared	High High	2/24/2023 20:10	SSO-4	North Frontage Rd / 18th Ave	System	2/26/2023 10:50	System	2/26/2023 10:50	2/26/2023 10:45
Cleared	High High	2/25/2023 12:45	SSO-3	North Frontage Rd / 22nd Ave	System	2/25/2023 12:50	System	2/25/2023 12:50	2/25/2023 12:50
Cleared	High High	2/25/2023 17:10	SSO-3	North Frontage Rd / 22nd Ave	System	2/25/2023 21:55	System	2/25/2023 21:55	2/25/2023 21:55
Cleared	High High	2/25/2023 22:30	SSO-3	North Frontage Rd / 22nd Ave	System	2/25/2023 22:40	System	2/25/2023 22:40	2/25/2023 22:40
Cleared	High High	2/26/2023 10:50	SSO-4	North Frontage Rd / 18th Ave	System	2/26/2023 17:35	System	2/26/2023 17:35	2/26/2023 17:30
Cleared	High High	2/26/2023 17:40	SSO-4	North Frontage Rd / 18th Ave	System	2/27/2023 5:20	System	2/27/2023 5:20	2/27/2023 5:15
Cleared	High High	2/27/2023 10:15	SSO-4	North Frontage Rd / 18th Ave	System	2/27/2023 16:50	System	2/27/2023 16:50	2/27/2023 16:45
Cleared	High High	2/27/2023 17:00	SSO-4	North Frontage Rd / 18th Ave	System	2/27/2023 18:20	System	2/27/2023 18:20	2/27/2023 18:15
Cleared	High High	2/27/2023 20:50	SSO-4	North Frontage Rd / 18th Ave	System	2/27/2023 23:39	System	2/27/2023 23:39	2/27/2023 23:30
Cleared	High High	2/27/2023 23:40	SSO-4	North Frontage Rd / 18th Ave	System	2/28/2023 0:20	System	2/28/2023 0:20	2/28/2023 0:15
Cleared	High High	3/1/2023 15:10	SSO-3	North Frontage Rd / 22nd Ave	System	3/1/2023 15:15	System	3/1/2023 15:15	3/1/2023 15:15
Cleared	High High	3/17/2023 9:50	SSO-4	North Frontage Rd / 18th Ave	System	3/18/2023 6:51	System	3/18/2023 6:51	3/18/2023 6:50
Cleared	High High	3/17/2023 11:55	SSO-2	Stribling Equipment / Highway 11/8	System	3/18/2023 1:26	System	3/18/2023 1:26	3/18/2023 1:25
Cleared	High High	3/17/2023 13:05	SSO-7	181 65th Avenue	System	3/17/2023 17:04	System	3/17/2023 17:04	3/17/2023 17:00
Cleared	High High	3/17/2023 17:35	SSO-7	181 65th Avenue	System	3/17/2023 18:09	System	3/17/2023 18:09	3/17/2023 18:05
Cleared	High High	3/18/2023 7:00	SSO-4	North Frontage Rd / 18th Ave	System	3/18/2023 11:24	System	3/18/2023 11:24	3/18/2023 11:20
Cleared	High High	3/18/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	3/19/2023 0:20	System	3/19/2023 0:20	3/19/2023 0:15
Cleared	High High	3/19/2023 0:20	SSO-4	North Frontage Rd / 18th Ave	System	3/19/2023 2:05	System	3/19/2023 2:05	3/19/2023 2:00
Cleared	High High	3/26/2023 9:45	SSO-4	North Frontage Rd / 18th Ave	System	3/26/2023 11:39	System	3/26/2023 11:39	3/26/2023 11:35
Cleared	High High	3/26/2023 12:50	SSO-4	North Frontage Rd / 18th Ave	System	3/27/2023 5:55	System	3/27/2023 5:55	3/27/2023 5:50
Cleared	High High	3/26/2023 19:25	SSO-5	Sowashee St	System	3/26/2023 21:10	System	3/26/2023 21:10	3/26/2023 21:05
Cleared	High High	3/26/2023 19:25	SSO-8	36th Ave / Parkway Blvd	System	3/26/2023 20:15	System	3/26/2023 20:15	3/26/2023 20:10
Cleared	High High	3/26/2023 19:25	SSO-9	40th Ave / 26th St	System	3/26/2023 20:50	System	3/26/2023 20:50	3/26/2023 20:45
Cleared	High High	3/26/2023 19:45	SSO-2	Stribling Equipment / Highway 11/8	System	3/27/2023 0:16	System	3/27/2023 0:16	3/27/2023 0:15
Cleared	High High	3/26/2023 20:00	SSO-7	181 65th Avenue	System	3/27/2023 5:25	System	3/27/2023 5:25	3/27/2023 5:10
Cleared	High High	3/27/2023 5:35	SSO-7	181 65th Avenue	Ryan Schick	4/3/2023 16:02	System	4/4/2023 13:41	3/27/2023 15:20
Cleared	High High	3/27/2023 9:25	SSO-4	North Frontage Rd / 18th Ave	System	3/27/2023 17:30	System	3/27/2023 17:30	3/27/2023 17:25
Cleared	High High	3/27/2023 11:10	SSO-3	North Frontage Rd / 22nd Ave	System	3/27/2023 11:25	System	3/27/2023 11:25	3/27/2023 11:25
Cleared	High High	3/27/2023 12:55	SSO-3	North Frontage Rd / 22nd Ave	System	3/27/2023 13:15	System	3/27/2023 13:15	3/27/2023 13:15
Cleared	High High	3/27/2023 15:30	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 16:30
Cleared	High High	3/27/2023 18:20	SSO-4	North Frontage Rd / 18th Ave	System	3/27/2023 23:30	System	3/27/2023 23:30	3/27/2023 23:25
Cleared	High High	3/27/2023 18:40	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 19:00
Cleared	High High	3/28/2023 14:45	SSO-4	North Frontage Rd / 18th Ave	System	3/28/2023 15:24	System	3/28/2023 15:24	3/28/2023 15:20
Cleared	High High	3/28/2023 15:40	SSO-4	North Frontage Rd / 18th Ave	System	3/30/2023 3:26	System	3/30/2023 3:26	3/30/2023 3:25
Cleared	High High	3/28/2023 15:45	SSO-2	Stribling Equipment / Highway 11/8	System	3/29/2023 0:41	System	3/29/2023 0:41	3/29/2023 0:40
Cleared	High High	3/30/2023 3:55	SSO-4	North Frontage Rd / 18th Ave	System	3/30/2023 5:15	System	3/30/2023 5:15	3/30/2023 5:10
Cleared	High High	3/30/2023 9:50	SSO-4	North Frontage Rd / 18th Ave	System	3/30/2023 11:19	System	3/30/2023 11:19	3/30/2023 11:15
Cleared	High High	3/30/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	3/31/2023 0:45	System	3/31/2023 0:45	3/31/2023 0:40
Cleared	High High	3/31/2023 1:15	SSO-4	North Frontage Rd / 18th Ave	System	3/31/2023 2:25	System	3/31/2023 2:25	3/31/2023 2:20
Cleared	High High	3/31/2023 11:55	SSO-4	North Frontage Rd / 18th Ave	System	3/31/2023 13:31	System	3/31/2023 13:31	3/31/2023 13:05
Cleared	High High	3/31/2023 14:15	SSO-4	North Frontage Rd / 18th Ave	System	3/31/2023 18:06	System	3/31/2023 18:06	3/31/2023 17:55
Cleared	High High	3/31/2023 22:10	SSO-4	North Frontage Rd / 18th Ave	System	4/1/2023 7:57	System	4/1/2023 7:57	4/1/2023 0:50
Cleared	High High	4/1/2023 9:45	SSO-4	North Frontage Rd / 18th Ave	System	4/1/2023 10:25	System	4/1/2023 10:25	4/1/2023 10:20
Cleared	High High	4/1/2023 10:35	SSO-4	North Frontage Rd / 18th Ave	System	4/1/2023 23:40	System	4/1/2023 23:40	4/1/2023 23:35
Cleared	High High	4/1/2023 12:20	SSO-2	Stribling Equipment / Highway 11/8	System	4/1/2023 14:01	System	4/1/2023 14:01	4/1/2023 14:00
Cleared	High High	4/2/2023 0:05	SSO-4	North Frontage Rd / 18th Ave	System	4/2/2023 1:15	System	4/2/2023 1:15	4/2/2023 1:10
Cleared	High High	4/3/2023 4:50	SSO-5	Sowashee St	System	4/3/2023 8:00	System	4/3/2023 8:00	4/3/2023 7:55

Table 3
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	4/3/2023 5:05	SSO-6	10th Ave/ B St	System	4/3/2023 8:29	System	4/3/2023 8:29	4/3/2023 7:10
Cleared	High High	4/3/2023 5:10	SSO-4	North Frontage Rd / 18th Ave	System	4/3/2023 5:28	System	4/3/2023 5:28	4/3/2023 5:15
Cleared	High High	4/3/2023 5:20	SSO-4	North Frontage Rd / 18th Ave	Ryan Schick	4/3/2023 16:02	System	4/17/2023 5:50	4/17/2023 5:45
Cleared	High High	4/3/2023 5:25	SSO-9	40th Ave / 26th St	System	4/3/2023 6:43	System	4/3/2023 6:43	4/3/2023 6:40
Cleared	High High	4/3/2023 5:30	SSO-8	36th Ave / Parkway Blvd	System	4/3/2023 6:25	System	4/3/2023 6:25	4/3/2023 6:20
Cleared	High High	4/3/2023 5:35	SSO-2	Stribling Equipment / Highway 11/8	Ryan Schick	4/3/2023 16:02	System	4/3/2023 23:11	4/3/2023 23:10
Cleared	High High	4/3/2023 5:40	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/3/2023 22:25
Cleared	High High	4/3/2023 5:45	SSO-1	Cracker Barrel / Highway 11/80	System	4/3/2023 6:31	System	4/3/2023 6:31	4/3/2023 6:30
Cleared	High High	4/3/2023 22:50	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/3/2023 23:20
Cleared	High High	4/4/2023 0:10	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 0:35
Cleared	High High	4/4/2023 11:20	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:35
Cleared	High High	4/4/2023 11:30	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:35
Cleared	High High	4/6/2023 15:00	SSO-2	Stribling Equipment / Highway 11/8	System	4/7/2023 1:26	System	4/7/2023 1:26	4/7/2023 1:25
Cleared	High High	4/7/2023 12:35	SSO-2	Stribling Equipment / Highway 11/8	System	4/10/2023 3:06	System	4/10/2023 3:06	4/10/2023 3:05
Cleared	High High	4/7/2023 14:55	SSO-1	Cracker Barrel / Highway 11/80	System	4/7/2023 18:26	System	4/7/2023 18:26	4/7/2023 18:25
Cleared	High High	4/7/2023 15:10	SSO-7	181 65th Avenue	System	4/9/2023 7:34	System	4/9/2023 7:34	4/9/2023 7:30
Cleared	High High	4/7/2023 15:25	SSO-9	40th Ave / 26th St	System	4/7/2023 16:11	System	4/7/2023 16:11	4/7/2023 16:05
Cleared	High High	4/7/2023 15:40	SSO-5	Sowashee St	System	4/7/2023 17:35	System	4/7/2023 17:35	4/7/2023 16:40
Cleared	High High	4/7/2023 16:55	SSO-9	40th Ave / 26th St	System	4/7/2023 17:36	System	4/7/2023 17:36	4/7/2023 17:25
Cleared	High High	4/7/2023 20:30	SSO-1	Cracker Barrel / Highway 11/80	System	4/7/2023 22:46	System	4/7/2023 22:46	4/7/2023 22:45
Cleared	High High	4/8/2023 4:55	SSO-1	Cracker Barrel / Highway 11/80	System	4/8/2023 14:56	System	4/8/2023 14:56	4/8/2023 14:55
Cleared	High High	4/8/2023 5:00	SSO-9	40th Ave / 26th St	System	4/8/2023 10:20	System	4/8/2023 10:20	4/8/2023 10:10
Cleared	High High	4/8/2023 5:25	SSO-8	36th Ave / Parkway Blvd	System	4/8/2023 7:45	System	4/8/2023 7:45	4/8/2023 7:40
Cleared	High High	4/8/2023 5:40	SSO-5	Sowashee St	System	4/8/2023 8:25	System	4/8/2023 8:25	4/8/2023 8:20
Cleared	High High	4/8/2023 6:25	SSO-6	10th Ave/ B St	System	4/8/2023 8:09	System	4/8/2023 8:09	4/8/2023 8:05
Cleared	High High	4/8/2023 10:40	SSO-9	40th Ave / 26th St	System	4/8/2023 11:16	System	4/8/2023 11:16	4/8/2023 11:15
Cleared	High High	4/9/2023 7:40	SSO-7	181 65th Avenue	System	4/9/2023 16:39	System	4/9/2023 16:39	4/9/2023 16:35
Cleared	High High	4/9/2023 16:50	SSO-7	181 65th Avenue	System	4/9/2023 17:49	System	4/9/2023 17:49	4/9/2023 17:45
Cleared	High High	4/9/2023 17:50	SSO-7	181 65th Avenue	System	4/9/2023 20:09	System	4/9/2023 20:09	4/9/2023 20:05
Cleared	High High	4/9/2023 20:15	SSO-7	181 65th Avenue	System	4/9/2023 21:14	System	4/9/2023 21:14	4/9/2023 21:10
Cleared	High High	4/9/2023 21:30	SSO-7	181 65th Avenue	System	4/9/2023 22:04	System	4/9/2023 22:04	4/9/2023 22:00
Cleared	High High	4/9/2023 22:40	SSO-7	181 65th Avenue	System	4/9/2023 23:34	System	4/9/2023 23:34	4/9/2023 23:30
Cleared	High High	4/9/2023 23:55	SSO-7	181 65th Avenue	System	4/10/2023 0:29	System	4/10/2023 0:29	4/10/2023 0:25
Cleared	High High	4/10/2023 1:20	SSO-7	181 65th Avenue	System	4/10/2023 1:34	System	4/10/2023 1:34	4/10/2023 1:30
Cleared	High High	4/10/2023 6:50	SSO-2	Stribling Equipment / Highway 11/8	System	4/10/2023 15:05	System	4/10/2023 15:05	4/10/2023 15:05
Cleared	High High	4/10/2023 8:50	SSO-7	181 65th Avenue	System	4/10/2023 9:29	System	4/10/2023 9:29	4/10/2023 9:25
Cleared	High High	4/10/2023 9:50	SSO-7	181 65th Avenue	System	4/10/2023 10:49	System	4/10/2023 10:49	4/10/2023 10:45
Cleared	High High	4/10/2023 11:00	SSO-7	181 65th Avenue	System	4/10/2023 11:39	System	4/10/2023 11:39	4/10/2023 11:35
Cleared	High High	4/10/2023 13:55	SSO-3	North Frontage Rd / 22nd Ave	System	4/11/2023 0:51	System	4/11/2023 0:51	4/11/2023 0:50
Cleared	High High	4/10/2023 15:15	SSO-2	Stribling Equipment / Highway 11/8	System	4/11/2023 1:02	System	4/11/2023 1:02	4/11/2023 1:00
Cleared	High High	4/11/2023 0:55	SSO-3	North Frontage Rd / 22nd Ave	System	4/11/2023 22:56	System	4/11/2023 22:56	4/11/2023 22:55
Cleared	High High	4/11/2023 7:15	SSO-2	Stribling Equipment / Highway 11/8	System	4/12/2023 0:26	System	4/12/2023 0:26	4/12/2023 0:25
Cleared	High High	4/11/2023 23:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/12/2023 15:15	System	4/12/2023 15:15	4/12/2023 15:15
Cleared	High High	4/12/2023 8:25	SSO-2	Stribling Equipment / Highway 11/8	System	4/13/2023 0:11	System	4/13/2023 0:11	4/13/2023 0:10
Cleared	High High	4/12/2023 15:20	SSO-3	North Frontage Rd / 22nd Ave	System	4/12/2023 20:55	System	4/12/2023 20:55	4/12/2023 20:55
Cleared	High High	4/12/2023 21:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 0:36	System	4/13/2023 0:36	4/13/2023 0:35
Cleared	High High	4/13/2023 0:40	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 1:16	System	4/13/2023 1:16	4/13/2023 1:15
Cleared	High High	4/13/2023 1:20	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 1:41	System	4/13/2023 1:41	4/13/2023 1:40
Cleared	High High	4/13/2023 1:45	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 4:46	System	4/13/2023 4:46	4/13/2023 4:45

Table 3 cont.
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	4/13/2023 5:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 5:26	System	4/13/2023 5:26	4/13/2023 5:25
Cleared	High High	4/13/2023 5:30	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 5:36	System	4/13/2023 5:36	4/13/2023 5:35
Cleared	High High	4/13/2023 5:40	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 6:42	System	4/13/2023 6:42	4/13/2023 6:40
Cleared	High High	4/13/2023 6:45	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 9:56	System	4/13/2023 9:56	4/13/2023 9:55
Cleared	High High	4/13/2023 8:15	SSO-2	Stribling Equipment / Highway 11/8	System	4/15/2023 4:01	System	4/15/2023 4:01	4/15/2023 4:00
Cleared	High High	4/13/2023 8:35	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 9:56	System	4/13/2023 9:56	4/13/2023 9:55
Cleared	High High	4/13/2023 10:30	SSO-3	North Frontage Rd / 22nd Ave	System	4/18/2023 13:20	System	4/18/2023 13:20	4/18/2023 13:20
Cleared	High High	4/13/2023 12:40	SSO-7	181 65th Avenue	System	4/13/2023 12:59	System	4/13/2023 12:59	4/13/2023 12:55
Cleared	High High	4/13/2023 13:30	SSO-7	181 65th Avenue	System	4/14/2023 3:54	System	4/14/2023 3:54	4/14/2023 3:50
Cleared	High High	4/14/2023 4:10	SSO-7	181 65th Avenue	System	4/14/2023 5:01	System	4/14/2023 5:01	4/14/2023 4:50
Cleared	High High	4/14/2023 7:10	SSO-7	181 65th Avenue	System	4/14/2023 7:24	System	4/14/2023 7:24	4/14/2023 7:20
Cleared	High High	4/14/2023 8:25	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 8:55
Cleared	High High	4/14/2023 9:25	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 9:55
Cleared	High High	4/14/2023 10:45	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 11:10
Cleared	High High	4/14/2023 11:55	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 12:20
Cleared	High High	4/14/2023 14:30	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 14:40
Cleared	High High	4/15/2023 6:35	SSO-2	Stribling Equipment / Highway 11/8	System	4/17/2023 0:36	System	4/17/2023 0:36	4/17/2023 0:35
Cleared	High High	4/15/2023 17:25	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/15/2023 17:35
Cleared	High High	4/15/2023 18:35	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/15/2023 19:00
Cleared	High High	4/17/2023 6:15	SSO-4	North Frontage Rd / 18th Ave	System	4/19/2023 1:40	System	4/19/2023 1:40	4/19/2023 1:35
Cleared	High High	4/17/2023 11:50	SSO-2	Stribling Equipment / Highway 11/8	System	4/18/2023 0:36	System	4/18/2023 0:36	4/18/2023 0:35
Cleared	High High	4/19/2023 1:40	SSO-4	North Frontage Rd / 18th Ave	System	4/19/2023 2:05	System	4/19/2023 2:05	4/19/2023 1:45
Cleared	High High	4/19/2023 1:50	SSO-4	North Frontage Rd / 18th Ave	System	4/19/2023 2:05	System	4/19/2023 2:05	4/19/2023 1:55
Cleared	High High	4/19/2023 2:00	SSO-4	North Frontage Rd / 18th Ave	System	4/19/2023 3:45	System	4/19/2023 3:45	4/19/2023 3:40
Cleared	High High	4/19/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	4/19/2023 15:19	System	4/19/2023 15:19	4/19/2023 15:15
Cleared	High High	4/19/2023 15:30	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 1:10	System	4/20/2023 1:10	4/20/2023 1:05
Cleared	High High	4/20/2023 13:10	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 13:49	System	4/20/2023 13:49	4/20/2023 13:45
Cleared	High High	4/20/2023 15:05	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 15:44	System	4/20/2023 15:44	4/20/2023 15:40
Cleared	High High	4/20/2023 16:15	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 16:45	System	4/20/2023 16:45	4/20/2023 16:40
Cleared	High High	4/20/2023 16:45	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 19:37	System	4/20/2023 19:37	4/20/2023 19:25
Cleared	High High	4/27/2023 9:25	SSO-4	North Frontage Rd / 18th Ave	System	4/28/2023 0:20	System	4/28/2023 0:20	4/28/2023 0:10
Cleared	High High	4/27/2023 9:55	SSO-2	Stribling Equipment / Highway 11/8	System	4/27/2023 22:34	System	4/27/2023 22:34	4/27/2023 22:25
Cleared	High High	4/28/2023 0:15	SSO-4	North Frontage Rd / 18th Ave	System	4/28/2023 1:30	System	4/28/2023 1:30	4/28/2023 1:15
Cleared	High High	4/28/2023 1:20	SSO-4	North Frontage Rd / 18th Ave	System	4/28/2023 2:53	System	4/28/2023 2:53	4/28/2023 2:40
Cleared	High High	4/29/2023 23:40	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 3:25	System	4/30/2023 3:25	4/30/2023 3:15
Cleared	High High	4/30/2023 3:25	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 3:40	System	4/30/2023 3:40	4/30/2023 3:30
Cleared	High High	4/30/2023 5:35	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 5:50	System	4/30/2023 5:50	4/30/2023 5:40
Cleared	High High	4/30/2023 6:10	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 6:31	System	4/30/2023 6:31	4/30/2023 6:25
Cleared	High High	4/30/2023 6:50	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 7:16	System	4/30/2023 7:16	4/30/2023 6:55
Cleared	High High	4/30/2023 7:05	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 7:45	System	4/30/2023 7:45	4/30/2023 7:40
Cleared	High High	4/30/2023 7:55	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 17:35	System	4/30/2023 17:35	4/30/2023 17:25
Cleared	High High	4/30/2023 17:40	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 17:55	System	4/30/2023 17:55	4/30/2023 17:50
Cleared	High High	4/30/2023 17:55	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 18:31	System	4/30/2023 18:31	4/30/2023 18:05
Cleared	High High	4/30/2023 18:10	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 20:21	System	4/30/2023 20:21	4/30/2023 20:10
Cleared	High High	5/11/2023 21:50	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 0:05	System	5/12/2023 0:05	5/12/2023 0:00
Cleared	High High	5/12/2023 0:20	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 0:35	System	5/12/2023 0:35	5/12/2023 0:30
Cleared	High High	5/12/2023 0:35	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 0:55	System	5/12/2023 0:55	5/12/2023 0:50
Cleared	High High	5/12/2023 0:55	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 5:10	System	5/12/2023 5:10	5/12/2023 5:05
Cleared	High High	5/12/2023 19:05	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 19:35	System	5/12/2023 19:35	5/12/2023 19:30

Table 3
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	5/12/2023 19:25	SSO-7	181 65th Avenue	System	5/12/2023 19:59	System	5/12/2023 19:59	5/12/2023 19:40
Cleared	High High	5/12/2023 19:35	SSO-4	North Frontage Rd / 18th Ave	System	5/13/2023 13:20	System	5/13/2023 13:20	5/13/2023 13:15
Cleared	High High	5/12/2023 19:40	SSO-2	Stribling Equipment / Highway 11/8	System	5/13/2023 14:26	System	5/13/2023 14:26	5/13/2023 14:25
Cleared	High High	5/12/2023 20:15	SSO-1	Cracker Barrel / Highway 11/80	System	5/12/2023 22:56	System	5/12/2023 22:56	5/12/2023 22:55
Cleared	High High	5/12/2023 21:25	SSO-7	181 65th Avenue	System	5/13/2023 1:44	System	5/13/2023 1:44	5/13/2023 1:40
Cleared	High High	5/12/2023 23:00	SSO-1	Cracker Barrel / Highway 11/80	System	5/12/2023 23:06	System	5/12/2023 23:06	5/12/2023 23:05
Cleared	High High	5/12/2023 23:10	SSO-1	Cracker Barrel / Highway 11/80	System	5/12/2023 23:16	System	5/12/2023 23:16	5/12/2023 23:15
Cleared	High High	5/12/2023 23:25	SSO-1	Cracker Barrel / Highway 11/80	System	5/12/2023 23:31	System	5/12/2023 23:31	5/12/2023 23:30
Cleared	High High	5/13/2023 2:10	SSO-7	181 65th Avenue	System	5/13/2023 2:39	System	5/13/2023 2:39	5/13/2023 2:35
Cleared	High High	5/13/2023 13:20	SSO-4	North Frontage Rd / 18th Ave	System	5/13/2023 13:51	System	5/13/2023 13:51	5/13/2023 13:30
Cleared	High High	5/13/2023 13:35	SSO-4	North Frontage Rd / 18th Ave	System	5/13/2023 23:20	System	5/13/2023 23:20	5/13/2023 23:15
Cleared	High High	5/16/2023 15:05	SSO-4	North Frontage Rd / 18th Ave	System	5/16/2023 17:30	System	5/16/2023 17:30	5/16/2023 17:25
Cleared	High High	5/16/2023 16:45	SSO-2	Stribling Equipment / Highway 11/8	System	5/17/2023 0:21	System	5/17/2023 0:21	5/17/2023 0:20
Cleared	High High	5/16/2023 17:35	SSO-4	North Frontage Rd / 18th Ave	System	5/16/2023 17:55	System	5/16/2023 17:55	5/16/2023 17:40
Cleared	High High	5/16/2023 17:50	SSO-4	North Frontage Rd / 18th Ave	System	5/16/2023 18:14	System	5/16/2023 18:14	5/16/2023 18:05
Cleared	High High	5/16/2023 18:10	SSO-4	North Frontage Rd / 18th Ave	System	5/17/2023 5:25	System	5/17/2023 5:25	5/17/2023 5:20
Cleared	High High	5/17/2023 20:20	SSO-4	North Frontage Rd / 18th Ave	System	5/17/2023 21:55	System	5/17/2023 21:55	5/17/2023 21:50
Cleared	High High	5/19/2023 15:25	SSO-4	North Frontage Rd / 18th Ave	System	5/19/2023 18:33	System	5/19/2023 18:33	5/19/2023 18:20
Cleared	High High	5/19/2023 17:25	SSO-2	Stribling Equipment / Highway 11/8	System	5/20/2023 1:01	System	5/20/2023 1:01	5/20/2023 1:00
Cleared	High High	5/19/2023 18:25	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 4:40	System	5/20/2023 4:40	5/20/2023 4:35
Cleared	High High	5/20/2023 4:55	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 5:41	System	5/20/2023 5:41	5/20/2023 5:25
Cleared	High High	5/20/2023 5:30	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 5:41	System	5/20/2023 5:41	5/20/2023 5:35
Cleared	High High	5/20/2023 5:55	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 6:15	System	5/20/2023 6:15	5/20/2023 6:05
Cleared	High High	5/20/2023 6:45	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 7:00	System	5/20/2023 7:00	5/20/2023 6:50
Cleared	High High	5/20/2023 7:50	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 9:10	System	5/20/2023 9:10	5/20/2023 9:05
Cleared	High High	5/20/2023 8:40	SSO-2	Stribling Equipment / Highway 11/8	System	5/21/2023 0:36	System	5/21/2023 0:36	5/21/2023 0:35
Cleared	High High	5/20/2023 9:10	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 11:44	System	5/20/2023 11:44	5/20/2023 11:40
Cleared	High High	5/20/2023 11:45	SSO-4	North Frontage Rd / 18th Ave	System	5/21/2023 3:35	System	5/21/2023 3:35	5/21/2023 3:30
Cleared	High High	5/21/2023 4:15	SSO-4	North Frontage Rd / 18th Ave	System	5/21/2023 13:50	System	5/21/2023 13:50	5/21/2023 13:45
Cleared	High High	5/21/2023 9:25	SSO-2	Stribling Equipment / Highway 11/8	System	5/21/2023 22:56	System	5/21/2023 22:56	5/21/2023 22:55
Cleared	High High	5/21/2023 13:50	SSO-4	North Frontage Rd / 18th Ave	System	5/21/2023 20:00	System	5/21/2023 20:00	5/21/2023 19:55
Cleared	High High	5/21/2023 20:00	SSO-4	North Frontage Rd / 18th Ave	System	5/21/2023 20:29	System	5/21/2023 20:29	5/21/2023 20:10
Cleared	High High	5/21/2023 20:20	SSO-4	North Frontage Rd / 18th Ave	System	5/22/2023 9:24	System	5/22/2023 9:24	5/22/2023 9:20
Cleared	High High	5/22/2023 9:35	SSO-4	North Frontage Rd / 18th Ave	System	5/22/2023 13:18	System	5/22/2023 13:18	5/22/2023 13:00
Cleared	High High	5/22/2023 13:05	SSO-4	North Frontage Rd / 18th Ave	System	5/22/2023 13:18	System	5/22/2023 13:18	5/22/2023 13:10
Cleared	High High	5/22/2023 13:25	SSO-4	North Frontage Rd / 18th Ave	System	5/22/2023 13:34	System	5/22/2023 13:34	5/22/2023 13:30
Cleared	High High	5/22/2023 14:35	SSO-4	North Frontage Rd / 18th Ave	System	5/22/2023 15:04	System	5/22/2023 15:04	5/22/2023 15:00
Cleared	High High	5/22/2023 15:05	SSO-4	North Frontage Rd / 18th Ave	System	5/23/2023 3:39	System	5/23/2023 3:39	5/23/2023 3:30
Cleared	High High	6/2/2023 14:45	SSO-4	North Frontage Rd / 18th Ave	System	6/2/2023 15:24	System	6/2/2023 15:24	6/2/2023 15:20
Cleared	High High	6/15/2023 0:25	SSO-6	10th Ave/ B St	System	6/15/2023 1:44	System	6/15/2023 1:44	6/15/2023 1:40
Cleared	High High	6/15/2023 0:25	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 0:55	System	6/15/2023 0:55	6/15/2023 0:50
Cleared	High High	6/15/2023 0:25	SSO-9	40th Ave / 26th St	System	6/15/2023 1:14	System	6/15/2023 1:14	6/15/2023 1:10
Cleared	High High	6/15/2023 0:30	SSO-5	Sowashee St	System	6/15/2023 1:41	System	6/15/2023 1:41	6/15/2023 1:30
Cleared	High High	6/15/2023 0:55	SSO-7	181 65th Avenue	System	6/15/2023 6:09	System	6/15/2023 6:09	6/15/2023 6:05
Cleared	High High	6/15/2023 1:20	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 1:40	System	6/15/2023 1:40	6/15/2023 1:35
Cleared	High High	6/15/2023 1:25	SSO-2	Stribling Equipment / Highway 11/8	System	6/15/2023 6:36	System	6/15/2023 6:36	6/15/2023 6:25
Cleared	High High	6/15/2023 1:50	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 3:15	System	6/15/2023 3:15	6/15/2023 3:10
Cleared	High High	6/15/2023 3:25	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 7:45	System	6/15/2023 7:45	6/15/2023 7:40
Cleared	High High	6/15/2023 6:50	SSO-2	Stribling Equipment / Highway 11/8	System	6/16/2023 1:26	System	6/16/2023 1:26	6/16/2023 1:25

Table 3 cont.
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	6/15/2023 7:05	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 7:40	System	6/15/2023 7:40	6/15/2023 7:35
Cleared	High High	6/15/2023 7:15	SSO-7	181 65th Avenue	System	6/15/2023 15:19	System	6/15/2023 15:19	6/15/2023 15:15
Cleared	High High	6/15/2023 7:20	SSO-1	Cracker Barrel / Highway 11/80	System	6/15/2023 9:25	System	6/15/2023 9:25	6/15/2023 9:25
Cleared	High High	6/15/2023 7:30	SSO-9	40th Ave / 26th St	System	6/15/2023 8:04	System	6/15/2023 8:04	6/15/2023 8:00
Cleared	High High	6/15/2023 8:40	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 10:04	System	6/15/2023 10:04	6/15/2023 10:00
Cleared	High High	6/15/2023 10:15	SSO-1	Cracker Barrel / Highway 11/80	System	6/15/2023 14:35	System	6/15/2023 14:35	6/15/2023 14:35
Cleared	High High	6/15/2023 11:00	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 15:35	System	6/15/2023 15:35	6/15/2023 15:25
Cleared	High High	6/15/2023 11:15	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 11:29	System	6/15/2023 11:29	6/15/2023 11:25
Cleared	High High	6/15/2023 15:30	SSO-7	181 65th Avenue	System	6/15/2023 16:04	System	6/15/2023 16:04	6/15/2023 16:00
Cleared	High High	6/15/2023 15:50	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 16:55	System	6/15/2023 16:55	6/15/2023 16:50
Cleared	High High	6/15/2023 16:55	SSO-4	North Frontage Rd / 18th Ave	System	6/15/2023 21:10	System	6/15/2023 21:10	6/15/2023 21:05
Cleared	High High	6/15/2023 21:10	SSO-4	North Frontage Rd / 18th Ave	System	6/16/2023 3:30	System	6/16/2023 3:30	6/16/2023 3:25
Cleared	High High	6/16/2023 7:50	SSO-4	North Frontage Rd / 18th Ave	System	6/16/2023 20:55	System	6/16/2023 20:55	6/16/2023 20:50
Cleared	High High	6/16/2023 7:55	SSO-2	Stribling Equipment / Highway 11/8	System	6/18/2023 0:11	System	6/18/2023 0:11	6/18/2023 0:10
Cleared	High High	6/16/2023 15:20	SSO-10	Hwy 45, East WWTP	System	6/16/2023 16:35	System	6/16/2023 16:35	6/16/2023 16:35
Cleared	High High	6/16/2023 17:00	SSO-10	Hwy 45, East WWTP	System	6/16/2023 17:05	System	6/16/2023 17:05	6/16/2023 17:05
Cleared	High High	6/16/2023 20:40	SSO-10	Hwy 45, East WWTP	System	6/17/2023 3:16	System	6/17/2023 3:16	6/17/2023 2:35
Cleared	High High	6/16/2023 21:00	SSO-1	Cracker Barrel / Highway 11/80	System	6/16/2023 21:51	System	6/16/2023 21:51	6/16/2023 21:50
Cleared	High High	6/16/2023 21:00	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 3:32	System	6/17/2023 3:32	6/17/2023 0:25
Cleared	High High	6/16/2023 21:10	SSO-8	36th Ave / Parkway Blvd	System	6/16/2023 21:40	System	6/16/2023 21:40	6/16/2023 21:35
Cleared	High High	6/16/2023 21:10	SSO-9	40th Ave / 26th St	System	6/16/2023 22:14	System	6/16/2023 22:14	6/16/2023 22:10
Cleared	High High	6/16/2023 22:20	SSO-7	181 65th Avenue	System	6/17/2023 3:17	System	6/17/2023 3:17	6/17/2023 2:05
Cleared	High High	6/17/2023 0:50	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 3:32	System	6/17/2023 3:32	6/17/2023 1:45
Cleared	High High	6/17/2023 1:50	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 5:25	System	6/17/2023 5:25	6/17/2023 5:20
Cleared	High High	6/17/2023 2:40	SSO-10	Hwy 45, East WWTP	System	6/17/2023 3:16	System	6/17/2023 3:16	6/17/2023 2:50
Cleared	High High	6/17/2023 4:55	SSO-10	Hwy 45, East WWTP	System	6/17/2023 5:00	System	6/17/2023 5:00	6/17/2023 5:00
Cleared	High High	6/17/2023 6:00	SSO-10	Hwy 45, East WWTP	System	6/17/2023 6:05	System	6/17/2023 6:05	6/17/2023 6:05
Cleared	High High	6/17/2023 7:05	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 12:50	System	6/17/2023 12:50	6/17/2023 12:45
Cleared	High High	6/17/2023 13:05	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 13:21	System	6/17/2023 13:21	6/17/2023 13:10
Cleared	High High	6/17/2023 13:35	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 13:55	System	6/17/2023 13:55	6/17/2023 13:50
Cleared	High High	6/17/2023 13:55	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 14:09	System	6/17/2023 14:09	6/17/2023 14:00
Cleared	High High	6/17/2023 14:40	SSO-4	North Frontage Rd / 18th Ave	System	6/17/2023 14:55	System	6/17/2023 14:55	6/17/2023 14:50
Cleared	High High	6/17/2023 15:00	SSO-4	North Frontage Rd / 18th Ave	System	6/18/2023 3:35	System	6/18/2023 3:35	6/18/2023 3:30
Cleared	High High	6/18/2023 8:35	SSO-4	North Frontage Rd / 18th Ave	System	6/19/2023 11:56	System	6/19/2023 11:56	6/19/2023 8:50
Cleared	High High	6/18/2023 9:00	SSO-2	Stribling Equipment / Highway 11/8	System	6/18/2023 23:51	System	6/18/2023 23:51	6/18/2023 23:50
Cleared	High High	6/19/2023 1:50	SSO-5	Sowashee St	System	6/19/2023 5:50	System	6/19/2023 5:50	6/19/2023 5:45
Cleared	High High	6/19/2023 1:55	SSO-2	Stribling Equipment / Highway 11/8	System	6/19/2023 23:21	System	6/19/2023 23:21	6/19/2023 23:20
Cleared	High High	6/19/2023 2:00	SSO-3	North Frontage Rd / 22nd Ave	System	6/19/2023 5:15	System	6/19/2023 5:15	6/19/2023 5:15
Cleared	High High	6/19/2023 2:00	SSO-8	36th Ave / Parkway Blvd	System	6/19/2023 4:38	System	6/19/2023 4:38	6/19/2023 4:25
Cleared	High High	6/19/2023 2:00	SSO-9	40th Ave / 26th St	System	6/19/2023 7:09	System	6/19/2023 7:09	6/19/2023 7:05
Cleared	High High	6/19/2023 2:10	SSO-11	Pkwy. Blvd., 32nd St.	System	6/19/2023 4:55	System	6/19/2023 4:55	6/19/2023 4:55
Cleared	High High	6/19/2023 2:15	SSO-10	Hwy 45, East WWTP	System	6/19/2023 11:56	System	6/19/2023 11:56	6/19/2023 11:30
Cleared	High High	6/19/2023 2:15	SSO-6	10th Ave/ B St	System	6/19/2023 6:01	System	6/19/2023 6:01	6/19/2023 6:00
Cleared	High High	6/19/2023 2:20	SSO-1	Cracker Barrel / Highway 11/80	System	6/19/2023 3:41	System	6/19/2023 3:41	6/19/2023 3:40
Cleared	High High	6/19/2023 2:25	SSO-7	181 65th Avenue	System	6/19/2023 16:59	System	6/19/2023 16:59	6/19/2023 16:55
Cleared	High High	6/19/2023 9:10	SSO-1	Cracker Barrel / Highway 11/80	System	6/19/2023 11:56	System	6/19/2023 11:56	6/19/2023 9:45
Cleared	High High	6/19/2023 11:30	SSO-1	Cracker Barrel / Highway 11/80	System	6/19/2023 11:57	System	6/19/2023 11:57	6/19/2023 11:50
Cleared	High High	6/19/2023 15:10	SSO-4	North Frontage Rd / 18th Ave	System	6/19/2023 15:34	System	6/19/2023 15:34	6/19/2023 15:30
Cleared	High High	6/19/2023 15:35	SSO-4	North Frontage Rd / 18th Ave	System	6/20/2023 4:25	System	6/20/2023 4:25	6/20/2023 4:10

Table 18
Sanitary Sewer Remote Monitoring Alarm Log (High-High Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High High	6/19/2023 17:05	SSO-7	181 65th Avenue	System	6/19/2023 17:29	System	6/19/2023 17:29	6/19/2023 17:25
Cleared	High High	6/19/2023 18:05	SSO-7	181 65th Avenue	System	6/19/2023 18:57	System	6/19/2023 18:57	6/19/2023 18:40
Cleared	High High	6/19/2023 19:15	SSO-7	181 65th Avenue	System	6/19/2023 19:39	System	6/19/2023 19:39	6/19/2023 19:35
Cleared	High High	6/19/2023 20:15	SSO-7	181 65th Avenue	System	6/19/2023 20:24	System	6/19/2023 20:24	6/19/2023 20:20
Cleared	High High	6/19/2023 20:30	SSO-7	181 65th Avenue	System	6/19/2023 20:39	System	6/19/2023 20:39	6/19/2023 20:35
Cleared	High High	6/19/2023 21:25	SSO-7	181 65th Avenue	System	6/19/2023 21:44	System	6/19/2023 21:44	6/19/2023 21:40
Cleared	High High	6/19/2023 22:40	SSO-7	181 65th Avenue	System	6/19/2023 22:49	System	6/19/2023 22:49	6/19/2023 22:45
Cleared	High High	6/20/2023 7:45	SSO-4	North Frontage Rd / 18th Ave	System	6/20/2023 9:06	System	6/20/2023 9:06	6/20/2023 8:45
Cleared	High High	6/20/2023 8:50	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 0:57	System	6/21/2023 0:57	6/21/2023 0:50
Cleared	High High	6/21/2023 8:45	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 21:05	System	6/21/2023 21:05	6/21/2023 21:00
Cleared	High High	6/29/2023 8:00	SSO-3	North Frontage Rd / 22nd Ave	System	6/29/2023 8:06	System	6/29/2023 8:06	6/29/2023 8:05

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	High Level	1/4/2023 1:25	SSO-9	40th Ave / 26th St	System	1/4/2023 2:40	System	1/4/2023 2:40	1/4/2023 2:35
Cleared	High Level	1/4/2023 1:30	SSO-8	36th Ave / Parkway Blvd	System	1/4/2023 2:00	System	1/4/2023 2:00	1/4/2023 1:55
Cleared	High Level	1/4/2023 1:55	SSO-7	181 65th Avenue	System	1/4/2023 6:13	System	1/4/2023 6:13	1/4/2023 6:05
Cleared	High Level	1/4/2023 6:35	SSO-7	181 65th Avenue	System	1/4/2023 6:59	System	1/4/2023 6:59	1/4/2023 6:55
Cleared	High Level	1/4/2023 7:00	SSO-7	181 65th Avenue	System	1/4/2023 7:13	System	1/4/2023 7:13	1/4/2023 7:05
Cleared	High Level	1/4/2023 8:20	SSO-7	181 65th Avenue	System	1/4/2023 8:43	System	1/4/2023 8:43	1/4/2023 8:35
Cleared	High Level	1/8/2023 7:40	SSO-7	181 65th Avenue	System	1/8/2023 21:34	System	1/8/2023 21:34	1/8/2023 21:30
Cleared	High Level	1/8/2023 10:50	SSO-3	North Frontage Rd / 22nd Ave	System	1/8/2023 10:55	System	1/8/2023 10:55	1/8/2023 10:55
Cleared	High Level	1/8/2023 11:20	SSO-3	North Frontage Rd / 22nd Ave	System	1/8/2023 22:20	System	1/8/2023 22:20	1/8/2023 22:20
Cleared	High Level	1/8/2023 11:40	SSO-5	Sowashee St	System	1/8/2023 15:00	System	1/8/2023 15:00	1/8/2023 14:55
Cleared	High Level	1/8/2023 12:55	SSO-4	North Frontage Rd / 18th Ave	System	1/8/2023 18:55	System	1/8/2023 18:55	1/8/2023 18:50
Cleared	High Level	1/8/2023 21:35	SSO-7	181 65th Avenue	System	1/8/2023 21:49	System	1/8/2023 21:49	1/8/2023 21:45
Cleared	High Level	1/8/2023 21:50	SSO-7	181 65th Avenue	System	1/8/2023 22:29	System	1/8/2023 22:29	1/8/2023 22:25
Cleared	High Level	1/8/2023 23:40	SSO-7	181 65th Avenue	System	1/9/2023 0:14	System	1/9/2023 0:14	1/9/2023 0:10
Cleared	High Level	1/9/2023 0:15	SSO-7	181 65th Avenue	System	1/9/2023 0:24	System	1/9/2023 0:24	1/9/2023 0:20
Cleared	High Level	1/9/2023 0:25	SSO-7	181 65th Avenue	System	1/9/2023 0:39	System	1/9/2023 0:39	1/9/2023 0:35
Cleared	High Level	1/19/2023 13:40	SSO-5	Sowashee St	System	1/19/2023 13:57	System	1/19/2023 13:57	1/19/2023 13:55
Cleared	High Level	1/19/2023 17:25	SSO-5	Sowashee St	System	1/19/2023 20:34	System	1/19/2023 20:34	1/19/2023 17:40
Cleared	High Level	1/21/2023 17:25	SSO-3	North Frontage Rd / 22nd Ave	System	1/23/2023 4:10	System	1/23/2023 4:10	1/23/2023 4:10
Cleared	High Level	1/21/2023 19:05	SSO-5	Sowashee St	System	1/22/2023 7:55	System	1/22/2023 7:55	1/22/2023 7:50
Cleared	High Level	1/21/2023 19:55	SSO-4	North Frontage Rd / 18th Ave	System	1/22/2023 9:20	System	1/22/2023 9:20	1/22/2023 9:15
Cleared	High Level	1/21/2023 20:30	SSO-7	181 65th Avenue	System	1/21/2023 20:44	System	1/21/2023 20:44	1/21/2023 20:40
Cleared	High Level	1/21/2023 21:05	SSO-7	181 65th Avenue	System	1/22/2023 10:29	System	1/22/2023 10:29	1/22/2023 10:25
Cleared	High Level	1/21/2023 22:30	SSO-9	40th Ave / 26th St	System	1/22/2023 0:45	System	1/22/2023 0:45	1/22/2023 0:40
Cleared	High Level	1/22/2023 10:30	SSO-7	181 65th Avenue	System	1/22/2023 10:52	System	1/22/2023 10:52	1/22/2023 10:40
Cleared	High Level	1/22/2023 11:05	SSO-7	181 65th Avenue	System	1/22/2023 11:48	System	1/22/2023 11:48	1/22/2023 11:40
Cleared	High Level	1/22/2023 11:35	SSO-4	North Frontage Rd / 18th Ave	System	1/22/2023 16:00	System	1/22/2023 16:00	1/22/2023 15:55
Cleared	High Level	1/24/2023 23:35	SSO-7	181 65th Avenue	System	1/25/2023 15:59	System	1/25/2023 15:59	1/25/2023 15:55
Cleared	High Level	1/24/2023 23:40	SSO-3	North Frontage Rd / 22nd Ave	System	1/26/2023 7:55	System	1/26/2023 7:55	1/26/2023 7:55
Cleared	High Level	1/24/2023 23:45	SSO-5	Sowashee St	System	1/25/2023 8:41	System	1/25/2023 8:41	1/25/2023 8:40
Cleared	High Level	1/24/2023 23:50	SSO-9	40th Ave / 26th St	System	1/25/2023 1:45	System	1/25/2023 1:45	1/25/2023 1:40
Cleared	High Level	1/25/2023 0:45	SSO-4	North Frontage Rd / 18th Ave	System	1/25/2023 11:29	System	1/25/2023 11:29	1/25/2023 11:25
Cleared	High Level	1/25/2023 16:00	SSO-7	181 65th Avenue	System	1/25/2023 17:24	System	1/25/2023 17:24	1/25/2023 17:20
Cleared	High Level	1/25/2023 17:30	SSO-7	181 65th Avenue	System	1/25/2023 18:34	System	1/25/2023 18:34	1/25/2023 18:30
Cleared	High Level	1/25/2023 18:35	SSO-7	181 65th Avenue	System	1/25/2023 18:53	System	1/25/2023 18:53	1/25/2023 18:45
Cleared	High Level	1/25/2023 18:50	SSO-5	Sowashee St	System	1/26/2023 2:10	System	1/26/2023 2:10	1/26/2023 2:05
Cleared	High Level	1/25/2023 19:00	SSO-7	181 65th Avenue	System	1/25/2023 19:22	System	1/25/2023 19:22	1/25/2023 19:10
Cleared	High Level	1/25/2023 19:15	SSO-7	181 65th Avenue	System	1/25/2023 20:09	System	1/25/2023 20:09	1/25/2023 20:05
Cleared	High Level	1/25/2023 20:10	SSO-7	181 65th Avenue	System	1/25/2023 20:38	System	1/25/2023 20:38	1/25/2023 20:30
Cleared	High Level	1/25/2023 20:55	SSO-7	181 65th Avenue	System	1/25/2023 21:29	System	1/25/2023 21:29	1/25/2023 21:25
Cleared	High Level	1/25/2023 21:30	SSO-7	181 65th Avenue	System	1/25/2023 21:43	System	1/25/2023 21:43	1/25/2023 21:35
Cleared	High Level	1/25/2023 22:45	SSO-7	181 65th Avenue	System	1/25/2023 23:08	System	1/25/2023 23:08	1/25/2023 23:00
Cleared	High Level	1/26/2023 0:30	SSO-7	181 65th Avenue	System	1/26/2023 0:38	System	1/26/2023 0:38	1/26/2023 0:35
Cleared	High Level	1/26/2023 0:45	SSO-7	181 65th Avenue	System	1/26/2023 0:52	System	1/26/2023 0:52	1/26/2023 0:50
Cleared	High Level	1/26/2023 13:50	SSO-7	181 65th Avenue	System	1/26/2023 14:02	System	1/26/2023 14:02	1/26/2023 13:55

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	1/26/2023 19:45	SSO-3	North Frontage Rd / 22nd Ave	System	1/27/2023 4:16	System	1/27/2023 4:16	1/27/2023 4:15
Cleared	High Level	1/27/2023 16:30	SSO-3	North Frontage Rd / 22nd Ave	System	1/28/2023 6:21	System	1/28/2023 6:21	1/28/2023 6:20
Cleared	High Level	1/28/2023 12:40	SSO-3	North Frontage Rd / 22nd Ave	System	1/29/2023 4:30	System	1/29/2023 4:30	1/29/2023 4:30
Cleared	High Level	1/29/2023 11:05	SSO-3	North Frontage Rd / 22nd Ave	System	1/31/2023 8:01	System	1/31/2023 8:01	1/31/2023 8:00
Cleared	High Level	1/29/2023 15:05	SSO-5	Sowashee St	System	1/30/2023 12:45	System	1/30/2023 12:45	1/30/2023 12:40
Cleared	High Level	1/29/2023 16:50	SSO-4	North Frontage Rd / 18th Ave	System	1/31/2023 0:10	System	1/31/2023 0:10	1/31/2023 0:05
Cleared	High Level	1/29/2023 17:55	SSO-7	181 65th Avenue	System	1/30/2023 23:49	System	1/30/2023 23:49	1/30/2023 23:45
Cleared	High Level	1/29/2023 23:20	SSO-9	40th Ave / 26th St	System	1/30/2023 3:15	System	1/30/2023 3:15	1/30/2023 3:10
Cleared	High Level	1/29/2023 23:30	SSO-1	Cracker Barrel / Highway 11/80	System	1/30/2023 3:26	System	1/30/2023 3:26	1/30/2023 3:25
Cleared	High Level	1/29/2023 23:40	SSO-6	10th Ave/ B St	System	1/30/2023 3:19	System	1/30/2023 3:19	1/30/2023 3:15
Cleared	High Level	1/29/2023 23:40	SSO-8	36th Ave / Parkway Blvd	System	1/30/2023 0:29	System	1/30/2023 0:29	1/30/2023 0:15
Cleared	High Level	1/30/2023 15:30	SSO-5	Sowashee St	System	1/30/2023 20:11	System	1/30/2023 20:11	1/30/2023 20:05
Cleared	High Level	1/30/2023 23:50	SSO-7	181 65th Avenue	System	1/31/2023 1:14	System	1/31/2023 1:14	1/31/2023 1:10
Cleared	High Level	1/31/2023 1:30	SSO-7	181 65th Avenue	System	1/31/2023 2:14	System	1/31/2023 2:14	1/31/2023 2:10
Cleared	High Level	1/31/2023 3:15	SSO-7	181 65th Avenue	System	1/31/2023 3:44	System	1/31/2023 3:44	1/31/2023 3:40
Cleared	High Level	1/31/2023 3:45	SSO-7	181 65th Avenue	System	1/31/2023 3:58	System	1/31/2023 3:58	1/31/2023 3:50
Cleared	High Level	1/31/2023 4:55	SSO-7	181 65th Avenue	System	1/31/2023 5:09	System	1/31/2023 5:09	1/31/2023 5:05
Cleared	High Level	1/31/2023 5:10	SSO-7	181 65th Avenue	System	1/31/2023 5:19	System	1/31/2023 5:19	1/31/2023 5:15
Cleared	High Level	1/31/2023 5:20	SSO-7	181 65th Avenue	System	1/31/2023 5:33	System	1/31/2023 5:33	1/31/2023 5:25
Cleared	High Level	1/31/2023 6:30	SSO-7	181 65th Avenue	System	1/31/2023 6:42	System	1/31/2023 6:42	1/31/2023 6:35
Cleared	High Level	1/31/2023 8:00	SSO-7	181 65th Avenue	System	1/31/2023 8:54	System	1/31/2023 8:54	1/31/2023 8:50
Cleared	High Level	1/31/2023 8:55	SSO-7	181 65th Avenue	System	1/31/2023 9:10	System	1/31/2023 9:10	1/31/2023 9:05
Cleared	High Level	1/31/2023 9:10	SSO-7	181 65th Avenue	System	1/31/2023 9:19	System	1/31/2023 9:19	1/31/2023 9:15
Cleared	High Level	1/31/2023 9:25	SSO-7	181 65th Avenue	System	1/31/2023 10:40	System	1/31/2023 10:40	1/31/2023 10:35
Cleared	High Level	1/31/2023 10:40	SSO-7	181 65th Avenue	System	1/31/2023 13:19	System	1/31/2023 13:19	1/31/2023 13:15
Cleared	High Level	1/31/2023 13:25	SSO-7	181 65th Avenue	System	1/31/2023 14:19	System	1/31/2023 14:19	1/31/2023 14:15
Cleared	High Level	1/31/2023 14:20	SSO-7	181 65th Avenue	System	1/31/2023 14:29	System	1/31/2023 14:29	1/31/2023 14:25
Cleared	High Level	1/31/2023 14:55	SSO-7	181 65th Avenue	System	1/31/2023 15:59	System	1/31/2023 15:59	1/31/2023 15:55
Cleared	High Level	1/31/2023 16:00	SSO-7	181 65th Avenue	System	1/31/2023 16:09	System	1/31/2023 16:09	1/31/2023 16:05
Cleared	High Level	1/31/2023 16:35	SSO-7	181 65th Avenue	System	1/31/2023 17:19	System	1/31/2023 17:19	1/31/2023 17:15
Cleared	High Level	1/31/2023 17:20	SSO-7	181 65th Avenue	System	1/31/2023 17:29	System	1/31/2023 17:29	1/31/2023 17:25
Cleared	High Level	1/31/2023 17:30	SSO-7	181 65th Avenue	System	1/31/2023 17:43	System	1/31/2023 17:43	1/31/2023 17:35
Cleared	High Level	1/31/2023 17:55	SSO-7	181 65th Avenue	System	1/31/2023 18:59	System	1/31/2023 18:59	1/31/2023 18:55
Cleared	High Level	1/31/2023 18:05	SSO-3	North Frontage Rd / 22nd Ave	System	2/1/2023 8:51	System	2/1/2023 8:51	2/1/2023 8:50
Cleared	High Level	1/31/2023 19:00	SSO-7	181 65th Avenue	System	1/31/2023 19:09	System	1/31/2023 19:09	1/31/2023 19:05
Cleared	High Level	1/31/2023 19:30	SSO-7	181 65th Avenue	System	1/31/2023 19:38	System	1/31/2023 19:38	1/31/2023 19:35
Cleared	High Level	1/31/2023 19:40	SSO-7	181 65th Avenue	System	1/31/2023 20:19	System	1/31/2023 20:19	1/31/2023 20:15
Cleared	High Level	1/31/2023 20:25	SSO-7	181 65th Avenue	System	1/31/2023 20:49	System	1/31/2023 20:49	1/31/2023 20:45
Cleared	High Level	1/31/2023 20:55	SSO-7	181 65th Avenue	System	2/1/2023 5:14	System	2/1/2023 5:14	2/1/2023 5:10
Cleared	High Level	1/31/2023 22:25	SSO-5	Sowashee St	System	2/1/2023 7:07	System	2/1/2023 7:07	2/1/2023 7:05
Cleared	High Level	1/31/2023 23:45	SSO-4	North Frontage Rd / 18th Ave	System	2/1/2023 2:00	System	2/1/2023 2:00	2/1/2023 1:55
Cleared	High Level	2/1/2023 5:25	SSO-7	181 65th Avenue	System	2/1/2023 5:38	System	2/1/2023 5:38	2/1/2023 5:30
Cleared	High Level	2/1/2023 5:50	SSO-7	181 65th Avenue	System	2/1/2023 6:54	System	2/1/2023 6:54	2/1/2023 6:50
Cleared	High Level	2/1/2023 7:00	SSO-7	181 65th Avenue	System	2/1/2023 7:14	System	2/1/2023 7:14	2/1/2023 7:10
Cleared	High Level	2/1/2023 7:20	SSO-7	181 65th Avenue	System	2/1/2023 7:32	System	2/1/2023 7:32	2/1/2023 7:25
Cleared	High Level	2/1/2023 7:30	SSO-7	181 65th Avenue	System	2/1/2023 8:24	System	2/1/2023 8:24	2/1/2023 8:20

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	2/1/2023 8:25	SSO-7	181 65th Avenue	System	2/1/2023 8:49	System	2/1/2023 8:49	2/1/2023 8:45
Cleared	High Level	2/1/2023 8:50	SSO-7	181 65th Avenue	System	2/1/2023 10:14	System	2/1/2023 10:14	2/1/2023 10:10
Cleared	High Level	2/1/2023 10:20	SSO-7	181 65th Avenue	System	2/1/2023 11:24	System	2/1/2023 11:24	2/1/2023 11:20
Cleared	High Level	2/1/2023 11:30	SSO-7	181 65th Avenue	System	2/1/2023 14:14	System	2/1/2023 14:14	2/1/2023 14:10
Cleared	High Level	2/1/2023 14:20	SSO-7	181 65th Avenue	System	2/1/2023 15:39	System	2/1/2023 15:39	2/1/2023 15:35
Cleared	High Level	2/1/2023 15:40	SSO-7	181 65th Avenue	System	2/1/2023 15:59	System	2/1/2023 15:59	2/1/2023 15:55
Cleared	High Level	2/1/2023 16:00	SSO-7	181 65th Avenue	System	2/1/2023 16:44	System	2/1/2023 16:44	2/1/2023 16:40
Cleared	High Level	2/1/2023 16:45	SSO-7	181 65th Avenue	System	2/1/2023 16:59	System	2/1/2023 16:59	2/1/2023 16:55
Cleared	High Level	2/1/2023 17:20	SSO-7	181 65th Avenue	System	2/1/2023 18:29	System	2/1/2023 18:29	2/1/2023 18:25
Cleared	High Level	2/1/2023 17:35	SSO-3	North Frontage Rd / 22nd Ave	System	2/6/2023 8:10	System	2/6/2023 8:10	2/6/2023 8:10
Cleared	High Level	2/1/2023 18:50	SSO-7	181 65th Avenue	System	2/1/2023 19:39	System	2/1/2023 19:39	2/1/2023 19:35
Cleared	High Level	2/1/2023 20:05	SSO-7	181 65th Avenue	System	2/1/2023 20:25	System	2/1/2023 20:25	2/1/2023 20:10
Cleared	High Level	2/1/2023 20:15	SSO-7	181 65th Avenue	System	2/1/2023 21:09	System	2/1/2023 21:09	2/1/2023 21:05
Cleared	High Level	2/1/2023 21:15	SSO-7	181 65th Avenue	System	2/1/2023 21:44	System	2/1/2023 21:44	2/1/2023 21:40
Cleared	High Level	2/1/2023 21:45	SSO-7	181 65th Avenue	System	2/1/2023 22:44	System	2/1/2023 22:44	2/1/2023 22:40
Cleared	High Level	2/1/2023 22:45	SSO-7	181 65th Avenue	System	2/1/2023 23:08	System	2/1/2023 23:08	2/1/2023 23:00
Cleared	High Level	2/1/2023 23:25	SSO-7	181 65th Avenue	System	2/2/2023 0:39	System	2/2/2023 0:39	2/2/2023 0:35
Cleared	High Level	2/2/2023 0:40	SSO-7	181 65th Avenue	System	2/2/2023 0:49	System	2/2/2023 0:49	2/2/2023 0:45
Cleared	High Level	2/2/2023 0:50	SSO-7	181 65th Avenue	System	2/4/2023 2:49	System	2/4/2023 2:49	2/4/2023 2:45
Cleared	High Level	2/2/2023 2:00	SSO-5	Sowashee St	System	2/2/2023 9:54	System	2/2/2023 9:54	2/2/2023 9:50
Cleared	High Level	2/2/2023 8:20	SSO-4	North Frontage Rd / 18th Ave	System	2/2/2023 9:09	System	2/2/2023 9:09	2/2/2023 9:05
Cleared	High Level	2/2/2023 13:10	SSO-5	Sowashee St	System	2/3/2023 5:59	System	2/3/2023 5:59	2/3/2023 5:55
Cleared	High Level	2/2/2023 13:25	SSO-4	North Frontage Rd / 18th Ave	System	2/4/2023 2:05	System	2/4/2023 2:05	2/4/2023 2:00
Cleared	High Level	2/2/2023 13:25	SSO-9	40th Ave / 26th St	System	2/3/2023 1:38	System	2/3/2023 1:38	2/3/2023 1:35
Cleared	High Level	2/2/2023 13:45	SSO-8	36th Ave / Parkway Blvd	System	2/2/2023 16:30	System	2/2/2023 16:30	2/2/2023 16:25
Cleared	High Level	2/2/2023 14:10	SSO-1	Cracker Barrel / Highway 11/80	System	2/2/2023 19:26	System	2/2/2023 19:26	2/2/2023 19:25
Cleared	High Level	2/2/2023 14:10	SSO-6	10th Ave/ B St	System	2/2/2023 19:39	System	2/2/2023 19:39	2/2/2023 19:35
Cleared	High Level	2/3/2023 9:30	SSO-5	Sowashee St	System	2/3/2023 14:54	System	2/3/2023 14:54	2/3/2023 14:50
Cleared	High Level	2/4/2023 3:05	SSO-7	181 65th Avenue	System	2/4/2023 3:25	System	2/4/2023 3:25	2/4/2023 3:10
Cleared	High Level	2/4/2023 3:20	SSO-7	181 65th Avenue	System	2/4/2023 3:25	System	2/4/2023 3:25	2/4/2023 3:25
Cleared	High Level	2/4/2023 3:30	SSO-7	181 65th Avenue	System	2/4/2023 4:14	System	2/4/2023 4:14	2/4/2023 4:10
Cleared	High Level	2/4/2023 4:40	SSO-7	181 65th Avenue	System	2/4/2023 4:48	System	2/4/2023 4:48	2/4/2023 4:45
Cleared	High Level	2/4/2023 5:05	SSO-7	181 65th Avenue	System	2/4/2023 5:53	System	2/4/2023 5:53	2/4/2023 5:45
Cleared	High Level	2/4/2023 6:25	SSO-7	181 65th Avenue	System	2/4/2023 7:19	System	2/4/2023 7:19	2/4/2023 7:15
Cleared	High Level	2/4/2023 7:25	SSO-7	181 65th Avenue	System	2/4/2023 7:38	System	2/4/2023 7:38	2/4/2023 7:30
Cleared	High Level	2/4/2023 8:00	SSO-7	181 65th Avenue	System	2/4/2023 8:44	System	2/4/2023 8:44	2/4/2023 8:40
Cleared	High Level	2/4/2023 8:55	SSO-7	181 65th Avenue	System	2/4/2023 9:09	System	2/4/2023 9:09	2/4/2023 9:05
Cleared	High Level	2/4/2023 9:10	SSO-7	181 65th Avenue	System	2/4/2023 15:59	System	2/4/2023 15:59	2/4/2023 15:55
Cleared	High Level	2/4/2023 12:30	SSO-4	North Frontage Rd / 18th Ave	System	2/4/2023 20:15	System	2/4/2023 20:15	2/4/2023 20:10
Cleared	High Level	2/4/2023 16:00	SSO-7	181 65th Avenue	System	2/4/2023 17:29	System	2/4/2023 17:29	2/4/2023 17:25
Cleared	High Level	2/4/2023 17:30	SSO-7	181 65th Avenue	System	2/4/2023 18:44	System	2/4/2023 18:44	2/4/2023 18:40
Cleared	High Level	2/4/2023 19:00	SSO-7	181 65th Avenue	System	2/4/2023 20:19	System	2/4/2023 20:19	2/4/2023 20:15
Cleared	High Level	2/4/2023 20:20	SSO-7	181 65th Avenue	System	2/4/2023 21:24	System	2/4/2023 21:24	2/4/2023 21:20
Cleared	High Level	2/4/2023 21:55	SSO-7	181 65th Avenue	System	2/4/2023 22:39	System	2/4/2023 22:39	2/4/2023 22:35
Cleared	High Level	2/4/2023 22:45	SSO-7	181 65th Avenue	System	2/4/2023 22:58	System	2/4/2023 22:58	2/4/2023 22:50
Cleared	High Level	2/4/2023 23:30	SSO-7	181 65th Avenue	System	2/5/2023 0:19	System	2/5/2023 0:19	2/5/2023 0:15

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	2/5/2023 0:20	SSO-7	181 65th Avenue	System	2/5/2023 0:37	System	2/5/2023 0:37	2/5/2023 0:25
Cleared	High Level	2/5/2023 0:30	SSO-7	181 65th Avenue	System	2/5/2023 0:37	System	2/5/2023 0:37	2/5/2023 0:35
Cleared	High Level	2/5/2023 1:15	SSO-7	181 65th Avenue	System	2/5/2023 1:34	System	2/5/2023 1:34	2/5/2023 1:30
Cleared	High Level	2/5/2023 1:50	SSO-7	181 65th Avenue	System	2/5/2023 2:10	System	2/5/2023 2:10	2/5/2023 1:55
Cleared	High Level	2/5/2023 3:00	SSO-7	181 65th Avenue	System	2/5/2023 3:14	System	2/5/2023 3:14	2/5/2023 3:10
Cleared	High Level	2/5/2023 4:45	SSO-7	181 65th Avenue	System	2/5/2023 4:59	System	2/5/2023 4:59	2/5/2023 4:55
Cleared	High Level	2/5/2023 5:05	SSO-7	181 65th Avenue	System	2/5/2023 5:13	System	2/5/2023 5:13	2/5/2023 5:10
Cleared	High Level	2/5/2023 19:55	SSO-7	181 65th Avenue	System	2/5/2023 20:11	System	2/5/2023 20:11	2/5/2023 20:00
Cleared	High Level	2/6/2023 19:40	SSO-3	North Frontage Rd / 22nd Ave	System	2/7/2023 3:25	System	2/7/2023 3:25	2/7/2023 3:25
Cleared	High Level	2/9/2023 0:20	SSO-9	40th Ave / 26th St	System	2/9/2023 2:36	System	2/9/2023 2:36	2/9/2023 2:35
Cleared	High Level	2/9/2023 0:35	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/9/2023 23:25
Cleared	High Level	2/9/2023 0:40	SSO-5	Sowashee St	System	2/9/2023 8:59	System	2/9/2023 8:59	2/9/2023 8:55
Cleared	High Level	2/9/2023 0:55	SSO-6	10th Ave/ B St	System	2/9/2023 2:24	System	2/9/2023 2:24	2/9/2023 2:20
Cleared	High Level	2/9/2023 1:05	SSO-8	36th Ave / Parkway Blvd	System	2/9/2023 1:25	System	2/9/2023 1:25	2/9/2023 1:20
Cleared	High Level	2/9/2023 1:15	SSO-3	North Frontage Rd / 22nd Ave	System	2/10/2023 10:08	System	2/10/2023 10:08	2/10/2023 7:55
Cleared	High Level	2/9/2023 1:45	SSO-4	North Frontage Rd / 18th Ave	System	2/10/2023 8:16	System	2/10/2023 8:16	2/9/2023 14:05
Cleared	High Level	2/9/2023 20:35	SSO-4	North Frontage Rd / 18th Ave	System	2/10/2023 8:16	System	2/10/2023 8:16	2/9/2023 22:45
Cleared	High Level	2/9/2023 23:35	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/10/2023 0:30
Cleared	High Level	2/10/2023 1:20	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/10/2023 1:55
Cleared	High Level	2/10/2023 2:00	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/10/2023 2:05
Cleared	High Level	2/10/2023 3:10	SSO-7	181 65th Avenue	System	2/10/2023 6:51	System	2/10/2023 6:51	2/10/2023 3:25
Cleared	High Level	2/10/2023 6:30	SSO-7	181 65th Avenue	System	2/10/2023 6:51	System	2/10/2023 6:51	2/10/2023 6:45
Cleared	High Level	2/10/2023 8:10	SSO-7	181 65th Avenue	System	2/10/2023 8:39	System	2/10/2023 8:39	2/10/2023 8:35
Cleared	High Level	2/10/2023 8:40	SSO-7	181 65th Avenue	System	2/10/2023 8:49	System	2/10/2023 8:49	2/10/2023 8:45
Cleared	High Level	2/10/2023 8:50	SSO-7	181 65th Avenue	System	2/10/2023 9:19	System	2/10/2023 9:19	2/10/2023 8:55
Cleared	High Level	2/10/2023 9:00	SSO-7	181 65th Avenue	System	2/10/2023 9:19	System	2/10/2023 9:19	2/10/2023 9:05
Cleared	High Level	2/10/2023 9:35	SSO-3	North Frontage Rd / 22nd Ave	System	2/10/2023 10:08	System	2/10/2023 10:08	2/10/2023 9:50
Cleared	High Level	2/10/2023 9:40	SSO-7	181 65th Avenue	System	2/10/2023 10:29	System	2/10/2023 10:29	2/10/2023 10:25
Cleared	High Level	2/10/2023 10:35	SSO-7	181 65th Avenue	System	2/10/2023 10:44	System	2/10/2023 10:44	2/10/2023 10:40
Cleared	High Level	2/10/2023 11:05	SSO-7	181 65th Avenue	System	2/10/2023 12:14	System	2/10/2023 12:14	2/10/2023 12:00
Cleared	High Level	2/10/2023 12:05	SSO-7	181 65th Avenue	System	2/10/2023 12:19	System	2/10/2023 12:19	2/10/2023 12:15
Cleared	High Level	2/10/2023 12:20	SSO-7	181 65th Avenue	System	2/10/2023 12:33	System	2/10/2023 12:33	2/10/2023 12:25
Cleared	High Level	2/10/2023 12:40	SSO-7	181 65th Avenue	System	2/10/2023 13:34	System	2/10/2023 13:34	2/10/2023 13:30
Cleared	High Level	2/10/2023 14:20	SSO-7	181 65th Avenue	System	2/10/2023 16:29	System	2/10/2023 16:29	2/10/2023 16:25
Cleared	High Level	2/10/2023 16:45	SSO-7	181 65th Avenue	System	2/10/2023 17:39	System	2/10/2023 17:39	2/10/2023 17:35
Cleared	High Level	2/10/2023 18:20	SSO-7	181 65th Avenue	System	2/10/2023 19:09	System	2/10/2023 19:09	2/10/2023 19:05
Cleared	High Level	2/11/2023 13:10	SSO-3	North Frontage Rd / 22nd Ave	System	2/13/2023 3:05	System	2/13/2023 3:05	2/13/2023 3:05
Cleared	High Level	2/11/2023 13:35	SSO-5	Sowashee St	System	2/12/2023 5:30	System	2/12/2023 5:30	2/12/2023 5:25
Cleared	High Level	2/11/2023 13:35	SSO-7	181 65th Avenue	System	2/12/2023 23:59	System	2/12/2023 23:59	2/12/2023 23:55
Cleared	High Level	2/11/2023 14:20	SSO-4	North Frontage Rd / 18th Ave	System	2/12/2023 20:45	System	2/12/2023 20:45	2/12/2023 20:40
Cleared	High Level	2/11/2023 14:25	SSO-9	40th Ave / 26th St	System	2/12/2023 4:45	System	2/12/2023 4:45	2/12/2023 4:40
Cleared	High Level	2/11/2023 15:05	SSO-8	36th Ave / Parkway Blvd	System	2/11/2023 15:40	System	2/11/2023 15:40	2/11/2023 15:35
Cleared	High Level	2/11/2023 16:00	SSO-6	10th Ave/ B St	System	2/12/2023 1:49	System	2/12/2023 1:49	2/12/2023 1:45
Cleared	High Level	2/11/2023 16:00	SSO-8	36th Ave / Parkway Blvd	System	2/11/2023 18:15	System	2/11/2023 18:15	2/11/2023 18:10
Cleared	High Level	2/11/2023 17:15	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 13:01	System	2/14/2023 13:01	2/12/2023 1:20
Cleared	High Level	2/13/2023 0:00	SSO-7	181 65th Avenue	System	2/13/2023 0:14	System	2/13/2023 0:14	2/13/2023 0:05

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	2/13/2023 0:15	SSO-7	181 65th Avenue	System	2/13/2023 1:09	System	2/13/2023 1:09	2/13/2023 1:05
Cleared	High Level	2/13/2023 1:10	SSO-7	181 65th Avenue	System	2/13/2023 1:19	System	2/13/2023 1:19	2/13/2023 1:15
Cleared	High Level	2/13/2023 1:55	SSO-7	181 65th Avenue	System	2/13/2023 2:24	System	2/13/2023 2:24	2/13/2023 2:20
Cleared	High Level	2/13/2023 2:30	SSO-7	181 65th Avenue	System	2/13/2023 2:46	System	2/13/2023 2:46	2/13/2023 2:35
Cleared	High Level	2/13/2023 3:30	SSO-7	181 65th Avenue	System	2/13/2023 3:44	System	2/13/2023 3:44	2/13/2023 3:40
Cleared	High Level	2/13/2023 5:15	SSO-7	181 65th Avenue	System	2/13/2023 5:23	System	2/13/2023 5:23	2/13/2023 5:20
Cleared	High Level	2/13/2023 8:25	SSO-7	181 65th Avenue	System	2/13/2023 8:34	System	2/13/2023 8:34	2/13/2023 8:30
Cleared	High Level	2/13/2023 8:35	SSO-7	181 65th Avenue	System	2/13/2023 8:44	System	2/13/2023 8:44	2/13/2023 8:40
Cleared	High Level	2/13/2023 9:20	SSO-7	181 65th Avenue	System	2/13/2023 16:25	System	2/13/2023 16:25	2/13/2023 16:15
Cleared	High Level	2/13/2023 14:40	SSO-3	North Frontage Rd / 22nd Ave	System	2/13/2023 15:55	System	2/13/2023 15:55	2/13/2023 15:55
Cleared	High Level	2/13/2023 16:30	SSO-7	181 65th Avenue	System	2/13/2023 18:15	System	2/13/2023 18:15	2/13/2023 17:30
Cleared	High Level	2/13/2023 17:10	SSO-2	tribling Equipment / Highway 11/8	System	2/14/2023 4:36	System	2/14/2023 4:36	2/14/2023 4:35
Cleared	High Level	2/13/2023 17:10	SSO-3	North Frontage Rd / 22nd Ave	System	2/28/2023 2:20	System	2/28/2023 2:20	2/28/2023 2:20
Cleared	High Level	2/13/2023 17:40	SSO-4	North Frontage Rd / 18th Ave	System	2/16/2023 11:34	System	2/16/2023 11:34	2/16/2023 11:30
Cleared	High Level	2/13/2023 17:40	SSO-7	181 65th Avenue	System	2/13/2023 18:15	System	2/13/2023 18:15	2/13/2023 17:45
Cleared	High Level	2/13/2023 18:05	SSO-7	181 65th Avenue	System	2/13/2023 18:59	System	2/13/2023 18:59	2/13/2023 18:55
Cleared	High Level	2/13/2023 19:45	SSO-7	181 65th Avenue	System	2/13/2023 20:29	System	2/13/2023 20:29	2/13/2023 20:25
Cleared	High Level	2/13/2023 21:15	SSO-7	181 65th Avenue	System	2/13/2023 22:09	System	2/13/2023 22:09	2/13/2023 22:05
Cleared	High Level	2/13/2023 22:10	SSO-7	181 65th Avenue	System	2/13/2023 22:19	System	2/13/2023 22:19	2/13/2023 22:15
Cleared	High Level	2/13/2023 22:20	SSO-7	181 65th Avenue	System	2/13/2023 23:14	System	2/13/2023 23:14	2/13/2023 23:10
Cleared	High Level	2/13/2023 23:15	SSO-7	181 65th Avenue	System	2/13/2023 23:24	System	2/13/2023 23:24	2/13/2023 23:20
Cleared	High Level	2/14/2023 0:10	SSO-7	181 65th Avenue	System	2/14/2023 0:39	System	2/14/2023 0:39	2/14/2023 0:35
Cleared	High Level	2/14/2023 0:40	SSO-7	181 65th Avenue	System	2/14/2023 0:59	System	2/14/2023 0:59	2/14/2023 0:55
Cleared	High Level	2/14/2023 9:55	SSO-2	tribling Equipment / Highway 11/8	System	2/15/2023 12:50	System	2/15/2023 12:50	2/15/2023 12:50
Cleared	High Level	2/14/2023 10:35	SSO-7	181 65th Avenue	System	2/14/2023 10:47	System	2/14/2023 10:47	2/14/2023 10:40
Cleared	High Level	2/14/2023 12:05	SSO-7	181 65th Avenue	System	2/14/2023 12:34	System	2/14/2023 12:34	2/14/2023 12:30
Cleared	High Level	2/14/2023 12:30	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 13:05	System	2/14/2023 13:05	2/14/2023 13:05
Cleared	High Level	2/14/2023 13:35	SSO-7	181 65th Avenue	System	2/14/2023 14:49	System	2/14/2023 14:49	2/14/2023 14:45
Cleared	High Level	2/14/2023 15:10	SSO-7	181 65th Avenue	System	2/14/2023 15:54	System	2/14/2023 15:54	2/14/2023 15:50
Cleared	High Level	2/15/2023 18:15	SSO-2	tribling Equipment / Highway 11/8	System	2/16/2023 4:16	System	2/16/2023 4:16	2/16/2023 4:15
Cleared	High Level	2/16/2023 9:55	SSO-2	tribling Equipment / Highway 11/8	System	2/24/2023 20:01	System	2/24/2023 20:01	2/24/2023 20:00
Cleared	High Level	2/16/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	2/16/2023 12:19	System	2/16/2023 12:19	2/16/2023 12:15
Cleared	High Level	2/16/2023 12:55	SSO-4	North Frontage Rd / 18th Ave	System	2/23/2023 10:29	System	2/23/2023 10:29	2/23/2023 10:25
Cleared	High Level	2/16/2023 13:30	SSO-5	Sowashee St	System	2/17/2023 11:37	System	2/17/2023 11:37	2/17/2023 11:35
Cleared	High Level	2/16/2023 13:40	SSO-1	Cracker Barrel / Highway 11/80	System	2/18/2023 1:26	System	2/18/2023 1:26	2/18/2023 1:25
Cleared	High Level	2/16/2023 13:45	SSO-6	10th Ave/ B St	System	2/17/2023 12:16	System	2/17/2023 12:16	2/17/2023 12:15
Cleared	High Level	2/16/2023 14:25	SSO-7	181 65th Avenue	System	2/18/2023 3:07	System	2/18/2023 3:07	2/18/2023 2:55
Cleared	High Level	2/16/2023 15:10	SSO-9	40th Ave / 26th St	System	2/17/2023 12:24	System	2/17/2023 12:24	2/17/2023 12:20
Cleared	High Level	2/16/2023 15:15	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 17:05	System	2/16/2023 17:05	2/16/2023 17:00
Cleared	High Level	2/16/2023 20:00	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 22:25	System	2/16/2023 22:25	2/16/2023 22:20
Cleared	High Level	2/16/2023 23:40	SSO-8	36th Ave / Parkway Blvd	System	2/17/2023 4:00	System	2/17/2023 4:00	2/17/2023 3:55
Cleared	High Level	2/17/2023 13:35	SSO-5	Sowashee St	System	2/17/2023 15:14	System	2/17/2023 15:14	2/17/2023 15:10
Cleared	High Level	2/18/2023 7:50	SSO-1	Cracker Barrel / Highway 11/80	System	2/18/2023 15:21	System	2/18/2023 15:21	2/18/2023 15:20
Cleared	High Level	2/18/2023 15:50	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/18/2023 16:40
Cleared	High Level	2/18/2023 17:55	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/18/2023 23:20
Cleared	High Level	2/19/2023 9:30	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/19/2023 13:45

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	2/19/2023 15:20	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/19/2023 15:25
Cleared	High Level	2/23/2023 10:30	SSO-4	North Frontage Rd / 18th Ave	System	2/27/2023 23:39	System	2/27/2023 23:39	2/27/2023 23:30
Cleared	High Level	2/25/2023 11:55	SSO-2	tribling Equipment / Highway 11/8	System	2/26/2023 2:46	System	2/26/2023 2:46	2/26/2023 2:45
Cleared	High Level	2/27/2023 23:40	SSO-4	North Frontage Rd / 18th Ave	System	2/28/2023 1:41	System	2/28/2023 1:41	2/28/2023 1:35
Cleared	High Level	2/28/2023 12:45	SSO-3	North Frontage Rd / 22nd Ave	System	3/1/2023 0:10	System	3/1/2023 0:10	3/1/2023 0:10
Cleared	High Level	2/28/2023 12:45	SSO-3	North Frontage Rd / 22nd Ave	System	3/1/2023 0:10	System	3/1/2023 0:10	3/1/2023 0:10
Cleared	High Level	3/1/2023 11:10	SSO-3	North Frontage Rd / 22nd Ave	System	3/1/2023 18:50	System	3/1/2023 18:50	3/1/2023 18:50
Cleared	High Level	3/1/2023 12:40	SSO-4	North Frontage Rd / 18th Ave	System	3/1/2023 15:19	System	3/1/2023 15:19	3/1/2023 15:15
Cleared	High Level	3/1/2023 15:20	SSO-4	North Frontage Rd / 18th Ave	System	3/1/2023 16:30	System	3/1/2023 16:30	3/1/2023 16:25
Cleared	High Level	3/1/2023 22:05	SSO-3	North Frontage Rd / 22nd Ave	System	3/1/2023 22:11	System	3/1/2023 22:11	3/1/2023 22:10
Cleared	High Level	3/13/2023 13:45	SSO-3	North Frontage Rd / 22nd Ave	System	3/13/2023 18:55	System	3/13/2023 18:55	3/13/2023 18:55
Cleared	High Level	3/13/2023 15:20	SSO-4	North Frontage Rd / 18th Ave	System	3/13/2023 18:30	System	3/13/2023 18:30	3/13/2023 18:25
Cleared	High Level	3/17/2023 9:05	SSO-3	North Frontage Rd / 22nd Ave	System	3/19/2023 4:25	System	3/19/2023 4:25	3/19/2023 4:25
Cleared	High Level	3/17/2023 9:15	SSO-4	North Frontage Rd / 18th Ave	System	3/19/2023 3:33	System	3/19/2023 3:33	3/19/2023 3:30
Cleared	High Level	3/17/2023 9:40	SSO-2	tribling Equipment / Highway 11/8	System	3/18/2023 4:46	System	3/18/2023 4:46	3/18/2023 4:45
Cleared	High Level	3/17/2023 11:40	SSO-7	181 65th Avenue	System	3/17/2023 15:08	System	3/17/2023 15:08	3/17/2023 12:35
Cleared	High Level	3/17/2023 13:00	SSO-7	181 65th Avenue	System	3/17/2023 18:39	System	3/17/2023 18:39	3/17/2023 18:35
Cleared	High Level	3/17/2023 13:55	SSO-1	Cracker Barrel / Highway 11/80	System	3/17/2023 14:00	System	3/17/2023 14:00	3/17/2023 14:00
Cleared	High Level	3/19/2023 11:55	SSO-3	North Frontage Rd / 22nd Ave	System	3/20/2023 2:01	System	3/20/2023 2:01	3/20/2023 2:00
Cleared	High Level	3/19/2023 12:40	SSO-4	North Frontage Rd / 18th Ave	System	3/19/2023 14:30	System	3/19/2023 14:30	3/19/2023 14:25
Cleared	High Level	3/19/2023 14:30	SSO-4	North Frontage Rd / 18th Ave	System	3/20/2023 0:50	System	3/20/2023 0:50	3/20/2023 0:45
Cleared	High Level	3/20/2023 13:30	SSO-3	North Frontage Rd / 22nd Ave	System	3/21/2023 0:30	System	3/21/2023 0:30	3/21/2023 0:30
Cleared	High Level	3/21/2023 15:35	SSO-3	North Frontage Rd / 22nd Ave	System	3/21/2023 16:35	System	3/21/2023 16:35	3/21/2023 16:35
Cleared	High Level	3/21/2023 19:45	SSO-3	North Frontage Rd / 22nd Ave	System	3/21/2023 23:30	System	3/21/2023 23:30	3/21/2023 23:00
Cleared	High Level	3/22/2023 20:05	SSO-3	North Frontage Rd / 22nd Ave	System	3/22/2023 20:20	System	3/22/2023 20:20	3/22/2023 20:20
Cleared	High Level	3/23/2023 15:45	SSO-3	North Frontage Rd / 22nd Ave	System	3/23/2023 22:45	System	3/23/2023 22:45	3/23/2023 22:45
Cleared	High Level	3/25/2023 15:55	SSO-3	North Frontage Rd / 22nd Ave	System	3/25/2023 16:05	System	3/25/2023 16:05	3/25/2023 16:05
Cleared	High Level	3/26/2023 4:55	SSO-6	10th Ave/ B St	System	3/26/2023 5:24	System	3/26/2023 5:24	3/26/2023 5:20
Cleared	High Level	3/26/2023 7:05	SSO-3	North Frontage Rd / 22nd Ave	System	3/28/2023 1:55	System	3/28/2023 1:55	3/28/2023 1:55
Cleared	High Level	3/26/2023 7:40	SSO-9	40th Ave / 26th St	System	3/26/2023 8:05	System	3/26/2023 8:05	3/26/2023 8:00
Cleared	High Level	3/26/2023 8:10	SSO-4	North Frontage Rd / 18th Ave	System	3/28/2023 1:30	System	3/28/2023 1:30	3/28/2023 1:25
Cleared	High Level	3/26/2023 17:55	SSO-2	tribling Equipment / Highway 11/8	System	3/27/2023 3:26	System	3/27/2023 3:26	3/27/2023 3:25
Cleared	High Level	3/26/2023 19:20	SSO-9	40th Ave / 26th St	System	3/26/2023 21:15	System	3/26/2023 21:15	3/26/2023 21:10
Cleared	High Level	3/26/2023 19:25	SSO-5	Sowashee St	System	3/26/2023 21:50	System	3/26/2023 21:50	3/26/2023 21:45
Cleared	High Level	3/26/2023 19:25	SSO-8	36th Ave / Parkway Blvd	System	3/26/2023 20:29	System	3/26/2023 20:29	3/26/2023 20:15
Cleared	High Level	3/26/2023 19:30	SSO-6	10th Ave/ B St	System	3/26/2023 21:44	System	3/26/2023 21:44	3/26/2023 21:40
Cleared	High Level	3/26/2023 19:50	SSO-7	181 65th Avenue	Ryan Schick	4/3/2023 16:02	System	4/4/2023 13:41	3/27/2023 16:50
Cleared	High Level	3/26/2023 20:00	SSO-1	Cracker Barrel / Highway 11/80	System	3/26/2023 21:11	System	3/26/2023 21:11	3/26/2023 21:10
Cleared	High Level	3/27/2023 11:15	SSO-5	Sowashee St	System	3/27/2023 11:29	System	3/27/2023 11:29	3/27/2023 11:25
Cleared	High Level	3/27/2023 13:05	SSO-5	Sowashee St	System	3/27/2023 13:19	System	3/27/2023 13:19	3/27/2023 13:15
Cleared	High Level	3/27/2023 17:00	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 17:35
Cleared	High Level	3/27/2023 18:30	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 19:20
Cleared	High Level	3/27/2023 20:15	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 20:25
Cleared	High Level	3/27/2023 21:25	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 21:55
Cleared	High Level	3/28/2023 2:00	SSO-3	North Frontage Rd / 22nd Ave	System	3/28/2023 2:15	System	3/28/2023 2:15	3/28/2023 2:15
Cleared	High Level	3/28/2023 12:20	SSO-3	North Frontage Rd / 22nd Ave	System	3/31/2023 4:25	System	3/31/2023 4:25	3/31/2023 4:25

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	3/28/2023 13:30	SSO-4	North Frontage Rd / 18th Ave	System	3/31/2023 3:55	System	3/31/2023 3:55	3/31/2023 3:50
Cleared	High Level	3/28/2023 14:25	SSO-2	tribling Equipment / Highway 11/8	System	3/29/2023 5:16	System	3/29/2023 5:16	3/29/2023 5:15
Cleared	High Level	3/29/2023 5:20	SSO-2	tribling Equipment / Highway 11/8	System	3/29/2023 5:36	System	3/29/2023 5:36	3/29/2023 5:35
Cleared	High Level	3/29/2023 8:25	SSO-2	tribling Equipment / Highway 11/8	System	3/30/2023 1:31	System	3/30/2023 1:31	3/30/2023 1:30
Cleared	High Level	3/31/2023 9:55	SSO-3	North Frontage Rd / 22nd Ave	System	4/1/2023 6:05	System	4/1/2023 6:05	4/1/2023 3:10
Cleared	High Level	3/31/2023 10:15	SSO-4	North Frontage Rd / 18th Ave	System	4/1/2023 7:57	System	4/1/2023 7:57	4/1/2023 2:40
Cleared	High Level	4/1/2023 9:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/2/2023 17:11	System	4/2/2023 17:11	4/2/2023 3:20
Cleared	High Level	4/1/2023 9:05	SSO-4	North Frontage Rd / 18th Ave	System	4/2/2023 15:02	System	4/2/2023 15:02	4/2/2023 2:50
Cleared	High Level	4/1/2023 9:50	SSO-2	tribling Equipment / Highway 11/8	System	4/1/2023 18:41	System	4/1/2023 18:41	4/1/2023 18:40
Cleared	High Level	4/2/2023 12:05	SSO-3	North Frontage Rd / 22nd Ave	System	4/3/2023 1:46	System	4/3/2023 1:46	4/3/2023 1:45
Cleared	High Level	4/2/2023 12:30	SSO-4	North Frontage Rd / 18th Ave	System	4/2/2023 16:15	System	4/2/2023 16:15	4/2/2023 16:10
Cleared	High Level	4/2/2023 16:15	SSO-4	North Frontage Rd / 18th Ave	System	4/3/2023 1:20	System	4/3/2023 1:20	4/3/2023 1:15
Cleared	High Level	4/3/2023 4:45	SSO-5	Sowashee St	System	4/3/2023 8:34	System	4/3/2023 8:34	4/3/2023 8:30
Cleared	High Level	4/3/2023 4:50	SSO-3	North Frontage Rd / 22nd Ave	Ryan Schick	4/3/2023 16:02	System	4/11/2023 0:51	4/11/2023 0:50
Cleared	High Level	4/3/2023 4:50	SSO-6	10th Ave/ B St	System	4/3/2023 8:29	System	4/3/2023 8:29	4/3/2023 8:10
Cleared	High Level	4/3/2023 5:05	SSO-4	North Frontage Rd / 18th Ave	Ryan Schick	4/3/2023 16:02	System	4/19/2023 5:40	4/19/2023 5:35
Cleared	High Level	4/3/2023 5:10	SSO-9	40th Ave / 26th St	System	4/3/2023 7:15	System	4/3/2023 7:15	4/3/2023 7:10
Cleared	High Level	4/3/2023 5:25	SSO-1	Cracker Barrel / Highway 11/80	Ryan Schick	4/3/2023 16:02	System	4/3/2023 18:31	4/3/2023 18:30
Cleared	High Level	4/3/2023 5:25	SSO-8	36th Ave / Parkway Blvd	System	4/3/2023 6:38	System	4/3/2023 6:38	4/3/2023 6:25
Cleared	High Level	4/3/2023 5:30	SSO-2	tribling Equipment / Highway 11/8	Ryan Schick	4/3/2023 16:02	System	4/6/2023 0:46	4/6/2023 0:45
Cleared	High Level	4/3/2023 5:30	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/3/2023 23:40
Cleared	High Level	4/3/2023 20:00	SSO-1	Cracker Barrel / Highway 11/80	System	4/3/2023 21:02	System	4/3/2023 21:02	4/3/2023 21:00
Cleared	High Level	4/4/2023 0:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 0:55
Cleared	High Level	4/4/2023 1:35	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 1:55
Cleared	High Level	4/4/2023 9:40	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 10:05
Cleared	High Level	4/4/2023 10:50	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:00
Cleared	High Level	4/4/2023 11:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:10
Cleared	High Level	4/4/2023 11:20	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:35
Cleared	High Level	4/4/2023 11:30	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:35
Cleared	High Level	4/6/2023 11:35	SSO-2	tribling Equipment / Highway 11/8	System	4/7/2023 5:31	System	4/7/2023 5:31	4/7/2023 5:30
Cleared	High Level	4/6/2023 15:35	SSO-1	Cracker Barrel / Highway 11/80	System	4/6/2023 23:41	System	4/6/2023 23:41	4/6/2023 23:40
Cleared	High Level	4/7/2023 8:55	SSO-2	tribling Equipment / Highway 11/8	System	4/17/2023 5:41	System	4/17/2023 5:41	4/17/2023 5:40
Cleared	High Level	4/7/2023 14:30	SSO-1	Cracker Barrel / Highway 11/80	System	4/9/2023 1:56	System	4/9/2023 1:56	4/9/2023 1:55
Cleared	High Level	4/7/2023 14:45	SSO-5	Sowashee St	System	4/7/2023 18:00	System	4/7/2023 18:00	4/7/2023 17:55
Cleared	High Level	4/7/2023 15:00	SSO-9	40th Ave / 26th St	System	4/7/2023 15:19	System	4/7/2023 15:19	4/7/2023 15:15
Cleared	High Level	4/7/2023 15:05	SSO-7	181 65th Avenue	System	4/9/2023 22:29	System	4/9/2023 22:29	4/9/2023 22:25
Cleared	High Level	4/7/2023 15:10	SSO-8	36th Ave / Parkway Blvd	System	4/7/2023 15:29	System	4/7/2023 15:29	4/7/2023 15:25
Cleared	High Level	4/7/2023 15:25	SSO-9	40th Ave / 26th St	System	4/7/2023 18:46	System	4/7/2023 18:46	4/7/2023 18:40
Cleared	High Level	4/7/2023 15:35	SSO-6	10th Ave/ B St	System	4/7/2023 18:39	System	4/7/2023 18:39	4/7/2023 18:35
Cleared	High Level	4/7/2023 15:45	SSO-8	36th Ave / Parkway Blvd	System	4/7/2023 16:03	System	4/7/2023 16:03	4/7/2023 15:55
Cleared	High Level	4/7/2023 17:00	SSO-8	36th Ave / Parkway Blvd	System	4/7/2023 17:25	System	4/7/2023 17:25	4/7/2023 17:20
Cleared	High Level	4/8/2023 4:50	SSO-9	40th Ave / 26th St	System	4/8/2023 13:36	System	4/8/2023 13:36	4/8/2023 13:35
Cleared	High Level	4/8/2023 5:05	SSO-5	Sowashee St	System	4/8/2023 9:10	System	4/8/2023 9:10	4/8/2023 9:05
Cleared	High Level	4/8/2023 5:10	SSO-8	36th Ave / Parkway Blvd	System	4/8/2023 7:59	System	4/8/2023 7:59	4/8/2023 7:45
Cleared	High Level	4/8/2023 5:30	SSO-6	10th Ave/ B St	System	4/8/2023 18:11	System	4/8/2023 18:11	4/8/2023 14:00
Cleared	High Level	4/9/2023 7:15	SSO-1	Cracker Barrel / Highway 11/80	System	4/9/2023 17:36	System	4/9/2023 17:36	4/9/2023 17:35

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	4/9/2023 22:30	SSO-7	181 65th Avenue	System	4/10/2023 0:49	System	4/10/2023 0:49	4/10/2023 0:45
Cleared	High Level	4/10/2023 1:05	SSO-7	181 65th Avenue	System	4/10/2023 1:59	System	4/10/2023 1:59	4/10/2023 1:55
Cleared	High Level	4/10/2023 2:30	SSO-7	181 65th Avenue	System	4/10/2023 2:59	System	4/10/2023 2:59	4/10/2023 2:55
Cleared	High Level	4/10/2023 6:30	SSO-7	181 65th Avenue	System	4/10/2023 6:49	System	4/10/2023 6:49	4/10/2023 6:45
Cleared	High Level	4/10/2023 7:40	SSO-7	181 65th Avenue	System	4/10/2023 8:04	System	4/10/2023 8:04	4/10/2023 8:00
Cleared	High Level	4/10/2023 8:40	SSO-7	181 65th Avenue	System	4/10/2023 12:03	System	4/10/2023 12:03	4/10/2023 11:55
Cleared	High Level	4/10/2023 12:15	SSO-7	181 65th Avenue	System	4/10/2023 12:44	System	4/10/2023 12:44	4/10/2023 12:40
Cleared	High Level	4/10/2023 13:15	SSO-7	181 65th Avenue	System	4/10/2023 13:36	System	4/10/2023 13:36	4/10/2023 13:20
Cleared	High Level	4/10/2023 13:30	SSO-7	181 65th Avenue	System	4/10/2023 13:54	System	4/10/2023 13:54	4/10/2023 13:50
Cleared	High Level	4/10/2023 14:35	SSO-7	181 65th Avenue	System	4/10/2023 14:54	System	4/10/2023 14:54	4/10/2023 14:50
Cleared	High Level	4/10/2023 18:10	SSO-7	181 65th Avenue	System	4/10/2023 18:34	System	4/10/2023 18:34	4/10/2023 18:30
Cleared	High Level	4/10/2023 19:25	SSO-7	181 65th Avenue	System	4/10/2023 19:34	System	4/10/2023 19:34	4/10/2023 19:30
Cleared	High Level	4/10/2023 19:35	SSO-7	181 65th Avenue	System	4/10/2023 19:48	System	4/10/2023 19:48	4/10/2023 19:40
Cleared	High Level	4/10/2023 20:45	SSO-7	181 65th Avenue	System	4/10/2023 20:54	System	4/10/2023 20:54	4/10/2023 20:50
Cleared	High Level	4/11/2023 0:55	SSO-3	North Frontage Rd / 22nd Ave	System	4/11/2023 22:56	System	4/11/2023 22:56	4/11/2023 22:55
Cleared	High Level	4/11/2023 11:00	SSO-7	181 65th Avenue	System	4/11/2023 11:38	System	4/11/2023 11:38	4/11/2023 11:30
Cleared	High Level	4/11/2023 12:15	SSO-7	181 65th Avenue	System	4/11/2023 12:28	System	4/11/2023 12:28	4/11/2023 12:20
Cleared	High Level	4/11/2023 23:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 0:36	System	4/13/2023 0:36	4/13/2023 0:35
Cleared	High Level	4/13/2023 0:40	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 4:46	System	4/13/2023 4:46	4/13/2023 4:45
Cleared	High Level	4/13/2023 5:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 5:26	System	4/13/2023 5:26	4/13/2023 5:25
Cleared	High Level	4/13/2023 5:30	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 6:42	System	4/13/2023 6:42	4/13/2023 6:40
Cleared	High Level	4/13/2023 6:45	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 9:56	System	4/13/2023 9:56	4/13/2023 9:55
Cleared	High Level	4/13/2023 8:35	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 9:56	System	4/13/2023 9:56	4/13/2023 9:55
Cleared	High Level	4/13/2023 9:55	SSO-7	181 65th Avenue	System	4/13/2023 10:25	System	4/13/2023 10:25	4/13/2023 10:05
Cleared	High Level	4/13/2023 10:10	SSO-3	North Frontage Rd / 22nd Ave	System	4/19/2023 5:35	System	4/19/2023 5:35	4/19/2023 5:35
Cleared	High Level	4/13/2023 10:10	SSO-7	181 65th Avenue	System	4/13/2023 10:25	System	4/13/2023 10:25	4/13/2023 10:20
Cleared	High Level	4/13/2023 11:10	SSO-7	181 65th Avenue	System	4/13/2023 11:44	System	4/13/2023 11:44	4/13/2023 11:40
Cleared	High Level	4/13/2023 12:15	SSO-7	181 65th Avenue	System	4/14/2023 5:14	System	4/14/2023 5:14	4/14/2023 5:10
Cleared	High Level	4/13/2023 13:20	SSO-1	Cracker Barrel / Highway 11/80	System	4/13/2023 23:31	System	4/13/2023 23:31	4/13/2023 23:30
Cleared	High Level	4/14/2023 5:35	SSO-7	181 65th Avenue	System	4/14/2023 6:19	System	4/14/2023 6:19	4/14/2023 6:15
Cleared	High Level	4/14/2023 6:55	SSO-7	181 65th Avenue	System	4/14/2023 7:44	System	4/14/2023 7:44	4/14/2023 7:40
Cleared	High Level	4/14/2023 8:10	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 10:10
Cleared	High Level	4/14/2023 10:35	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 11:25
Cleared	High Level	4/14/2023 11:50	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 12:30
Cleared	High Level	4/14/2023 13:10	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 13:40
Cleared	High Level	4/14/2023 14:15	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 14:50
Cleared	High Level	4/14/2023 15:35	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 15:55
Cleared	High Level	4/14/2023 17:55	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 18:00
Cleared	High Level	4/14/2023 18:05	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 18:20
Cleared	High Level	4/14/2023 18:25	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 18:30
Cleared	High Level	4/14/2023 20:40	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 20:45
Cleared	High Level	4/15/2023 16:00	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/15/2023 16:50
Cleared	High Level	4/15/2023 17:15	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/15/2023 17:50
Cleared	High Level	4/15/2023 18:30	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/15/2023 19:10
Cleared	High Level	4/15/2023 21:25	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/15/2023 21:30
Cleared	High Level	4/17/2023 8:15	SSO-2	tribling Equipment / Highway 11/8	System	4/18/2023 3:41	System	4/18/2023 3:41	4/18/2023 3:40

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	4/18/2023 10:55	SSO-2	tribling Equipment / Highway 11/8	System	4/18/2023 21:06	System	4/18/2023 21:06	4/18/2023 21:05
Cleared	High Level	4/18/2023 11:50	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/18/2023 12:10
Cleared	High Level	4/19/2023 9:55	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 2:50	System	4/20/2023 2:50	4/20/2023 2:45
Cleared	High Level	4/19/2023 10:50	SSO-3	North Frontage Rd / 22nd Ave	System	4/20/2023 2:02	System	4/20/2023 2:02	4/20/2023 2:00
Cleared	High Level	4/20/2023 11:35	SSO-4	North Frontage Rd / 18th Ave	System	4/20/2023 19:37	System	4/20/2023 19:37	4/20/2023 19:25
Cleared	High Level	4/20/2023 13:15	SSO-3	North Frontage Rd / 22nd Ave	System	4/20/2023 21:50	System	4/20/2023 21:50	4/20/2023 21:50
Cleared	High Level	4/20/2023 19:30	SSO-4	North Frontage Rd / 18th Ave	System	4/21/2023 1:15	System	4/21/2023 1:15	4/21/2023 1:10
Cleared	High Level	4/20/2023 23:35	SSO-3	North Frontage Rd / 22nd Ave	System	4/20/2023 23:40	System	4/20/2023 23:40	4/20/2023 23:40
Cleared	High Level	4/21/2023 12:35	SSO-4	North Frontage Rd / 18th Ave	System	4/21/2023 21:00	System	4/21/2023 21:00	4/21/2023 20:55
Cleared	High Level	4/21/2023 14:15	SSO-3	North Frontage Rd / 22nd Ave	System	4/21/2023 14:20	System	4/21/2023 14:20	4/21/2023 14:20
Cleared	High Level	4/22/2023 13:20	SSO-4	North Frontage Rd / 18th Ave	System	4/22/2023 17:35	System	4/22/2023 17:35	4/22/2023 17:30
Cleared	High Level	4/22/2023 15:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/22/2023 15:10	System	4/22/2023 15:10	4/22/2023 15:10
Cleared	High Level	4/25/2023 9:55	SSO-6	10th Ave/ B St	System	4/25/2023 10:50	System	4/25/2023 10:50	4/25/2023 10:00
Cleared	High Level	4/25/2023 10:50	SSO-6	10th Ave/ B St	System	4/25/2023 11:06	System	4/25/2023 11:06	4/25/2023 11:05
Cleared	High Level	4/25/2023 12:15	SSO-9	40th Ave / 26th St	System	4/26/2023 8:52	System	4/26/2023 8:52	4/25/2023 12:50
Cleared	High Level	4/25/2023 12:35	SSO-9	40th Ave / 26th St	System	4/26/2023 8:52	System	4/26/2023 8:52	4/25/2023 12:50
Cleared	High Level	4/27/2023 8:45	SSO-4	North Frontage Rd / 18th Ave	System	4/28/2023 3:48	System	4/28/2023 3:48	4/28/2023 3:35
Cleared	High Level	4/27/2023 9:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/28/2023 2:53	System	4/28/2023 2:53	4/28/2023 2:45
Cleared	High Level	4/27/2023 9:20	SSO-2	tribling Equipment / Highway 11/8	System	4/28/2023 0:57	System	4/28/2023 0:57	4/28/2023 0:45
Cleared	High Level	4/27/2023 19:15	SSO-1	Cracker Barrel / Highway 11/80	System	4/27/2023 21:28	System	4/27/2023 21:28	4/27/2023 21:20
Cleared	High Level	4/29/2023 20:30	SSO-7	181 65th Avenue	System	4/29/2023 20:59	System	4/29/2023 20:59	4/29/2023 20:55
Cleared	High Level	4/29/2023 21:45	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 6:51	System	4/30/2023 6:51	4/30/2023 6:45
Cleared	High Level	4/29/2023 23:15	SSO-2	tribling Equipment / Highway 11/8	System	4/30/2023 16:58	System	4/30/2023 16:58	4/30/2023 16:55
Cleared	High Level	4/29/2023 23:25	SSO-3	North Frontage Rd / 22nd Ave	System	4/30/2023 20:40	System	4/30/2023 20:40	4/30/2023 20:35
Cleared	High Level	4/30/2023 6:50	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 18:31	System	4/30/2023 18:31	4/30/2023 18:05
Cleared	High Level	4/30/2023 12:05	SSO-1	Cracker Barrel / Highway 11/80	System	4/30/2023 12:31	System	4/30/2023 12:31	4/30/2023 12:25
Cleared	High Level	4/30/2023 18:10	SSO-4	North Frontage Rd / 18th Ave	System	4/30/2023 21:55	System	4/30/2023 21:55	4/30/2023 21:50
Cleared	High Level	4/30/2023 20:45	SSO-3	North Frontage Rd / 22nd Ave	System	4/30/2023 20:57	System	4/30/2023 20:57	4/30/2023 20:55
Cleared	High Level	5/5/2023 13:05	SSO-4	North Frontage Rd / 18th Ave	System	5/5/2023 14:35	System	5/5/2023 14:35	5/5/2023 14:15
Cleared	High Level	5/5/2023 14:20	SSO-4	North Frontage Rd / 18th Ave	System	5/5/2023 16:55	System	5/5/2023 16:55	5/5/2023 16:50
Cleared	High Level	5/5/2023 16:25	SSO-3	North Frontage Rd / 22nd Ave	System	5/5/2023 16:30	System	5/5/2023 16:30	5/5/2023 16:30
Cleared	High Level	5/11/2023 20:50	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 7:55	System	5/12/2023 7:55	5/12/2023 7:50
Cleared	High Level	5/11/2023 21:10	SSO-3	North Frontage Rd / 22nd Ave	System	5/12/2023 7:15	System	5/12/2023 7:15	5/12/2023 7:15
Cleared	High Level	5/11/2023 21:15	SSO-2	tribling Equipment / Highway 11/8	System	5/12/2023 4:56	System	5/12/2023 4:56	5/12/2023 4:55
Cleared	High Level	5/12/2023 11:05	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 14:49	System	5/12/2023 14:49	5/12/2023 14:45
Cleared	High Level	5/12/2023 12:25	SSO-3	North Frontage Rd / 22nd Ave	System	5/12/2023 12:35	System	5/12/2023 12:35	5/12/2023 12:35
Cleared	High Level	5/12/2023 18:20	SSO-3	North Frontage Rd / 22nd Ave	System	5/14/2023 0:10	System	5/14/2023 0:10	5/14/2023 0:10
Cleared	High Level	5/12/2023 18:25	SSO-4	North Frontage Rd / 18th Ave	System	5/12/2023 19:05	System	5/12/2023 19:05	5/12/2023 19:00
Cleared	High Level	5/12/2023 18:40	SSO-5	Sowashee St	System	5/12/2023 19:10	System	5/12/2023 19:10	5/12/2023 19:05
Cleared	High Level	5/12/2023 19:05	SSO-4	North Frontage Rd / 18th Ave	System	5/13/2023 13:51	System	5/13/2023 13:51	5/13/2023 13:30
Cleared	High Level	5/12/2023 19:15	SSO-7	181 65th Avenue	System	5/12/2023 19:59	System	5/12/2023 19:59	5/12/2023 19:55
Cleared	High Level	5/12/2023 19:20	SSO-2	tribling Equipment / Highway 11/8	System	5/13/2023 17:51	System	5/13/2023 17:51	5/13/2023 17:50
Cleared	High Level	5/12/2023 19:40	SSO-1	Cracker Barrel / Highway 11/80	System	5/13/2023 1:46	System	5/13/2023 1:46	5/13/2023 1:45
Cleared	High Level	5/12/2023 20:10	SSO-7	181 65th Avenue	System	5/13/2023 2:59	System	5/13/2023 2:59	5/13/2023 2:55
Cleared	High Level	5/13/2023 1:50	SSO-1	Cracker Barrel / Highway 11/80	System	5/13/2023 1:56	System	5/13/2023 1:56	5/13/2023 1:55
Cleared	High Level	5/13/2023 13:35	SSO-4	North Frontage Rd / 18th Ave	System	5/13/2023 23:35	System	5/13/2023 23:35	5/13/2023 23:30

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	5/13/2023 23:35	SSO-4	North Frontage Rd / 18th Ave	System	5/14/2023 0:50	System	5/14/2023 0:50	5/14/2023 0:45
Cleared	High Level	5/14/2023 0:35	SSO-3	North Frontage Rd / 22nd Ave	System	5/14/2023 0:40	System	5/14/2023 0:40	5/14/2023 0:40
Cleared	High Level	5/16/2023 14:30	SSO-4	North Frontage Rd / 18th Ave	System	5/16/2023 17:55	System	5/16/2023 17:55	5/16/2023 17:30
Cleared	High Level	5/16/2023 14:45	SSO-3	North Frontage Rd / 22nd Ave	System	5/17/2023 6:11	System	5/17/2023 6:11	5/17/2023 6:10
Cleared	High Level	5/16/2023 14:50	SSO-2	tribling Equipment / Highway 11/8	System	5/17/2023 3:31	System	5/17/2023 3:31	5/17/2023 3:30
Cleared	High Level	5/16/2023 17:35	SSO-4	North Frontage Rd / 18th Ave	System	5/16/2023 18:14	System	5/16/2023 18:14	5/16/2023 18:05
Cleared	High Level	5/16/2023 18:10	SSO-4	North Frontage Rd / 18th Ave	System	5/17/2023 6:40	System	5/17/2023 6:40	5/17/2023 6:35
Cleared	High Level	5/16/2023 20:50	SSO-1	Cracker Barrel / Highway 11/80	System	5/16/2023 21:16	System	5/16/2023 21:16	5/16/2023 21:15
Cleared	High Level	5/17/2023 16:20	SSO-4	North Frontage Rd / 18th Ave	System	5/17/2023 23:50	System	5/17/2023 23:50	5/17/2023 23:45
Cleared	High Level	5/17/2023 16:35	SSO-3	North Frontage Rd / 22nd Ave	System	5/17/2023 23:41	System	5/17/2023 23:41	5/17/2023 23:40
Cleared	High Level	5/19/2023 14:15	SSO-2	tribling Equipment / Highway 11/8	System	5/22/2023 18:41	System	5/22/2023 18:41	5/22/2023 18:40
Cleared	High Level	5/19/2023 14:25	SSO-4	North Frontage Rd / 18th Ave	System	5/19/2023 18:33	System	5/19/2023 18:33	5/19/2023 18:20
Cleared	High Level	5/19/2023 14:50	SSO-3	North Frontage Rd / 22nd Ave	System	5/23/2023 4:15	System	5/23/2023 4:15	5/23/2023 4:15
Cleared	High Level	5/19/2023 18:25	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 5:41	System	5/20/2023 5:41	5/20/2023 5:25
Cleared	High Level	5/20/2023 5:30	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 5:41	System	5/20/2023 5:41	5/20/2023 5:40
Cleared	High Level	5/20/2023 5:45	SSO-4	North Frontage Rd / 18th Ave	System	5/20/2023 6:29	System	5/20/2023 6:29	5/20/2023 6:15
Cleared	High Level	5/20/2023 6:20	SSO-4	North Frontage Rd / 18th Ave	System	5/21/2023 4:05	System	5/21/2023 4:05	5/21/2023 4:00
Cleared	High Level	5/21/2023 4:15	SSO-4	North Frontage Rd / 18th Ave	System	5/22/2023 9:29	System	5/22/2023 9:29	5/22/2023 9:25
Cleared	High Level	5/22/2023 9:35	SSO-4	North Frontage Rd / 18th Ave	System	5/23/2023 3:39	System	5/23/2023 3:39	5/23/2023 3:30
Cleared	High Level	5/23/2023 3:50	SSO-4	North Frontage Rd / 18th Ave	System	5/23/2023 4:45	System	5/23/2023 4:45	5/23/2023 4:40
Cleared	High Level	5/23/2023 11:25	SSO-4	North Frontage Rd / 18th Ave	System	5/23/2023 23:50	System	5/23/2023 23:50	5/23/2023 23:45
Cleared	High Level	5/23/2023 15:15	SSO-3	North Frontage Rd / 22nd Ave	System	5/23/2023 17:15	System	5/23/2023 17:15	5/23/2023 17:15
Cleared	High Level	5/23/2023 17:20	SSO-3	North Frontage Rd / 22nd Ave	System	5/23/2023 17:50	System	5/23/2023 17:50	5/23/2023 17:50
Cleared	High Level	5/23/2023 22:35	SSO-3	North Frontage Rd / 22nd Ave	System	5/23/2023 22:50	System	5/23/2023 22:50	5/23/2023 22:50
Cleared	High Level	6/2/2023 12:50	SSO-3	North Frontage Rd / 22nd Ave	System	6/2/2023 12:56	System	6/2/2023 12:56	6/2/2023 12:55
Cleared	High Level	6/2/2023 14:45	SSO-4	North Frontage Rd / 18th Ave	System	6/2/2023 15:33	System	6/2/2023 15:33	6/2/2023 15:25
Cleared	High Level	6/7/2023 11:30	SSO-1	Cracker Barrel / Highway 11/80	System	6/7/2023 12:31	System	6/7/2023 12:31	6/7/2023 12:30
Cleared	High Level	6/15/2023 0:20	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 1:14	System	6/15/2023 1:14	6/15/2023 1:05
Cleared	High Level	6/15/2023 0:25	SSO-6	10th Ave/ B St	System	6/15/2023 2:24	System	6/15/2023 2:24	6/15/2023 2:20
Cleared	High Level	6/15/2023 0:25	SSO-9	40th Ave / 26th St	System	6/15/2023 1:59	System	6/15/2023 1:59	6/15/2023 1:55
Cleared	High Level	6/15/2023 0:30	SSO-5	Sowashee St	System	6/15/2023 2:00	System	6/15/2023 2:00	6/15/2023 1:55
Cleared	High Level	6/15/2023 0:55	SSO-7	181 65th Avenue	System	6/15/2023 6:40	System	6/15/2023 6:40	6/15/2023 6:35
Cleared	High Level	6/15/2023 1:00	SSO-3	North Frontage Rd / 22nd Ave	System	6/22/2023 0:07	System	6/22/2023 0:07	6/21/2023 22:20
Cleared	High Level	6/15/2023 1:10	SSO-4	North Frontage Rd / 18th Ave	System	6/20/2023 4:25	System	6/20/2023 4:25	6/20/2023 4:10
Cleared	High Level	6/15/2023 1:20	SSO-2	tribling Equipment / Highway 11/8	System	6/21/2023 20:31	System	6/21/2023 20:31	6/21/2023 20:30
Cleared	High Level	6/15/2023 7:00	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 7:54	System	6/15/2023 7:54	6/15/2023 7:40
Cleared	High Level	6/15/2023 7:05	SSO-1	Cracker Barrel / Highway 11/80	System	6/15/2023 15:40	System	6/15/2023 15:40	6/15/2023 15:40
Cleared	High Level	6/15/2023 7:10	SSO-7	181 65th Avenue	System	6/15/2023 16:24	System	6/15/2023 16:24	6/15/2023 16:20
Cleared	High Level	6/15/2023 7:25	SSO-9	40th Ave / 26th St	System	6/15/2023 8:48	System	6/15/2023 8:48	6/15/2023 8:45
Cleared	High Level	6/15/2023 11:05	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 11:43	System	6/15/2023 11:43	6/15/2023 11:35
Cleared	High Level	6/15/2023 11:15	SSO-9	40th Ave / 26th St	System	6/15/2023 12:14	System	6/15/2023 12:14	6/15/2023 12:10
Cleared	High Level	6/16/2023 9:05	SSO-1	Cracker Barrel / Highway 11/80	System	6/16/2023 9:20	System	6/16/2023 9:20	6/16/2023 9:20
Cleared	High Level	6/16/2023 10:45	SSO-10	Hwy 45, East WWTP	System	6/16/2023 14:15	System	6/16/2023 14:15	6/16/2023 14:15
Cleared	High Level	6/16/2023 14:20	SSO-10	Hwy 45, East WWTP	System	6/19/2023 16:35	System	6/19/2023 16:35	6/19/2023 16:35
Cleared	High Level	6/16/2023 20:40	SSO-1	Cracker Barrel / Highway 11/80	System	6/17/2023 3:07	System	6/17/2023 3:07	6/17/2023 0:50
Cleared	High Level	6/16/2023 21:05	SSO-11	Pkwy. Blvd., 32nd St.	System	6/16/2023 22:20	System	6/16/2023 22:20	6/16/2023 22:20

Table 4
Sanitary Sewer Remote Monitoring Alarm Log (High-Level Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	High Level	6/16/2023 21:05	SSO-6	10th Ave/ B St	System	6/16/2023 22:35	System	6/16/2023 22:35	6/16/2023 22:35
Cleared	High Level	6/16/2023 21:05	SSO-8	36th Ave / Parkway Blvd	System	6/16/2023 21:54	System	6/16/2023 21:54	6/16/2023 21:45
Cleared	High Level	6/16/2023 21:10	SSO-9	40th Ave / 26th St	System	6/16/2023 22:49	System	6/16/2023 22:49	6/16/2023 22:45
Cleared	High Level	6/16/2023 21:20	SSO-5	Sowashee St	System	6/16/2023 22:15	System	6/16/2023 22:15	6/16/2023 22:10
Cleared	High Level	6/16/2023 22:10	SSO-7	181 65th Avenue	System	6/17/2023 3:17	System	6/17/2023 3:17	6/17/2023 2:45
Cleared	High Level	6/17/2023 4:40	SSO-1	Cracker Barrel / Highway 11/80	System	6/17/2023 13:01	System	6/17/2023 13:01	6/17/2023 13:00
Cleared	High Level	6/17/2023 4:50	SSO-8	36th Ave / Parkway Blvd	System	6/17/2023 5:09	System	6/17/2023 5:09	6/17/2023 5:00
Cleared	High Level	6/17/2023 4:55	SSO-11	Pkwy. Blvd., 32nd St.	System	6/17/2023 5:35	System	6/17/2023 5:35	6/17/2023 5:35
Cleared	High Level	6/19/2023 1:45	SSO-5	Sowashee St	System	6/19/2023 6:30	System	6/19/2023 6:30	6/19/2023 6:25
Cleared	High Level	6/19/2023 1:55	SSO-9	40th Ave / 26th St	System	6/19/2023 8:36	System	6/19/2023 8:36	6/19/2023 8:35
Cleared	High Level	6/19/2023 2:00	SSO-8	36th Ave / Parkway Blvd	System	6/19/2023 4:38	System	6/19/2023 4:38	6/19/2023 4:25
Cleared	High Level	6/19/2023 2:05	SSO-11	Pkwy. Blvd., 32nd St.	System	6/19/2023 5:45	System	6/19/2023 5:45	6/19/2023 5:45
Cleared	High Level	6/19/2023 2:10	SSO-1	Cracker Barrel / Highway 11/80	System	6/19/2023 12:51	System	6/19/2023 12:51	6/19/2023 12:50
Cleared	High Level	6/19/2023 2:10	SSO-6	10th Ave/ B St	System	6/19/2023 7:59	System	6/19/2023 7:59	6/19/2023 7:55
Cleared	High Level	6/19/2023 2:25	SSO-7	181 65th Avenue	System	6/19/2023 17:34	System	6/19/2023 17:34	6/19/2023 17:30
Cleared	High Level	6/19/2023 4:30	SSO-8	36th Ave / Parkway Blvd	System	6/19/2023 4:38	System	6/19/2023 4:38	6/19/2023 4:35
Cleared	High Level	6/19/2023 17:05	SSO-10	Hwy 45, East WWTP	System	6/19/2023 17:10	System	6/19/2023 17:10	6/19/2023 17:10
Cleared	High Level	6/19/2023 17:35	SSO-7	181 65th Avenue	System	6/19/2023 18:23	System	6/19/2023 18:23	6/19/2023 18:00
Cleared	High Level	6/19/2023 17:45	SSO-10	Hwy 45, East WWTP	System	6/19/2023 17:50	System	6/19/2023 17:50	6/19/2023 17:50
Cleared	High Level	6/19/2023 18:05	SSO-7	181 65th Avenue	System	6/19/2023 18:57	System	6/19/2023 18:57	6/19/2023 18:40
Cleared	High Level	6/19/2023 18:50	SSO-7	181 65th Avenue	System	6/19/2023 19:27	System	6/19/2023 19:27	6/19/2023 19:10
Cleared	High Level	6/19/2023 19:15	SSO-7	181 65th Avenue	System	6/19/2023 19:44	System	6/19/2023 19:44	6/19/2023 19:40
Cleared	High Level	6/19/2023 19:50	SSO-7	181 65th Avenue	System	6/19/2023 19:59	System	6/19/2023 19:59	6/19/2023 19:55
Cleared	High Level	6/19/2023 20:10	SSO-7	181 65th Avenue	System	6/19/2023 20:59	System	6/19/2023 20:59	6/19/2023 20:55
Cleared	High Level	6/19/2023 21:20	SSO-7	181 65th Avenue	System	6/19/2023 21:54	System	6/19/2023 21:54	6/19/2023 21:50
Cleared	High Level	6/19/2023 22:25	SSO-7	181 65th Avenue	System	6/19/2023 23:04	System	6/19/2023 23:04	6/19/2023 23:00
Cleared	High Level	6/19/2023 23:35	SSO-7	181 65th Avenue	System	6/19/2023 23:59	System	6/19/2023 23:59	6/19/2023 23:55
Cleared	High Level	6/20/2023 0:45	SSO-7	181 65th Avenue	System	6/20/2023 1:13	System	6/20/2023 1:13	6/20/2023 1:05
Cleared	High Level	6/20/2023 4:20	SSO-4	North Frontage Rd / 18th Ave	System	6/20/2023 4:39	System	6/20/2023 4:39	6/20/2023 4:25
Cleared	High Level	6/20/2023 4:30	SSO-4	North Frontage Rd / 18th Ave	System	6/20/2023 9:06	System	6/20/2023 9:06	6/20/2023 8:45
Cleared	High Level	6/20/2023 8:50	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 0:57	System	6/21/2023 0:57	6/21/2023 0:50
Cleared	High Level	6/20/2023 11:25	SSO-7	181 65th Avenue	System	6/20/2023 11:33	System	6/20/2023 11:33	6/20/2023 11:30
Cleared	High Level	6/21/2023 0:55	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 5:45	System	6/21/2023 5:45	6/21/2023 5:40
Cleared	High Level	6/21/2023 6:10	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 6:40	System	6/21/2023 6:40	6/21/2023 6:30
Cleared	High Level	6/21/2023 6:35	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 21:55	System	6/21/2023 21:55	6/21/2023 21:50
Cleared	High Level	6/22/2023 10:20	SSO-10	Hwy 45, East WWTP	System	6/22/2023 10:45	System	6/22/2023 10:45	6/22/2023 10:25
Cleared	High Level	6/23/2023 14:25	SSO-3	North Frontage Rd / 22nd Ave	System	6/23/2023 14:36	System	6/23/2023 14:36	6/23/2023 14:35
Cleared	High Level	6/26/2023 18:05	SSO-3	North Frontage Rd / 22nd Ave	System	6/26/2023 18:11	System	6/26/2023 18:11	6/26/2023 18:10
Cleared	High Level	6/29/2023 8:00	SSO-3	North Frontage Rd / 22nd Ave	System	6/29/2023 8:06	System	6/29/2023 8:06	6/29/2023 8:05

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Status	Type	Date	Location	Location 2	Acknowledged By	Acknowledged DateTime	Cleared By	Cleared DateTime	RTN DateTime
Cleared	Full Pipe	1/3/2023 11:50	SSO-6	10th Ave/ B St	System	1/5/2023 1:59	System	1/5/2023 1:59	1/5/2023 1:55
Cleared	Full Pipe	1/3/2023 13:10	SSO-3	North Frontage Rd / 22nd Ave	System	1/3/2023 18:06	System	1/3/2023 18:06	1/3/2023 18:05
Cleared	Full Pipe	1/4/2023 0:45	SSO-5	Sowashee St	System	1/4/2023 12:39	System	1/4/2023 12:39	1/4/2023 12:35
Cleared	Full Pipe	1/4/2023 1:15	SSO-9	40th Ave / 26th St	System	1/4/2023 3:45	System	1/4/2023 3:45	1/4/2023 3:40
Cleared	Full Pipe	1/4/2023 1:20	SSO-8	36th Ave / Parkway Blvd	System	1/4/2023 2:06	System	1/4/2023 2:06	1/4/2023 2:00
Cleared	Full Pipe	1/4/2023 1:50	SSO-3	North Frontage Rd / 22nd Ave	System	1/4/2023 6:30	System	1/4/2023 6:30	1/4/2023 6:30
Cleared	Full Pipe	1/4/2023 1:50	SSO-7	181 65th Avenue	System	1/4/2023 6:13	System	1/4/2023 6:13	1/4/2023 6:05
Cleared	Full Pipe	1/4/2023 6:20	SSO-7	181 65th Avenue	System	1/4/2023 6:34	System	1/4/2023 6:34	1/4/2023 6:30
Cleared	Full Pipe	1/4/2023 6:35	SSO-7	181 65th Avenue	System	1/4/2023 7:13	System	1/4/2023 7:13	1/4/2023 7:05
Cleared	Full Pipe	1/4/2023 7:20	SSO-7	181 65th Avenue	System	1/4/2023 7:39	System	1/4/2023 7:39	1/4/2023 7:35
Cleared	Full Pipe	1/4/2023 8:15	SSO-7	181 65th Avenue	System	1/4/2023 8:43	System	1/4/2023 8:43	1/4/2023 8:35
Cleared	Full Pipe	1/4/2023 8:40	SSO-7	181 65th Avenue	System	1/4/2023 8:59	System	1/4/2023 8:59	1/4/2023 8:55
Cleared	Full Pipe	1/4/2023 10:05	SSO-7	181 65th Avenue	System	1/4/2023 10:34	System	1/4/2023 10:34	1/4/2023 10:30
Cleared	Full Pipe	1/4/2023 13:05	SSO-7	181 65th Avenue	System	1/4/2023 13:34	System	1/4/2023 13:34	1/4/2023 13:30
Cleared	Full Pipe	1/5/2023 9:45	SSO-1	Cracker Barrel / Highway 11/80	System	1/5/2023 10:00	System	1/5/2023 10:00	1/5/2023 10:00
Cleared	Full Pipe	1/5/2023 18:15	SSO-6	10th Ave/ B St	System	1/5/2023 19:19	System	1/5/2023 19:19	1/5/2023 19:15
Cleared	Full Pipe	1/8/2023 6:20	SSO-6	10th Ave/ B St	System	1/10/2023 3:24	System	1/10/2023 3:24	1/10/2023 3:20
Cleared	Full Pipe	1/8/2023 7:35	SSO-7	181 65th Avenue	System	1/8/2023 22:44	System	1/8/2023 22:44	1/8/2023 22:40
Cleared	Full Pipe	1/8/2023 7:40	SSO-9	40th Ave / 26th St	System	1/8/2023 10:25	System	1/8/2023 10:25	1/8/2023 10:20
Cleared	Full Pipe	1/8/2023 8:15	SSO-3	North Frontage Rd / 22nd Ave	System	1/9/2023 3:00	System	1/9/2023 3:00	1/9/2023 3:00
Cleared	Full Pipe	1/8/2023 9:05	SSO-5	Sowashee St	System	1/9/2023 1:00	System	1/9/2023 1:00	1/9/2023 0:55
Cleared	Full Pipe	1/8/2023 11:40	SSO-9	40th Ave / 26th St	System	1/8/2023 16:20	System	1/8/2023 16:20	1/8/2023 16:15
Cleared	Full Pipe	1/8/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	1/8/2023 22:20	System	1/8/2023 22:20	1/8/2023 22:15
Cleared	Full Pipe	1/8/2023 23:00	SSO-7	181 65th Avenue	System	1/9/2023 0:59	System	1/9/2023 0:59	1/9/2023 0:55
Cleared	Full Pipe	1/9/2023 13:35	SSO-3	North Frontage Rd / 22nd Ave	System	1/9/2023 16:30	System	1/9/2023 16:30	1/9/2023 16:30
Cleared	Full Pipe	1/12/2023 10:30	SSO-6	10th Ave/ B St	System	1/12/2023 23:11	System	1/12/2023 23:11	1/12/2023 23:10
Cleared	Full Pipe	1/12/2023 10:35	SSO-9	40th Ave / 26th St	System	1/12/2023 11:14	System	1/12/2023 11:14	1/12/2023 11:10
Cleared	Full Pipe	1/16/2023 12:15	SSO-3	North Frontage Rd / 22nd Ave	System	1/16/2023 16:00	System	1/16/2023 16:00	1/16/2023 16:00
Cleared	Full Pipe	1/16/2023 17:25	SSO-3	North Frontage Rd / 22nd Ave	System	1/17/2023 7:05	System	1/17/2023 7:05	1/17/2023 7:05
Cleared	Full Pipe	1/17/2023 18:45	SSO-3	North Frontage Rd / 22nd Ave	System	1/18/2023 7:05	System	1/18/2023 7:05	1/18/2023 7:05
Cleared	Full Pipe	1/18/2023 15:55	SSO-3	North Frontage Rd / 22nd Ave	System	1/19/2023 7:35	System	1/19/2023 7:35	1/19/2023 7:35
Cleared	Full Pipe	1/19/2023 1:30	SSO-6	10th Ave/ B St	System	1/19/2023 19:24	System	1/19/2023 19:24	1/19/2023 19:20
Cleared	Full Pipe	1/19/2023 1:35	SSO-5	Sowashee St	System	1/19/2023 8:05	System	1/19/2023 8:05	1/19/2023 8:00
Cleared	Full Pipe	1/19/2023 12:30	SSO-3	North Frontage Rd / 22nd Ave	System	1/19/2023 15:46	System	1/19/2023 15:46	1/19/2023 15:45
Cleared	Full Pipe	1/19/2023 13:15	SSO-5	Sowashee St	System	1/19/2023 14:21	System	1/19/2023 14:21	1/19/2023 14:20
Cleared	Full Pipe	1/19/2023 16:35	SSO-3	North Frontage Rd / 22nd Ave	System	1/23/2023 10:36	System	1/23/2023 10:36	1/23/2023 10:35
Cleared	Full Pipe	1/19/2023 16:50	SSO-5	Sowashee St	System	1/19/2023 20:34	System	1/19/2023 20:34	1/19/2023 19:25
Cleared	Full Pipe	1/21/2023 17:35	SSO-6	10th Ave/ B St	System	1/28/2023 2:34	System	1/28/2023 2:34	1/28/2023 2:30
Cleared	Full Pipe	1/21/2023 18:05	SSO-5	Sowashee St	System	1/22/2023 22:05	System	1/22/2023 22:05	1/22/2023 22:00
Cleared	Full Pipe	1/21/2023 18:55	SSO-4	North Frontage Rd / 18th Ave	System	1/23/2023 0:39	System	1/23/2023 0:39	1/23/2023 0:35
Cleared	Full Pipe	1/21/2023 19:25	SSO-7	181 65th Avenue	System	1/21/2023 20:04	System	1/21/2023 20:04	1/21/2023 20:00
Cleared	Full Pipe	1/21/2023 20:25	SSO-7	181 65th Avenue	System	1/22/2023 10:52	System	1/22/2023 10:52	1/22/2023 10:40
Cleared	Full Pipe	1/21/2023 22:10	SSO-9	40th Ave / 26th St	System	1/22/2023 5:00	System	1/22/2023 5:00	1/22/2023 4:55
Cleared	Full Pipe	1/22/2023 0:20	SSO-2	Stribling Equipment / Highway 11/80	System	1/22/2023 0:31	System	1/22/2023 0:31	1/22/2023 0:30
Cleared	Full Pipe	1/22/2023 10:45	SSO-7	181 65th Avenue	System	1/22/2023 10:59	System	1/22/2023 10:59	1/22/2023 10:55
Cleared	Full Pipe	1/22/2023 11:05	SSO-7	181 65th Avenue	System	1/22/2023 11:48	System	1/22/2023 11:48	1/22/2023 11:40
Cleared	Full Pipe	1/22/2023 11:50	SSO-7	181 65th Avenue	System	1/22/2023 12:10	System	1/22/2023 12:10	1/22/2023 12:05

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	1/23/2023 13:15	SSO-3	North Frontage Rd / 22nd Ave	System	1/24/2023 9:35	System	1/24/2023 9:35	1/24/2023 9:35
Cleared	Full Pipe	1/23/2023 15:25	SSO-7	181 65th Avenue	System	1/23/2023 16:04	System	1/23/2023 16:04	1/23/2023 16:00
Cleared	Full Pipe	1/23/2023 17:20	SSO-7	181 65th Avenue	System	1/23/2023 18:09	System	1/23/2023 18:09	1/23/2023 18:05
Cleared	Full Pipe	1/23/2023 19:05	SSO-7	181 65th Avenue	System	1/23/2023 19:24	System	1/23/2023 19:24	1/23/2023 19:20
Cleared	Full Pipe	1/24/2023 14:40	SSO-3	North Frontage Rd / 22nd Ave	System	1/27/2023 8:20	System	1/27/2023 8:20	1/27/2023 8:20
Cleared	Full Pipe	1/24/2023 23:30	SSO-7	181 65th Avenue	System	1/25/2023 18:53	System	1/25/2023 18:53	1/25/2023 18:45
Cleared	Full Pipe	1/24/2023 23:40	SSO-5	Sowashee St	System	1/26/2023 7:15	System	1/26/2023 7:15	1/26/2023 7:10
Cleared	Full Pipe	1/24/2023 23:40	SSO-9	40th Ave / 26th St	System	1/25/2023 8:49	System	1/25/2023 8:49	1/25/2023 8:45
Cleared	Full Pipe	1/25/2023 0:15	SSO-4	North Frontage Rd / 18th Ave	System	1/26/2023 4:40	System	1/26/2023 4:40	1/26/2023 4:35
Cleared	Full Pipe	1/25/2023 19:00	SSO-7	181 65th Avenue	System	1/25/2023 19:22	System	1/25/2023 19:22	1/25/2023 19:10
Cleared	Full Pipe	1/25/2023 19:15	SSO-7	181 65th Avenue	System	1/25/2023 20:38	System	1/25/2023 20:38	1/25/2023 20:30
Cleared	Full Pipe	1/25/2023 20:40	SSO-7	181 65th Avenue	System	1/25/2023 20:49	System	1/25/2023 20:49	1/25/2023 20:45
Cleared	Full Pipe	1/25/2023 20:55	SSO-7	181 65th Avenue	System	1/25/2023 21:43	System	1/25/2023 21:43	1/25/2023 21:35
Cleared	Full Pipe	1/25/2023 22:00	SSO-7	181 65th Avenue	System	1/25/2023 22:34	System	1/25/2023 22:34	1/25/2023 22:30
Cleared	Full Pipe	1/25/2023 22:35	SSO-7	181 65th Avenue	System	1/25/2023 22:44	System	1/25/2023 22:44	1/25/2023 22:40
Cleared	Full Pipe	1/25/2023 22:45	SSO-7	181 65th Avenue	System	1/25/2023 23:08	System	1/25/2023 23:08	1/25/2023 23:00
Cleared	Full Pipe	1/25/2023 23:20	SSO-7	181 65th Avenue	System	1/26/2023 0:10	System	1/26/2023 0:10	1/26/2023 0:05
Cleared	Full Pipe	1/26/2023 0:20	SSO-7	181 65th Avenue	System	1/26/2023 0:29	System	1/26/2023 0:29	1/26/2023 0:25
Cleared	Full Pipe	1/26/2023 0:30	SSO-7	181 65th Avenue	System	1/26/2023 0:52	System	1/26/2023 0:52	1/26/2023 0:40
Cleared	Full Pipe	1/26/2023 0:45	SSO-7	181 65th Avenue	System	1/26/2023 0:52	System	1/26/2023 0:52	1/26/2023 0:50
Cleared	Full Pipe	1/26/2023 1:00	SSO-7	181 65th Avenue	System	1/26/2023 1:24	System	1/26/2023 1:24	1/26/2023 1:20
Cleared	Full Pipe	1/26/2023 8:50	SSO-7	181 65th Avenue	System	1/26/2023 9:29	System	1/26/2023 9:29	1/26/2023 9:25
Cleared	Full Pipe	1/26/2023 10:25	SSO-7	181 65th Avenue	System	1/26/2023 10:34	System	1/26/2023 10:34	1/26/2023 10:30
Cleared	Full Pipe	1/26/2023 11:05	SSO-7	181 65th Avenue	System	1/26/2023 11:34	System	1/26/2023 11:34	1/26/2023 11:30
Cleared	Full Pipe	1/26/2023 11:55	SSO-7	181 65th Avenue	System	1/26/2023 12:04	System	1/26/2023 12:04	1/26/2023 12:00
Cleared	Full Pipe	1/26/2023 12:30	SSO-7	181 65th Avenue	System	1/26/2023 12:54	System	1/26/2023 12:54	1/26/2023 12:50
Cleared	Full Pipe	1/26/2023 13:40	SSO-7	181 65th Avenue	System	1/26/2023 13:49	System	1/26/2023 13:49	1/26/2023 13:45
Cleared	Full Pipe	1/26/2023 13:50	SSO-7	181 65th Avenue	System	1/26/2023 14:02	System	1/26/2023 14:02	1/26/2023 13:55
Cleared	Full Pipe	1/26/2023 14:20	SSO-7	181 65th Avenue	System	1/26/2023 14:39	System	1/26/2023 14:39	1/26/2023 14:35
Cleared	Full Pipe	1/26/2023 14:45	SSO-7	181 65th Avenue	System	1/26/2023 14:54	System	1/26/2023 14:54	1/26/2023 14:50
Cleared	Full Pipe	1/26/2023 15:20	SSO-7	181 65th Avenue	System	1/26/2023 15:34	System	1/26/2023 15:34	1/26/2023 15:30
Cleared	Full Pipe	1/26/2023 16:35	SSO-7	181 65th Avenue	System	1/26/2023 17:04	System	1/26/2023 17:04	1/26/2023 17:00
Cleared	Full Pipe	1/26/2023 19:10	SSO-5	Sowashee St	System	1/27/2023 4:25	System	1/27/2023 4:25	1/27/2023 4:20
Cleared	Full Pipe	1/27/2023 16:05	SSO-5	Sowashee St	System	1/28/2023 8:20	System	1/28/2023 8:20	1/28/2023 8:15
Cleared	Full Pipe	1/28/2023 12:50	SSO-5	Sowashee St	System	1/31/2023 8:09	System	1/31/2023 8:09	1/31/2023 8:05
Cleared	Full Pipe	1/28/2023 15:40	SSO-4	North Frontage Rd / 18th Ave	System	1/28/2023 23:45	System	1/28/2023 23:45	1/28/2023 23:40
Cleared	Full Pipe	1/29/2023 15:00	SSO-4	North Frontage Rd / 18th Ave	System	1/31/2023 5:35	System	1/31/2023 5:35	1/31/2023 5:30
Cleared	Full Pipe	1/29/2023 17:50	SSO-7	181 65th Avenue	System	1/31/2023 1:29	System	1/31/2023 1:29	1/31/2023 1:25
Cleared	Full Pipe	1/29/2023 22:25	SSO-9	40th Ave / 26th St	System	1/30/2023 18:11	System	1/30/2023 18:11	1/30/2023 15:15
Cleared	Full Pipe	1/29/2023 23:25	SSO-1	Cracker Barrel / Highway 11/80	System	1/30/2023 4:01	System	1/30/2023 4:01	1/30/2023 4:00
Cleared	Full Pipe	1/29/2023 23:40	SSO-8	36th Ave / Parkway Blvd	System	1/30/2023 0:29	System	1/30/2023 0:29	1/30/2023 0:20
Cleared	Full Pipe	1/30/2023 0:15	SSO-2	Stribling Equipment / Highway 11/80	System	1/30/2023 3:11	System	1/30/2023 3:11	1/30/2023 3:10
Cleared	Full Pipe	1/31/2023 1:30	SSO-7	181 65th Avenue	System	1/31/2023 2:29	System	1/31/2023 2:29	1/31/2023 2:25
Cleared	Full Pipe	1/31/2023 2:45	SSO-7	181 65th Avenue	System	1/31/2023 3:14	System	1/31/2023 3:14	1/31/2023 3:10
Cleared	Full Pipe	1/31/2023 3:15	SSO-7	181 65th Avenue	System	1/31/2023 3:58	System	1/31/2023 3:58	1/31/2023 3:50
Cleared	Full Pipe	1/31/2023 4:00	SSO-7	181 65th Avenue	System	1/31/2023 4:49	System	1/31/2023 4:49	1/31/2023 4:45
Cleared	Full Pipe	1/31/2023 4:50	SSO-7	181 65th Avenue	System	1/31/2023 5:33	System	1/31/2023 5:33	1/31/2023 5:25
Cleared	Full Pipe	1/31/2023 5:40	SSO-7	181 65th Avenue	System	1/31/2023 6:14	System	1/31/2023 6:14	1/31/2023 6:10

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	1/31/2023 6:15	SSO-7	181 65th Avenue	System	1/31/2023 6:30	System	1/31/2023 6:30	1/31/2023 6:25
Cleared	Full Pipe	1/31/2023 6:30	SSO-7	181 65th Avenue	System	1/31/2023 6:59	System	1/31/2023 6:59	1/31/2023 6:55
Cleared	Full Pipe	1/31/2023 7:15	SSO-7	181 65th Avenue	System	1/31/2023 7:29	System	1/31/2023 7:29	1/31/2023 7:25
Cleared	Full Pipe	1/31/2023 7:30	SSO-7	181 65th Avenue	System	1/31/2023 7:59	System	1/31/2023 7:59	1/31/2023 7:55
Cleared	Full Pipe	1/31/2023 8:00	SSO-7	181 65th Avenue	System	1/31/2023 14:34	System	1/31/2023 14:34	1/31/2023 14:30
Cleared	Full Pipe	1/31/2023 14:55	SSO-7	181 65th Avenue	System	1/31/2023 16:19	System	1/31/2023 16:19	1/31/2023 16:15
Cleared	Full Pipe	1/31/2023 16:30	SSO-7	181 65th Avenue	System	1/31/2023 17:43	System	1/31/2023 17:43	1/31/2023 17:35
Cleared	Full Pipe	1/31/2023 17:20	SSO-5	Sowashee St	System	2/1/2023 14:10	System	2/1/2023 14:10	2/1/2023 14:05
Cleared	Full Pipe	1/31/2023 17:55	SSO-7	181 65th Avenue	System	1/31/2023 19:14	System	1/31/2023 19:14	1/31/2023 19:10
Cleared	Full Pipe	1/31/2023 19:30	SSO-7	181 65th Avenue	System	2/1/2023 5:38	System	2/1/2023 5:38	2/1/2023 5:30
Cleared	Full Pipe	1/31/2023 20:40	SSO-4	North Frontage Rd / 18th Ave	System	2/1/2023 8:29	System	2/1/2023 8:29	2/1/2023 8:25
Cleared	Full Pipe	2/1/2023 5:45	SSO-7	181 65th Avenue	System	2/1/2023 7:19	System	2/1/2023 7:19	2/1/2023 7:15
Cleared	Full Pipe	2/1/2023 7:20	SSO-7	181 65th Avenue	System	2/1/2023 17:04	System	2/1/2023 17:04	2/1/2023 17:00
Cleared	Full Pipe	2/1/2023 17:20	SSO-5	Sowashee St	System	2/5/2023 1:55	System	2/5/2023 1:55	2/5/2023 1:50
Cleared	Full Pipe	2/1/2023 17:20	SSO-7	181 65th Avenue	System	2/1/2023 18:49	System	2/1/2023 18:49	2/1/2023 18:45
Cleared	Full Pipe	2/1/2023 18:50	SSO-7	181 65th Avenue	System	2/1/2023 19:54	System	2/1/2023 19:54	2/1/2023 19:50
Cleared	Full Pipe	2/1/2023 20:05	SSO-7	181 65th Avenue	System	2/1/2023 20:25	System	2/1/2023 20:25	2/1/2023 20:10
Cleared	Full Pipe	2/1/2023 20:15	SSO-7	181 65th Avenue	System	2/1/2023 23:08	System	2/1/2023 23:08	2/1/2023 23:00
Cleared	Full Pipe	2/1/2023 21:00	SSO-4	North Frontage Rd / 18th Ave	System	2/5/2023 4:55	System	2/5/2023 4:55	2/5/2023 4:50
Cleared	Full Pipe	2/1/2023 23:20	SSO-7	181 65th Avenue	System	2/4/2023 3:04	System	2/4/2023 3:04	2/4/2023 3:00
Cleared	Full Pipe	2/2/2023 12:50	SSO-9	40th Ave / 26th St	System	2/3/2023 20:45	System	2/3/2023 20:45	2/3/2023 20:40
Cleared	Full Pipe	2/2/2023 13:40	SSO-8	36th Ave / Parkway Blvd	System	2/2/2023 16:40	System	2/2/2023 16:40	2/2/2023 16:30
Cleared	Full Pipe	2/2/2023 13:55	SSO-1	Cracker Barrel / Highway 11/80	System	2/2/2023 20:41	System	2/2/2023 20:41	2/2/2023 20:40
Cleared	Full Pipe	2/2/2023 15:15	SSO-2	Stribling Equipment / Highway 11/80	System	2/2/2023 19:06	System	2/2/2023 19:06	2/2/2023 19:05
Cleared	Full Pipe	2/4/2023 3:05	SSO-7	181 65th Avenue	System	2/4/2023 3:25	System	2/4/2023 3:25	2/4/2023 3:10
Cleared	Full Pipe	2/4/2023 3:20	SSO-7	181 65th Avenue	System	2/4/2023 4:29	System	2/4/2023 4:29	2/4/2023 4:25
Cleared	Full Pipe	2/4/2023 4:40	SSO-7	181 65th Avenue	System	2/4/2023 4:48	System	2/4/2023 4:48	2/4/2023 4:45
Cleared	Full Pipe	2/4/2023 5:00	SSO-7	181 65th Avenue	System	2/4/2023 5:53	System	2/4/2023 5:53	2/4/2023 5:45
Cleared	Full Pipe	2/4/2023 6:20	SSO-7	181 65th Avenue	System	2/4/2023 7:38	System	2/4/2023 7:38	2/4/2023 7:30
Cleared	Full Pipe	2/4/2023 8:00	SSO-7	181 65th Avenue	System	2/4/2023 21:39	System	2/4/2023 21:39	2/4/2023 21:35
Cleared	Full Pipe	2/4/2023 21:55	SSO-7	181 65th Avenue	System	2/4/2023 22:58	System	2/4/2023 22:58	2/4/2023 22:50
Cleared	Full Pipe	2/4/2023 23:15	SSO-7	181 65th Avenue	System	2/4/2023 23:24	System	2/4/2023 23:24	2/4/2023 23:20
Cleared	Full Pipe	2/4/2023 23:25	SSO-7	181 65th Avenue	System	2/5/2023 0:37	System	2/5/2023 0:37	2/5/2023 0:25
Cleared	Full Pipe	2/5/2023 0:30	SSO-7	181 65th Avenue	System	2/5/2023 0:37	System	2/5/2023 0:37	2/5/2023 0:35
Cleared	Full Pipe	2/5/2023 0:50	SSO-7	181 65th Avenue	System	2/5/2023 1:04	System	2/5/2023 1:04	2/5/2023 1:00
Cleared	Full Pipe	2/5/2023 1:05	SSO-7	181 65th Avenue	System	2/5/2023 1:44	System	2/5/2023 1:44	2/5/2023 1:40
Cleared	Full Pipe	2/5/2023 1:50	SSO-7	181 65th Avenue	System	2/5/2023 2:10	System	2/5/2023 2:10	2/5/2023 1:55
Cleared	Full Pipe	2/5/2023 2:00	SSO-7	181 65th Avenue	System	2/5/2023 2:34	System	2/5/2023 2:34	2/5/2023 2:30
Cleared	Full Pipe	2/5/2023 2:45	SSO-7	181 65th Avenue	System	2/5/2023 2:54	System	2/5/2023 2:54	2/5/2023 2:50
Cleared	Full Pipe	2/5/2023 2:55	SSO-7	181 65th Avenue	System	2/5/2023 3:19	System	2/5/2023 3:19	2/5/2023 3:15
Cleared	Full Pipe	2/5/2023 3:30	SSO-7	181 65th Avenue	System	2/5/2023 3:59	System	2/5/2023 3:59	2/5/2023 3:55
Cleared	Full Pipe	2/5/2023 4:30	SSO-7	181 65th Avenue	System	2/5/2023 4:39	System	2/5/2023 4:39	2/5/2023 4:35
Cleared	Full Pipe	2/5/2023 4:45	SSO-7	181 65th Avenue	System	2/5/2023 5:04	System	2/5/2023 5:04	2/5/2023 5:00
Cleared	Full Pipe	2/5/2023 5:05	SSO-7	181 65th Avenue	System	2/5/2023 5:13	System	2/5/2023 5:13	2/5/2023 5:10
Cleared	Full Pipe	2/5/2023 5:20	SSO-7	181 65th Avenue	System	2/5/2023 5:39	System	2/5/2023 5:39	2/5/2023 5:35
Cleared	Full Pipe	2/5/2023 6:35	SSO-7	181 65th Avenue	System	2/5/2023 7:04	System	2/5/2023 7:04	2/5/2023 7:00
Cleared	Full Pipe	2/5/2023 8:30	SSO-7	181 65th Avenue	System	2/5/2023 8:54	System	2/5/2023 8:54	2/5/2023 8:50
Cleared	Full Pipe	2/5/2023 10:40	SSO-4	North Frontage Rd / 18th Ave	System	2/6/2023 2:20	System	2/6/2023 2:20	2/6/2023 2:15

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	2/5/2023 13:40	SSO-7	181 65th Avenue	System	2/5/2023 14:04	System	2/5/2023 14:04	2/5/2023 14:00
Cleared	Full Pipe	2/5/2023 15:10	SSO-7	181 65th Avenue	System	2/5/2023 15:29	System	2/5/2023 15:29	2/5/2023 15:25
Cleared	Full Pipe	2/5/2023 15:20	SSO-5	Sowashee St	System	2/5/2023 22:06	System	2/5/2023 22:06	2/5/2023 18:50
Cleared	Full Pipe	2/5/2023 15:30	SSO-7	181 65th Avenue	System	2/5/2023 16:04	System	2/5/2023 16:04	2/5/2023 16:00
Cleared	Full Pipe	2/5/2023 16:45	SSO-7	181 65th Avenue	System	2/5/2023 16:54	System	2/5/2023 16:54	2/5/2023 16:50
Cleared	Full Pipe	2/5/2023 17:00	SSO-7	181 65th Avenue	System	2/5/2023 17:09	System	2/5/2023 17:09	2/5/2023 17:05
Cleared	Full Pipe	2/5/2023 17:10	SSO-7	181 65th Avenue	System	2/5/2023 17:29	System	2/5/2023 17:29	2/5/2023 17:25
Cleared	Full Pipe	2/5/2023 18:15	SSO-7	181 65th Avenue	System	2/5/2023 18:34	System	2/5/2023 18:34	2/5/2023 18:30
Cleared	Full Pipe	2/5/2023 18:40	SSO-7	181 65th Avenue	System	2/5/2023 19:04	System	2/5/2023 19:04	2/5/2023 19:00
Cleared	Full Pipe	2/5/2023 19:45	SSO-7	181 65th Avenue	System	2/5/2023 19:54	System	2/5/2023 19:54	2/5/2023 19:50
Cleared	Full Pipe	2/5/2023 19:55	SSO-7	181 65th Avenue	System	2/5/2023 20:11	System	2/5/2023 20:11	2/5/2023 20:00
Cleared	Full Pipe	2/5/2023 20:15	SSO-7	181 65th Avenue	System	2/5/2023 20:29	System	2/5/2023 20:29	2/5/2023 20:25
Cleared	Full Pipe	2/5/2023 21:30	SSO-7	181 65th Avenue	System	2/5/2023 21:44	System	2/5/2023 21:44	2/5/2023 21:40
Cleared	Full Pipe	2/6/2023 12:05	SSO-7	181 65th Avenue	System	2/6/2023 12:10	System	2/6/2023 12:10	2/6/2023 12:10
Cleared	Full Pipe	2/6/2023 12:15	SSO-7	181 65th Avenue	System	2/6/2023 12:44	System	2/6/2023 12:44	2/6/2023 12:40
Cleared	Full Pipe	2/7/2023 17:20	SSO-3	North Frontage Rd / 22nd Ave	System	2/7/2023 21:15	System	2/7/2023 21:15	2/7/2023 21:15
Cleared	Full Pipe	2/8/2023 12:05	SSO-3	North Frontage Rd / 22nd Ave	System	2/8/2023 16:55	System	2/8/2023 16:55	2/8/2023 16:55
Cleared	Full Pipe	2/8/2023 23:50	SSO-9	40th Ave / 26th St	System	2/10/2023 9:21	System	2/10/2023 9:21	2/9/2023 15:30
Cleared	Full Pipe	2/9/2023 0:05	SSO-5	Sowashee St	System	2/10/2023 7:46	System	2/10/2023 7:46	2/10/2023 7:40
Cleared	Full Pipe	2/9/2023 0:25	SSO-3	North Frontage Rd / 22nd Ave	System	2/11/2023 2:40	System	2/11/2023 2:40	2/11/2023 2:40
Cleared	Full Pipe	2/9/2023 0:30	SSO-7	181 65th Avenue	System	2/10/2023 2:05	System	2/10/2023 2:05	2/10/2023 0:55
Cleared	Full Pipe	2/9/2023 0:55	SSO-8	36th Ave / Parkway Blvd	System	2/9/2023 1:35	System	2/9/2023 1:35	2/9/2023 1:25
Cleared	Full Pipe	2/9/2023 1:20	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 13:01	System	2/14/2023 13:01	2/9/2023 1:30
Cleared	Full Pipe	2/9/2023 1:30	SSO-4	North Frontage Rd / 18th Ave	System	2/10/2023 8:17	System	2/10/2023 8:17	2/10/2023 5:20
Cleared	Full Pipe	2/10/2023 1:15	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 2:10
Cleared	Full Pipe	2/10/2023 2:25	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 2:55
Cleared	Full Pipe	2/10/2023 3:00	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 3:35
Cleared	Full Pipe	2/10/2023 3:55	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 4:40
Cleared	Full Pipe	2/10/2023 4:45	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 5:10
Cleared	Full Pipe	2/10/2023 5:35	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 6:10
Cleared	Full Pipe	2/10/2023 6:15	SSO-7	181 65th Avenue	System	2/10/2023 6:50	System	2/10/2023 6:50	2/10/2023 6:20
Cleared	Full Pipe	2/10/2023 6:30	SSO-7	181 65th Avenue	System	2/10/2023 6:59	System	2/10/2023 6:59	2/10/2023 6:55
Cleared	Full Pipe	2/10/2023 7:10	SSO-7	181 65th Avenue	System	2/10/2023 8:04	System	2/10/2023 8:04	2/10/2023 8:00
Cleared	Full Pipe	2/10/2023 8:05	SSO-7	181 65th Avenue	System	2/10/2023 9:19	System	2/10/2023 9:19	2/10/2023 8:55
Cleared	Full Pipe	2/10/2023 9:00	SSO-7	181 65th Avenue	System	2/10/2023 9:19	System	2/10/2023 9:19	2/10/2023 9:05
Cleared	Full Pipe	2/10/2023 9:20	SSO-7	181 65th Avenue	System	2/10/2023 9:29	System	2/10/2023 9:29	2/10/2023 9:25
Cleared	Full Pipe	2/10/2023 9:35	SSO-7	181 65th Avenue	System	2/10/2023 10:54	System	2/10/2023 10:54	2/10/2023 10:50
Cleared	Full Pipe	2/10/2023 11:00	SSO-7	181 65th Avenue	System	2/10/2023 12:33	System	2/10/2023 12:33	2/10/2023 12:25
Cleared	Full Pipe	2/10/2023 12:35	SSO-7	181 65th Avenue	System	2/10/2023 13:54	System	2/10/2023 13:54	2/10/2023 13:50
Cleared	Full Pipe	2/10/2023 14:15	SSO-7	181 65th Avenue	System	2/10/2023 17:59	System	2/10/2023 17:59	2/10/2023 17:55
Cleared	Full Pipe	2/10/2023 18:15	SSO-7	181 65th Avenue	System	2/10/2023 19:24	System	2/10/2023 19:24	2/10/2023 19:20
Cleared	Full Pipe	2/10/2023 19:35	SSO-7	181 65th Avenue	System	2/10/2023 20:04	System	2/10/2023 20:04	2/10/2023 20:00
Cleared	Full Pipe	2/10/2023 20:05	SSO-7	181 65th Avenue	System	2/10/2023 20:19	System	2/10/2023 20:19	2/10/2023 20:15
Cleared	Full Pipe	2/10/2023 20:30	SSO-7	181 65th Avenue	System	2/10/2023 20:49	System	2/10/2023 20:49	2/10/2023 20:45
Cleared	Full Pipe	2/11/2023 10:25	SSO-3	North Frontage Rd / 22nd Ave	System	3/7/2023 0:06	System	3/7/2023 0:06	3/7/2023 0:00
Cleared	Full Pipe	2/11/2023 11:45	SSO-5	Sowashee St	System	2/13/2023 3:00	System	2/13/2023 3:00	2/13/2023 2:55
Cleared	Full Pipe	2/11/2023 13:20	SSO-7	181 65th Avenue	System	2/13/2023 1:24	System	2/13/2023 1:24	2/13/2023 1:20
Cleared	Full Pipe	2/11/2023 13:20	SSO-9	40th Ave / 26th St	System	2/13/2023 0:45	System	2/13/2023 0:45	2/13/2023 0:40

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	2/11/2023 13:30	SSO-4	North Frontage Rd / 18th Ave	System	2/13/2023 2:30	System	2/13/2023 2:30	2/13/2023 2:25
Cleared	Full Pipe	2/11/2023 14:55	SSO-8	36th Ave / Parkway Blvd	System	2/11/2023 18:25	System	2/11/2023 18:25	2/11/2023 18:20
Cleared	Full Pipe	2/11/2023 15:35	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 13:01	System	2/14/2023 13:01	2/12/2023 2:00
Cleared	Full Pipe	2/11/2023 16:05	SSO-2	Stribling Equipment / Highway 11/80	System	2/12/2023 1:41	System	2/12/2023 1:41	2/12/2023 1:40
Cleared	Full Pipe	2/13/2023 1:30	SSO-7	181 65th Avenue	System	2/13/2023 1:39	System	2/13/2023 1:39	2/13/2023 1:35
Cleared	Full Pipe	2/13/2023 1:50	SSO-7	181 65th Avenue	System	2/13/2023 2:29	System	2/13/2023 2:29	2/13/2023 2:25
Cleared	Full Pipe	2/13/2023 2:30	SSO-7	181 65th Avenue	System	2/13/2023 2:46	System	2/13/2023 2:46	2/13/2023 2:35
Cleared	Full Pipe	2/13/2023 2:40	SSO-7	181 65th Avenue	System	2/13/2023 2:59	System	2/13/2023 2:59	2/13/2023 2:55
Cleared	Full Pipe	2/13/2023 3:15	SSO-7	181 65th Avenue	System	2/13/2023 3:29	System	2/13/2023 3:29	2/13/2023 3:25
Cleared	Full Pipe	2/13/2023 3:30	SSO-7	181 65th Avenue	System	2/13/2023 3:49	System	2/13/2023 3:49	2/13/2023 3:45
Cleared	Full Pipe	2/13/2023 3:55	SSO-7	181 65th Avenue	System	2/13/2023 4:24	System	2/13/2023 4:24	2/13/2023 4:20
Cleared	Full Pipe	2/13/2023 4:55	SSO-7	181 65th Avenue	System	2/13/2023 5:09	System	2/13/2023 5:09	2/13/2023 5:05
Cleared	Full Pipe	2/13/2023 5:15	SSO-7	181 65th Avenue	System	2/13/2023 5:23	System	2/13/2023 5:23	2/13/2023 5:20
Cleared	Full Pipe	2/13/2023 5:25	SSO-7	181 65th Avenue	System	2/13/2023 5:44	System	2/13/2023 5:44	2/13/2023 5:40
Cleared	Full Pipe	2/13/2023 6:35	SSO-7	181 65th Avenue	System	2/13/2023 6:49	System	2/13/2023 6:49	2/13/2023 6:45
Cleared	Full Pipe	2/13/2023 7:00	SSO-7	181 65th Avenue	System	2/13/2023 7:29	System	2/13/2023 7:29	2/13/2023 7:25
Cleared	Full Pipe	2/13/2023 7:55	SSO-7	181 65th Avenue	System	2/13/2023 8:04	System	2/13/2023 8:04	2/13/2023 8:00
Cleared	Full Pipe	2/13/2023 8:05	SSO-7	181 65th Avenue	System	2/13/2023 8:54	System	2/13/2023 8:54	2/13/2023 8:50
Cleared	Full Pipe	2/13/2023 9:15	SSO-7	181 65th Avenue	System	2/13/2023 19:19	System	2/13/2023 19:19	2/13/2023 19:15
Cleared	Full Pipe	2/13/2023 16:10	SSO-2	Stribling Equipment / Highway 11/80	System	2/15/2023 13:31	System	2/15/2023 13:31	2/15/2023 13:30
Cleared	Full Pipe	2/13/2023 17:10	SSO-4	North Frontage Rd / 18th Ave	System	2/28/2023 4:25	System	2/28/2023 4:25	2/28/2023 4:20
Cleared	Full Pipe	2/13/2023 17:55	SSO-5	Sowashee St	System	2/14/2023 11:08	System	2/14/2023 11:08	2/14/2023 11:05
Cleared	Full Pipe	2/13/2023 19:40	SSO-7	181 65th Avenue	System	2/13/2023 20:44	System	2/13/2023 20:44	2/13/2023 20:40
Cleared	Full Pipe	2/13/2023 21:10	SSO-7	181 65th Avenue	System	2/13/2023 23:29	System	2/13/2023 23:29	2/13/2023 23:25
Cleared	Full Pipe	2/13/2023 23:55	SSO-7	181 65th Avenue	System	2/14/2023 0:18	System	2/14/2023 0:18	2/14/2023 0:00
Cleared	Full Pipe	2/14/2023 0:05	SSO-7	181 65th Avenue	System	2/14/2023 1:24	System	2/14/2023 1:24	2/14/2023 1:20
Cleared	Full Pipe	2/14/2023 1:45	SSO-7	181 65th Avenue	System	2/14/2023 1:54	System	2/14/2023 1:54	2/14/2023 1:50
Cleared	Full Pipe	2/14/2023 2:20	SSO-7	181 65th Avenue	System	2/14/2023 2:49	System	2/14/2023 2:49	2/14/2023 2:45
Cleared	Full Pipe	2/14/2023 3:40	SSO-7	181 65th Avenue	System	2/14/2023 3:54	System	2/14/2023 3:54	2/14/2023 3:50
Cleared	Full Pipe	2/14/2023 4:00	SSO-7	181 65th Avenue	System	2/14/2023 4:19	System	2/14/2023 4:19	2/14/2023 4:15
Cleared	Full Pipe	2/14/2023 10:25	SSO-7	181 65th Avenue	System	2/14/2023 10:34	System	2/14/2023 10:34	2/14/2023 10:30
Cleared	Full Pipe	2/14/2023 10:35	SSO-7	181 65th Avenue	System	2/14/2023 11:04	System	2/14/2023 11:04	2/14/2023 11:00
Cleared	Full Pipe	2/14/2023 11:30	SSO-7	181 65th Avenue	System	2/14/2023 11:54	System	2/14/2023 11:54	2/14/2023 11:50
Cleared	Full Pipe	2/14/2023 12:00	SSO-7	181 65th Avenue	System	2/14/2023 12:44	System	2/14/2023 12:44	2/14/2023 12:40
Cleared	Full Pipe	2/14/2023 12:30	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 13:05	System	2/14/2023 13:05	2/14/2023 13:05
Cleared	Full Pipe	2/14/2023 13:00	SSO-7	181 65th Avenue	System	2/14/2023 15:59	System	2/14/2023 15:59	2/14/2023 15:55
Cleared	Full Pipe	2/14/2023 16:00	SSO-7	181 65th Avenue	System	2/14/2023 16:14	System	2/14/2023 16:14	2/14/2023 16:10
Cleared	Full Pipe	2/14/2023 17:00	SSO-7	181 65th Avenue	System	2/14/2023 17:19	System	2/14/2023 17:19	2/14/2023 17:15
Cleared	Full Pipe	2/14/2023 19:25	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 19:36	System	2/14/2023 19:36	2/14/2023 19:35
Cleared	Full Pipe	2/14/2023 19:40	SSO-1	Cracker Barrel / Highway 11/80	System	2/14/2023 21:31	System	2/14/2023 21:31	2/14/2023 21:30
Cleared	Full Pipe	2/15/2023 15:40	SSO-2	Stribling Equipment / Highway 11/80	System	2/27/2023 23:41	System	2/27/2023 23:41	2/27/2023 23:40
Cleared	Full Pipe	2/16/2023 13:10	SSO-5	Sowashee St	System	2/19/2023 21:58	System	2/19/2023 21:58	2/19/2023 1:10
Cleared	Full Pipe	2/16/2023 13:35	SSO-9	40th Ave / 26th St	System	2/18/2023 15:01	System	2/18/2023 15:01	2/18/2023 14:30
Cleared	Full Pipe	2/16/2023 13:40	SSO-1	Cracker Barrel / Highway 11/80	System	2/18/2023 1:36	System	2/18/2023 1:36	2/18/2023 1:35
Cleared	Full Pipe	2/16/2023 13:45	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 14:04	System	2/16/2023 14:04	2/16/2023 14:00
Cleared	Full Pipe	2/16/2023 14:20	SSO-7	181 65th Avenue	System	2/18/2023 3:07	System	2/18/2023 3:07	2/18/2023 2:55
Cleared	Full Pipe	2/16/2023 15:15	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 17:05	System	2/16/2023 17:05	2/16/2023 17:00
Cleared	Full Pipe	2/16/2023 19:50	SSO-8	36th Ave / Parkway Blvd	System	2/16/2023 22:35	System	2/16/2023 22:35	2/16/2023 22:25

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	2/16/2023 23:40	SSO-8	36th Ave / Parkway Blvd	System	2/17/2023 4:10	System	2/17/2023 4:10	2/17/2023 4:05
Cleared	Full Pipe	2/18/2023 3:10	SSO-7	181 65th Avenue	System	2/18/2023 3:39	System	2/18/2023 3:39	2/18/2023 3:35
Cleared	Full Pipe	2/18/2023 7:05	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/18/2023 23:55
Cleared	Full Pipe	2/19/2023 7:55	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 19:08	System	2/19/2023 19:08	2/19/2023 8:05
Cleared	Full Pipe	2/19/2023 9:05	SSO-1	Cracker Barrel / Highway 11/80	System	2/19/2023 22:21	System	2/19/2023 22:21	2/19/2023 22:20
Cleared	Full Pipe	2/20/2023 19:25	SSO-1	Cracker Barrel / Highway 11/80	System	2/20/2023 19:31	System	2/20/2023 19:31	2/20/2023 19:30
Cleared	Full Pipe	2/20/2023 19:35	SSO-1	Cracker Barrel / Highway 11/80	System	2/20/2023 19:41	System	2/20/2023 19:41	2/20/2023 19:40
Cleared	Full Pipe	2/20/2023 20:20	SSO-1	Cracker Barrel / Highway 11/80	System	2/20/2023 20:26	System	2/20/2023 20:26	2/20/2023 20:25
Cleared	Full Pipe	2/21/2023 11:40	SSO-5	Sowashee St	System	2/21/2023 15:44	System	2/21/2023 15:44	2/21/2023 15:40
Cleared	Full Pipe	2/28/2023 9:00	SSO-4	North Frontage Rd / 18th Ave	System	3/1/2023 3:25	System	3/1/2023 3:25	3/1/2023 3:20
Cleared	Full Pipe	2/28/2023 9:00	SSO-4	North Frontage Rd / 18th Ave	System	3/1/2023 3:25	System	3/1/2023 3:25	3/1/2023 3:20
Cleared	Full Pipe	3/1/2023 9:25	SSO-4	North Frontage Rd / 18th Ave	System	3/2/2023 3:50	System	3/2/2023 3:50	3/2/2023 3:45
Cleared	Full Pipe	3/1/2023 15:50	SSO-2	Stribling Equipment / Highway 11/80	System	3/1/2023 21:01	System	3/1/2023 21:01	3/1/2023 21:00
Cleared	Full Pipe	3/2/2023 9:50	SSO-4	North Frontage Rd / 18th Ave	System	3/3/2023 0:05	System	3/3/2023 0:05	3/3/2023 0:00
Cleared	Full Pipe	3/4/2023 10:25	SSO-2	Stribling Equipment / Highway 11/80	System	3/4/2023 20:01	System	3/4/2023 20:01	3/4/2023 20:00
Cleared	Full Pipe	3/4/2023 12:35	SSO-4	North Frontage Rd / 18th Ave	System	3/5/2023 1:05	System	3/5/2023 1:05	3/5/2023 1:00
Cleared	Full Pipe	3/5/2023 17:55	SSO-4	North Frontage Rd / 18th Ave	System	3/6/2023 1:00	System	3/6/2023 1:00	3/6/2023 0:55
Cleared	Full Pipe	3/6/2023 14:45	SSO-4	North Frontage Rd / 18th Ave	System	3/6/2023 19:15	System	3/6/2023 19:15	3/6/2023 19:10
Cleared	Full Pipe	3/8/2023 9:25	SSO-3	North Frontage Rd / 22nd Ave	System	3/8/2023 9:30	System	3/8/2023 9:30	3/8/2023 9:30
Cleared	Full Pipe	3/8/2023 13:40	SSO-3	North Frontage Rd / 22nd Ave	System	3/9/2023 6:05	System	3/9/2023 6:05	3/9/2023 6:05
Cleared	Full Pipe	3/8/2023 15:25	SSO-2	Stribling Equipment / Highway 11/80	System	3/9/2023 0:06	System	3/9/2023 0:06	3/9/2023 0:05
Cleared	Full Pipe	3/8/2023 19:35	SSO-4	North Frontage Rd / 18th Ave	System	3/9/2023 1:05	System	3/9/2023 1:05	3/9/2023 1:00
Cleared	Full Pipe	3/9/2023 9:30	SSO-2	Stribling Equipment / Highway 11/80	System	3/9/2023 14:01	System	3/9/2023 14:01	3/9/2023 14:00
Cleared	Full Pipe	3/9/2023 10:55	SSO-3	North Frontage Rd / 22nd Ave	System	3/9/2023 22:20	System	3/9/2023 22:20	3/9/2023 22:20
Cleared	Full Pipe	3/9/2023 13:05	SSO-4	North Frontage Rd / 18th Ave	System	3/9/2023 19:00	System	3/9/2023 19:00	3/9/2023 18:55
Cleared	Full Pipe	3/10/2023 13:35	SSO-3	North Frontage Rd / 22nd Ave	System	3/10/2023 16:55	System	3/10/2023 16:55	3/10/2023 16:55
Cleared	Full Pipe	3/10/2023 16:40	SSO-2	Stribling Equipment / Highway 11/80	System	3/10/2023 20:36	System	3/10/2023 20:36	3/10/2023 20:35
Cleared	Full Pipe	3/10/2023 17:55	SSO-3	North Frontage Rd / 22nd Ave	System	3/11/2023 0:30	System	3/11/2023 0:30	3/11/2023 0:30
Cleared	Full Pipe	3/10/2023 20:50	SSO-4	North Frontage Rd / 18th Ave	System	3/10/2023 22:25	System	3/10/2023 22:25	3/10/2023 22:20
Cleared	Full Pipe	3/11/2023 15:20	SSO-3	North Frontage Rd / 22nd Ave	System	3/11/2023 17:20	System	3/11/2023 17:20	3/11/2023 17:20
Cleared	Full Pipe	3/12/2023 5:35	SSO-6	10th Ave/ B St	System	3/13/2023 3:05	System	3/13/2023 3:05	3/13/2023 3:05
Cleared	Full Pipe	3/12/2023 5:40	SSO-5	Sowashee St	System	3/12/2023 6:50	System	3/12/2023 6:50	3/12/2023 6:45
Cleared	Full Pipe	3/12/2023 9:20	SSO-3	North Frontage Rd / 22nd Ave	System	3/13/2023 0:21	System	3/13/2023 0:21	3/13/2023 0:20
Cleared	Full Pipe	3/12/2023 9:20	SSO-5	Sowashee St	System	3/13/2023 0:50	System	3/13/2023 0:50	3/13/2023 0:45
Cleared	Full Pipe	3/12/2023 11:45	SSO-4	North Frontage Rd / 18th Ave	System	3/12/2023 15:05	System	3/12/2023 15:05	3/12/2023 15:00
Cleared	Full Pipe	3/13/2023 10:55	SSO-2	Stribling Equipment / Highway 11/80	System	3/13/2023 13:25	System	3/13/2023 13:25	3/13/2023 13:25
Cleared	Full Pipe	3/13/2023 11:50	SSO-3	North Frontage Rd / 22nd Ave	System	3/13/2023 23:15	System	3/13/2023 23:15	3/13/2023 23:15
Cleared	Full Pipe	3/13/2023 12:40	SSO-4	North Frontage Rd / 18th Ave	System	3/13/2023 19:57	System	3/13/2023 19:57	3/13/2023 19:55
Cleared	Full Pipe	3/13/2023 14:00	SSO-2	Stribling Equipment / Highway 11/80	System	3/13/2023 17:26	System	3/13/2023 17:26	3/13/2023 17:25
Cleared	Full Pipe	3/14/2023 17:10	SSO-2	Stribling Equipment / Highway 11/80	System	3/14/2023 18:36	System	3/14/2023 18:36	3/14/2023 18:35
Cleared	Full Pipe	3/14/2023 18:25	SSO-3	North Frontage Rd / 22nd Ave	System	3/16/2023 6:12	System	3/16/2023 6:12	3/16/2023 3:30
Cleared	Full Pipe	3/14/2023 19:10	SSO-2	Stribling Equipment / Highway 11/80	System	3/14/2023 20:03	System	3/14/2023 20:03	3/14/2023 20:00
Cleared	Full Pipe	3/14/2023 22:15	SSO-2	Stribling Equipment / Highway 11/80	System	3/14/2023 23:51	System	3/14/2023 23:51	3/14/2023 23:50
Cleared	Full Pipe	3/15/2023 0:30	SSO-2	Stribling Equipment / Highway 11/80	System	3/15/2023 1:21	System	3/15/2023 1:21	3/15/2023 1:20
Cleared	Full Pipe	3/15/2023 2:25	SSO-2	Stribling Equipment / Highway 11/80	System	3/15/2023 2:46	System	3/15/2023 2:46	3/15/2023 2:45
Cleared	Full Pipe	3/15/2023 9:10	SSO-2	Stribling Equipment / Highway 11/80	System	3/15/2023 10:03	System	3/15/2023 10:03	3/15/2023 10:00
Cleared	Full Pipe	3/15/2023 10:50	SSO-2	Stribling Equipment / Highway 11/80	System	3/15/2023 11:40	System	3/15/2023 11:40	3/15/2023 11:40
Cleared	Full Pipe	3/15/2023 12:35	SSO-2	Stribling Equipment / Highway 11/80	System	3/15/2023 13:11	System	3/15/2023 13:11	3/15/2023 13:10

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	3/15/2023 13:35	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/15/2023 14:35
Cleared	Full Pipe	3/15/2023 13:50	SSO-4	North Frontage Rd / 18th Ave	System	3/16/2023 8:56	System	3/16/2023 8:56	3/16/2023 0:10
Cleared	Full Pipe	3/15/2023 15:05	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/15/2023 15:40
Cleared	Full Pipe	3/15/2023 16:15	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/15/2023 17:05
Cleared	Full Pipe	3/15/2023 18:05	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/15/2023 18:50
Cleared	Full Pipe	3/15/2023 19:40	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/15/2023 20:20
Cleared	Full Pipe	3/15/2023 21:00	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/15/2023 21:10
Cleared	Full Pipe	3/16/2023 0:00	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 9:46	System	3/16/2023 9:46	3/16/2023 0:55
Cleared	Full Pipe	3/16/2023 13:45	SSO-2	Stribling Equipment / Highway 11/80	System	3/16/2023 14:55	System	3/16/2023 14:55	3/16/2023 14:55
Cleared	Full Pipe	3/16/2023 14:55	SSO-3	North Frontage Rd / 22nd Ave	System	3/23/2023 6:05	System	3/23/2023 6:05	3/23/2023 6:05
Cleared	Full Pipe	3/16/2023 15:25	SSO-4	North Frontage Rd / 18th Ave	System	3/17/2023 2:37	System	3/17/2023 2:37	3/17/2023 2:35
Cleared	Full Pipe	3/17/2023 7:15	SSO-6	10th Ave/ B St	System	3/18/2023 1:34	System	3/18/2023 1:34	3/18/2023 1:30
Cleared	Full Pipe	3/17/2023 7:30	SSO-2	Stribling Equipment / Highway 11/80	System	3/18/2023 7:06	System	3/18/2023 7:06	3/18/2023 7:05
Cleared	Full Pipe	3/17/2023 8:30	SSO-4	North Frontage Rd / 18th Ave	System	3/20/2023 4:40	System	3/20/2023 4:40	3/20/2023 4:35
Cleared	Full Pipe	3/17/2023 10:10	SSO-7	181 65th Avenue	System	3/17/2023 15:08	System	3/17/2023 15:08	3/17/2023 10:40
Cleared	Full Pipe	3/17/2023 11:35	SSO-7	181 65th Avenue	System	3/17/2023 19:19	System	3/17/2023 19:19	3/17/2023 19:15
Cleared	Full Pipe	3/17/2023 13:00	SSO-5	Sowashee St	System	3/17/2023 21:31	System	3/17/2023 21:31	3/17/2023 21:25
Cleared	Full Pipe	3/17/2023 13:05	SSO-1	Cracker Barrel / Highway 11/80	System	3/17/2023 18:04	System	3/17/2023 18:04	3/17/2023 18:00
Cleared	Full Pipe	3/17/2023 18:05	SSO-1	Cracker Barrel / Highway 11/80	System	3/17/2023 18:21	System	3/17/2023 18:21	3/17/2023 18:20
Cleared	Full Pipe	3/17/2023 18:25	SSO-1	Cracker Barrel / Highway 11/80	System	3/17/2023 19:51	System	3/17/2023 19:51	3/17/2023 19:50
Cleared	Full Pipe	3/17/2023 19:40	SSO-7	181 65th Avenue	System	3/17/2023 20:24	System	3/17/2023 20:24	3/17/2023 20:20
Cleared	Full Pipe	3/17/2023 20:45	SSO-1	Cracker Barrel / Highway 11/80	System	3/17/2023 21:41	System	3/17/2023 21:41	3/17/2023 21:40
Cleared	Full Pipe	3/17/2023 21:45	SSO-7	181 65th Avenue	System	3/17/2023 22:14	System	3/17/2023 22:14	3/17/2023 22:10
Cleared	Full Pipe	3/17/2023 22:20	SSO-1	Cracker Barrel / Highway 11/80	System	3/17/2023 22:31	System	3/17/2023 22:31	3/17/2023 22:30
Cleared	Full Pipe	3/18/2023 10:25	SSO-2	Stribling Equipment / Highway 11/80	System	3/19/2023 0:06	System	3/19/2023 0:06	3/19/2023 0:05
Cleared	Full Pipe	3/20/2023 10:45	SSO-4	North Frontage Rd / 18th Ave	System	3/21/2023 3:45	System	3/21/2023 3:45	3/21/2023 3:40
Cleared	Full Pipe	3/21/2023 11:30	SSO-4	North Frontage Rd / 18th Ave	System	3/22/2023 3:15	System	3/22/2023 3:15	3/22/2023 3:10
Cleared	Full Pipe	3/22/2023 11:35	SSO-4	North Frontage Rd / 18th Ave	System	3/23/2023 2:50	System	3/23/2023 2:50	3/23/2023 2:45
Cleared	Full Pipe	3/22/2023 13:35	SSO-9	40th Ave / 26th St	System	3/23/2023 1:50	System	3/23/2023 1:50	3/23/2023 1:45
Cleared	Full Pipe	3/23/2023 6:40	SSO-3	North Frontage Rd / 22nd Ave	System	3/25/2023 5:05	System	3/25/2023 5:05	3/25/2023 5:05
Cleared	Full Pipe	3/23/2023 11:40	SSO-4	North Frontage Rd / 18th Ave	System	3/24/2023 2:15	System	3/24/2023 2:15	3/24/2023 2:10
Cleared	Full Pipe	3/24/2023 12:00	SSO-4	North Frontage Rd / 18th Ave	System	3/24/2023 23:15	System	3/24/2023 23:15	3/24/2023 23:10
Cleared	Full Pipe	3/25/2023 9:40	SSO-3	North Frontage Rd / 22nd Ave	Ryan Schick	4/3/2023 16:02	System	4/11/2023 0:51	4/11/2023 0:50
Cleared	Full Pipe	3/25/2023 12:00	SSO-2	Stribling Equipment / Highway 11/80	System	3/25/2023 17:16	System	3/25/2023 17:16	3/25/2023 17:15
Cleared	Full Pipe	3/25/2023 12:15	SSO-4	North Frontage Rd / 18th Ave	System	3/26/2023 0:00	System	3/26/2023 0:00	3/25/2023 23:55
Cleared	Full Pipe	3/26/2023 4:50	SSO-5	Sowashee St	System	3/26/2023 18:00	System	3/26/2023 18:00	3/26/2023 17:55
knowledg	Full Pipe	3/26/2023 4:50	SSO-6	10th Ave/ B St	Ryan Schick	4/3/2023 16:02	-	-	-
Cleared	Full Pipe	3/26/2023 4:55	SSO-9	40th Ave / 26th St	System	3/26/2023 6:35	System	3/26/2023 6:35	3/26/2023 6:30
Cleared	Full Pipe	3/26/2023 5:40	SSO-7	181 65th Avenue	System	3/27/2023 5:25	System	3/27/2023 5:25	3/26/2023 6:15
Cleared	Full Pipe	3/26/2023 6:00	SSO-2	Stribling Equipment / Highway 11/80	System	3/26/2023 6:31	System	3/26/2023 6:31	3/26/2023 6:30
Cleared	Full Pipe	3/26/2023 6:00	SSO-4	North Frontage Rd / 18th Ave	System	4/1/2023 7:57	System	4/1/2023 7:57	4/1/2023 5:25
Cleared	Full Pipe	3/26/2023 6:50	SSO-7	181 65th Avenue	System	3/27/2023 5:25	System	3/27/2023 5:25	3/26/2023 7:10
Cleared	Full Pipe	3/26/2023 7:05	SSO-2	Stribling Equipment / Highway 11/80	System	3/27/2023 23:06	System	3/27/2023 23:06	3/27/2023 23:05
Cleared	Full Pipe	3/26/2023 7:20	SSO-9	40th Ave / 26th St	System	3/26/2023 19:06	System	3/26/2023 19:06	3/26/2023 18:55
Cleared	Full Pipe	3/26/2023 18:25	SSO-7	181 65th Avenue	System	3/27/2023 5:25	System	3/27/2023 5:25	3/26/2023 18:50
Cleared	Full Pipe	3/26/2023 19:15	SSO-5	Sowashee St	System	3/27/2023 22:21	System	3/27/2023 22:21	3/27/2023 21:50
Cleared	Full Pipe	3/26/2023 19:15	SSO-9	40th Ave / 26th St	System	3/31/2023 13:59	System	3/31/2023 13:59	3/31/2023 13:55
Cleared	Full Pipe	3/26/2023 19:20	SSO-8	36th Ave / Parkway Blvd	System	3/26/2023 20:29	System	3/26/2023 20:29	3/26/2023 20:20

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	3/26/2023 19:40	SSO-1	Cracker Barrel / Highway 11/80	System	3/26/2023 22:41	System	3/26/2023 22:41	3/26/2023 22:40
Cleared	Full Pipe	3/26/2023 19:45	SSO-7	181 65th Avenue	Ryan Schick	4/3/2023 16:02	System	4/4/2023 13:41	3/27/2023 17:55
Cleared	Full Pipe	3/27/2023 18:20	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 19:40
Cleared	Full Pipe	3/27/2023 20:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 20:45
Cleared	Full Pipe	3/27/2023 21:15	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 22:10
Cleared	Full Pipe	3/27/2023 22:40	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	3/27/2023 23:05
Cleared	Full Pipe	3/28/2023 12:50	SSO-2	Stribling Equipment / Highway 11/80	System	3/31/2023 2:01	System	3/31/2023 2:01	3/31/2023 2:00
Cleared	Full Pipe	3/31/2023 8:30	SSO-2	Stribling Equipment / Highway 11/80	System	4/1/2023 8:01	System	4/1/2023 8:01	4/1/2023 1:40
Cleared	Full Pipe	4/1/2023 6:55	SSO-4	North Frontage Rd / 18th Ave	System	4/2/2023 15:02	System	4/2/2023 15:02	4/2/2023 5:00
Cleared	Full Pipe	4/1/2023 7:45	SSO-2	Stribling Equipment / Highway 11/80	System	4/2/2023 0:26	System	4/2/2023 0:26	4/2/2023 0:25
Cleared	Full Pipe	4/2/2023 9:45	SSO-4	North Frontage Rd / 18th Ave	System	4/3/2023 3:50	System	4/3/2023 3:50	4/3/2023 3:45
Cleared	Full Pipe	4/2/2023 11:30	SSO-2	Stribling Equipment / Highway 11/80	System	4/3/2023 0:16	System	4/3/2023 0:16	4/3/2023 0:15
Cleared	Full Pipe	4/3/2023 4:25	SSO-5	Sowashee St	Ryan Schick	4/3/2023 16:02	System	4/4/2023 2:05	4/4/2023 2:00
Cleared	Full Pipe	4/3/2023 4:45	SSO-4	North Frontage Rd / 18th Ave	Ryan Schick	4/3/2023 16:02	System	4/20/2023 5:35	4/20/2023 5:30
Cleared	Full Pipe	4/3/2023 4:50	SSO-9	40th Ave / 26th St	Ryan Schick	4/3/2023 16:02	System	4/6/2023 22:58	4/6/2023 22:55
Cleared	Full Pipe	4/3/2023 4:55	SSO-2	Stribling Equipment / Highway 11/80	Ryan Schick	4/3/2023 16:02	System	4/18/2023 8:46	4/18/2023 8:45
Cleared	Full Pipe	4/3/2023 5:10	SSO-1	Cracker Barrel / Highway 11/80	Ryan Schick	4/3/2023 16:02	System	4/3/2023 23:31	4/3/2023 23:30
Cleared	Full Pipe	4/3/2023 5:15	SSO-8	36th Ave / Parkway Blvd	System	4/3/2023 6:38	System	4/3/2023 6:38	4/3/2023 6:30
Cleared	Full Pipe	4/3/2023 5:25	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 1:15
Cleared	Full Pipe	4/4/2023 1:25	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 2:10
Cleared	Full Pipe	4/4/2023 4:15	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 4:45
Cleared	Full Pipe	4/4/2023 7:05	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 7:55
Cleared	Full Pipe	4/4/2023 8:25	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 8:55
Cleared	Full Pipe	4/4/2023 9:30	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 10:20
Cleared	Full Pipe	4/4/2023 10:50	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:10
Cleared	Full Pipe	4/4/2023 11:20	SSO-7	181 65th Avenue	System	4/4/2023 13:41	System	4/4/2023 13:41	4/4/2023 11:35
Cleared	Full Pipe	4/5/2023 17:50	SSO-7	181 65th Avenue	System	4/5/2023 18:29	System	4/5/2023 18:29	4/5/2023 18:25
Cleared	Full Pipe	4/6/2023 14:30	SSO-5	Sowashee St	System	4/10/2023 3:05	System	4/10/2023 3:05	4/10/2023 3:00
Cleared	Full Pipe	4/6/2023 15:05	SSO-1	Cracker Barrel / Highway 11/80	System	4/7/2023 1:06	System	4/7/2023 1:06	4/7/2023 1:05
Cleared	Full Pipe	4/7/2023 14:20	SSO-1	Cracker Barrel / Highway 11/80	System	4/10/2023 0:11	System	4/10/2023 0:11	4/10/2023 0:10
Cleared	Full Pipe	4/7/2023 14:45	SSO-9	40th Ave / 26th St	System	4/10/2023 7:28	System	4/10/2023 7:28	4/10/2023 7:25
Cleared	Full Pipe	4/7/2023 15:05	SSO-7	181 65th Avenue	System	4/10/2023 3:19	System	4/10/2023 3:19	4/10/2023 3:15
Cleared	Full Pipe	4/7/2023 15:10	SSO-8	36th Ave / Parkway Blvd	System	4/7/2023 16:03	System	4/7/2023 16:03	4/7/2023 15:55
Cleared	Full Pipe	4/7/2023 16:55	SSO-8	36th Ave / Parkway Blvd	System	4/7/2023 17:35	System	4/7/2023 17:35	4/7/2023 17:25
Cleared	Full Pipe	4/8/2023 5:05	SSO-8	36th Ave / Parkway Blvd	System	4/8/2023 7:59	System	4/8/2023 7:59	4/8/2023 7:50
Cleared	Full Pipe	4/10/2023 3:45	SSO-7	181 65th Avenue	System	4/10/2023 4:39	System	4/10/2023 4:39	4/10/2023 4:35
Cleared	Full Pipe	4/10/2023 5:05	SSO-7	181 65th Avenue	System	4/10/2023 5:49	System	4/10/2023 5:49	4/10/2023 5:45
Cleared	Full Pipe	4/10/2023 6:20	SSO-7	181 65th Avenue	System	4/10/2023 7:14	System	4/10/2023 7:14	4/10/2023 7:10
Cleared	Full Pipe	4/10/2023 7:35	SSO-7	181 65th Avenue	System	4/10/2023 12:03	System	4/10/2023 12:03	4/10/2023 11:55
Cleared	Full Pipe	4/10/2023 9:55	SSO-1	Cracker Barrel / Highway 11/80	System	4/10/2023 15:25	System	4/10/2023 15:25	4/10/2023 15:25
Cleared	Full Pipe	4/10/2023 12:10	SSO-7	181 65th Avenue	System	4/10/2023 12:49	System	4/10/2023 12:49	4/10/2023 12:45
Cleared	Full Pipe	4/10/2023 13:10	SSO-7	181 65th Avenue	System	4/10/2023 13:36	System	4/10/2023 13:36	4/10/2023 13:20
Cleared	Full Pipe	4/10/2023 13:25	SSO-7	181 65th Avenue	System	4/10/2023 13:59	System	4/10/2023 13:59	4/10/2023 13:55
Cleared	Full Pipe	4/10/2023 14:20	SSO-7	181 65th Avenue	System	4/10/2023 15:04	System	4/10/2023 15:04	4/10/2023 15:00
Cleared	Full Pipe	4/10/2023 15:15	SSO-7	181 65th Avenue	System	4/10/2023 15:44	System	4/10/2023 15:44	4/10/2023 15:40
Cleared	Full Pipe	4/10/2023 15:45	SSO-7	181 65th Avenue	System	4/10/2023 16:14	System	4/10/2023 16:14	4/10/2023 16:10
Cleared	Full Pipe	4/10/2023 16:20	SSO-7	181 65th Avenue	System	4/10/2023 16:59	System	4/10/2023 16:59	4/10/2023 16:55
Cleared	Full Pipe	4/10/2023 17:05	SSO-7	181 65th Avenue	System	4/10/2023 17:19	System	4/10/2023 17:19	4/10/2023 17:15

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	4/10/2023 18:05	SSO-7	181 65th Avenue	System	4/10/2023 18:44	System	4/10/2023 18:44	4/10/2023 18:40
Cleared	Full Pipe	4/10/2023 19:05	SSO-7	181 65th Avenue	System	4/10/2023 19:19	System	4/10/2023 19:19	4/10/2023 19:15
Cleared	Full Pipe	4/10/2023 19:20	SSO-7	181 65th Avenue	System	4/10/2023 19:48	System	4/10/2023 19:48	4/10/2023 19:40
Cleared	Full Pipe	4/10/2023 19:50	SSO-7	181 65th Avenue	System	4/10/2023 20:29	System	4/10/2023 20:29	4/10/2023 20:25
Cleared	Full Pipe	4/10/2023 19:55	SSO-1	Cracker Barrel / Highway 11/80	System	4/10/2023 23:06	System	4/10/2023 23:06	4/10/2023 23:05
Cleared	Full Pipe	4/10/2023 20:30	SSO-7	181 65th Avenue	System	4/10/2023 20:59	System	4/10/2023 20:59	4/10/2023 20:55
Cleared	Full Pipe	4/10/2023 21:15	SSO-7	181 65th Avenue	System	4/10/2023 21:24	System	4/10/2023 21:24	4/10/2023 21:20
Cleared	Full Pipe	4/10/2023 21:25	SSO-7	181 65th Avenue	System	4/10/2023 21:44	System	4/10/2023 21:44	4/10/2023 21:40
Cleared	Full Pipe	4/10/2023 21:45	SSO-7	181 65th Avenue	System	4/10/2023 21:59	System	4/10/2023 21:59	4/10/2023 21:55
Cleared	Full Pipe	4/10/2023 22:15	SSO-7	181 65th Avenue	System	4/10/2023 22:34	System	4/10/2023 22:34	4/10/2023 22:30
Cleared	Full Pipe	4/10/2023 22:50	SSO-7	181 65th Avenue	System	4/10/2023 23:04	System	4/10/2023 23:04	4/10/2023 23:00
Cleared	Full Pipe	4/10/2023 23:15	SSO-7	181 65th Avenue	System	4/10/2023 23:24	System	4/10/2023 23:24	4/10/2023 23:20
Cleared	Full Pipe	4/10/2023 23:25	SSO-7	181 65th Avenue	System	4/10/2023 23:49	System	4/10/2023 23:49	4/10/2023 23:45
Cleared	Full Pipe	4/11/2023 0:15	SSO-7	181 65th Avenue	System	4/11/2023 0:44	System	4/11/2023 0:44	4/11/2023 0:40
Cleared	Full Pipe	4/11/2023 0:55	SSO-3	North Frontage Rd / 22nd Ave	System	4/11/2023 22:56	System	4/11/2023 22:56	4/11/2023 22:55
Cleared	Full Pipe	4/11/2023 9:45	SSO-7	181 65th Avenue	System	4/11/2023 9:54	System	4/11/2023 9:54	4/11/2023 9:50
Cleared	Full Pipe	4/11/2023 10:40	SSO-7	181 65th Avenue	System	4/11/2023 10:54	System	4/11/2023 10:54	4/11/2023 10:50
Cleared	Full Pipe	4/11/2023 11:00	SSO-7	181 65th Avenue	System	4/11/2023 11:38	System	4/11/2023 11:38	4/11/2023 11:30
Cleared	Full Pipe	4/11/2023 11:45	SSO-7	181 65th Avenue	System	4/11/2023 12:28	System	4/11/2023 12:28	4/11/2023 12:20
Cleared	Full Pipe	4/11/2023 12:55	SSO-7	181 65th Avenue	System	4/11/2023 13:14	System	4/11/2023 13:14	4/11/2023 13:10
Cleared	Full Pipe	4/11/2023 13:30	SSO-7	181 65th Avenue	System	4/11/2023 13:44	System	4/11/2023 13:44	4/11/2023 13:40
Cleared	Full Pipe	4/11/2023 14:10	SSO-7	181 65th Avenue	System	4/11/2023 14:34	System	4/11/2023 14:34	4/11/2023 14:30
Cleared	Full Pipe	4/11/2023 14:45	SSO-7	181 65th Avenue	System	4/11/2023 15:04	System	4/11/2023 15:04	4/11/2023 15:00
Cleared	Full Pipe	4/11/2023 15:25	SSO-7	181 65th Avenue	System	4/11/2023 15:39	System	4/11/2023 15:39	4/11/2023 15:35
Cleared	Full Pipe	4/11/2023 16:15	SSO-7	181 65th Avenue	System	4/11/2023 16:44	System	4/11/2023 16:44	4/11/2023 16:40
Cleared	Full Pipe	4/11/2023 17:55	SSO-7	181 65th Avenue	System	4/11/2023 18:14	System	4/11/2023 18:14	4/11/2023 18:10
Cleared	Full Pipe	4/11/2023 18:50	SSO-7	181 65th Avenue	System	4/11/2023 19:19	System	4/11/2023 19:19	4/11/2023 19:15
Cleared	Full Pipe	4/11/2023 20:05	SSO-7	181 65th Avenue	System	4/11/2023 20:19	System	4/11/2023 20:19	4/11/2023 20:15
Cleared	Full Pipe	4/11/2023 20:25	SSO-7	181 65th Avenue	System	4/11/2023 20:49	System	4/11/2023 20:49	4/11/2023 20:45
Cleared	Full Pipe	4/11/2023 21:20	SSO-7	181 65th Avenue	System	4/11/2023 21:29	System	4/11/2023 21:29	4/11/2023 21:25
Cleared	Full Pipe	4/11/2023 21:40	SSO-7	181 65th Avenue	System	4/11/2023 21:54	System	4/11/2023 21:54	4/11/2023 21:50
Cleared	Full Pipe	4/11/2023 22:50	SSO-7	181 65th Avenue	System	4/11/2023 23:09	System	4/11/2023 23:09	4/11/2023 23:05
Cleared	Full Pipe	4/11/2023 23:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 0:36	System	4/13/2023 0:36	4/13/2023 0:35
Cleared	Full Pipe	4/12/2023 11:40	SSO-7	181 65th Avenue	System	4/12/2023 11:49	System	4/12/2023 11:49	4/12/2023 11:45
Cleared	Full Pipe	4/12/2023 11:50	SSO-7	181 65th Avenue	System	4/12/2023 12:10	System	4/12/2023 12:10	4/12/2023 12:05
Cleared	Full Pipe	4/12/2023 12:50	SSO-7	181 65th Avenue	System	4/12/2023 13:19	System	4/12/2023 13:19	4/12/2023 13:15
Cleared	Full Pipe	4/12/2023 14:05	SSO-7	181 65th Avenue	System	4/12/2023 14:39	System	4/12/2023 14:39	4/12/2023 14:35
Cleared	Full Pipe	4/12/2023 15:25	SSO-7	181 65th Avenue	System	4/12/2023 15:44	System	4/12/2023 15:44	4/12/2023 15:40
Cleared	Full Pipe	4/12/2023 18:05	SSO-7	181 65th Avenue	System	4/12/2023 18:34	System	4/12/2023 18:34	4/12/2023 18:30
Cleared	Full Pipe	4/13/2023 0:40	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 4:46	System	4/13/2023 4:46	4/13/2023 4:45
Cleared	Full Pipe	4/13/2023 5:00	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 5:26	System	4/13/2023 5:26	4/13/2023 5:25
Cleared	Full Pipe	4/13/2023 5:30	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 6:42	System	4/13/2023 6:42	4/13/2023 6:40
Cleared	Full Pipe	4/13/2023 6:45	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 9:56	System	4/13/2023 9:56	4/13/2023 9:55
Cleared	Full Pipe	4/13/2023 8:35	SSO-3	North Frontage Rd / 22nd Ave	System	4/13/2023 9:56	System	4/13/2023 9:56	4/13/2023 9:55
Cleared	Full Pipe	4/13/2023 9:50	SSO-7	181 65th Avenue	System	4/13/2023 10:25	System	4/13/2023 10:25	4/13/2023 10:05
Cleared	Full Pipe	4/13/2023 10:10	SSO-3	North Frontage Rd / 22nd Ave	System	4/27/2023 5:45	System	4/27/2023 5:45	4/27/2023 5:45
Cleared	Full Pipe	4/13/2023 10:10	SSO-7	181 65th Avenue	System	4/13/2023 10:49	System	4/13/2023 10:49	4/13/2023 10:45
Cleared	Full Pipe	4/13/2023 11:00	SSO-7	181 65th Avenue	System	4/14/2023 5:19	System	4/14/2023 5:19	4/14/2023 5:15

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	4/13/2023 11:15	SSO-1	Cracker Barrel / Highway 11/80	System	4/14/2023 2:02	System	4/14/2023 2:02	4/14/2023 2:00
Cleared	Full Pipe	4/13/2023 12:30	SSO-5	Sowashee St	System	4/14/2023 15:07	System	4/14/2023 15:07	4/14/2023 15:05
Cleared	Full Pipe	4/14/2023 5:30	SSO-7	181 65th Avenue	System	4/14/2023 6:44	System	4/14/2023 6:44	4/14/2023 6:40
Cleared	Full Pipe	4/14/2023 6:50	SSO-7	181 65th Avenue	System	4/14/2023 7:59	System	4/14/2023 7:59	4/14/2023 7:55
Cleared	Full Pipe	4/14/2023 7:10	SSO-1	Cracker Barrel / Highway 11/80	System	4/15/2023 0:46	System	4/15/2023 0:46	4/15/2023 0:45
Cleared	Full Pipe	4/14/2023 8:05	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 12:45
Cleared	Full Pipe	4/14/2023 13:05	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 13:55
Cleared	Full Pipe	4/14/2023 14:10	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 15:00
Cleared	Full Pipe	4/14/2023 15:10	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 15:20
Cleared	Full Pipe	4/14/2023 15:30	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 16:05
Cleared	Full Pipe	4/14/2023 16:15	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 16:20
Cleared	Full Pipe	4/14/2023 16:25	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 17:15
Cleared	Full Pipe	4/14/2023 17:35	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 17:50
Cleared	Full Pipe	4/14/2023 17:55	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 18:30
Cleared	Full Pipe	4/14/2023 18:40	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 19:15
Cleared	Full Pipe	4/14/2023 19:20	SSO-7	181 65th Avenue	System	4/18/2023 13:18	System	4/18/2023 13:18	4/14/2023 19:35
Cleared	Full Pipe	4/14/2023 19:50	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 19:55
Cleared	Full Pipe	4/14/2023 20:10	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 20:20
Cleared	Full Pipe	4/14/2023 20:25	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 20:50
Cleared	Full Pipe	4/14/2023 21:05	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 21:25
Cleared	Full Pipe	4/14/2023 21:45	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 21:50
Cleared	Full Pipe	4/14/2023 22:10	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 22:25
Cleared	Full Pipe	4/14/2023 23:10	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 23:15
Cleared	Full Pipe	4/14/2023 23:20	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/14/2023 23:30
Cleared	Full Pipe	4/14/2023 23:40	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 0:00
Cleared	Full Pipe	4/15/2023 0:45	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 0:55
Cleared	Full Pipe	4/15/2023 9:20	SSO-1	Cracker Barrel / Highway 11/80	System	4/16/2023 0:21	System	4/16/2023 0:21	4/16/2023 0:20
Cleared	Full Pipe	4/15/2023 11:05	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 11:25
Cleared	Full Pipe	4/15/2023 13:35	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 14:00
Cleared	Full Pipe	4/15/2023 15:55	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 18:00
Cleared	Full Pipe	4/15/2023 18:25	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 19:25
Cleared	Full Pipe	4/15/2023 19:40	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 19:45
Cleared	Full Pipe	4/15/2023 20:00	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 20:10
Cleared	Full Pipe	4/15/2023 20:30	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 21:10
Cleared	Full Pipe	4/15/2023 21:15	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 21:40
Cleared	Full Pipe	4/15/2023 22:00	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 22:25
Cleared	Full Pipe	4/15/2023 22:30	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 22:35
Cleared	Full Pipe	4/15/2023 23:00	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/15/2023 23:20
Cleared	Full Pipe	4/16/2023 0:05	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/16/2023 0:25
Cleared	Full Pipe	4/16/2023 10:05	SSO-1	Cracker Barrel / Highway 11/80	System	4/16/2023 17:21	System	4/16/2023 17:21	4/16/2023 17:20
Cleared	Full Pipe	4/16/2023 14:45	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/16/2023 14:55
Cleared	Full Pipe	4/16/2023 18:35	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/16/2023 19:05
Cleared	Full Pipe	4/16/2023 20:00	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/16/2023 20:20
Cleared	Full Pipe	4/17/2023 20:35	SSO-1	Cracker Barrel / Highway 11/80	System	4/17/2023 22:51	System	4/17/2023 22:51	4/17/2023 22:50
Cleared	Full Pipe	4/18/2023 9:10	SSO-2	Stribling Equipment / Highway 11/80	System	4/19/2023 2:41	System	4/19/2023 2:41	4/19/2023 2:40
Cleared	Full Pipe	4/18/2023 11:45	SSO-7	181 65th Avenue	System	4/18/2023 13:19	System	4/18/2023 13:19	4/18/2023 12:10
Cleared	Full Pipe	4/19/2023 7:40	SSO-2	Stribling Equipment / Highway 11/80	System	4/19/2023 8:20	System	4/19/2023 8:20	4/19/2023 8:20
Cleared	Full Pipe	4/19/2023 8:45	SSO-2	Stribling Equipment / Highway 11/80	System	4/20/2023 1:16	System	4/20/2023 1:16	4/20/2023 1:15

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	4/20/2023 8:20	SSO-4	North Frontage Rd / 18th Ave	System	4/21/2023 4:20	System	4/21/2023 4:20	4/21/2023 4:15
Cleared	Full Pipe	4/20/2023 9:35	SSO-2	Stribling Equipment / Highway 11/80	System	4/21/2023 0:46	System	4/21/2023 0:46	4/21/2023 0:45
Cleared	Full Pipe	4/21/2023 8:45	SSO-4	North Frontage Rd / 18th Ave	System	4/22/2023 3:05	System	4/22/2023 3:05	4/22/2023 3:00
Cleared	Full Pipe	4/21/2023 9:35	SSO-2	Stribling Equipment / Highway 11/80	System	4/22/2023 1:06	System	4/22/2023 1:06	4/22/2023 1:05
Cleared	Full Pipe	4/22/2023 10:15	SSO-4	North Frontage Rd / 18th Ave	System	4/23/2023 1:50	System	4/23/2023 1:50	4/23/2023 1:45
Cleared	Full Pipe	4/22/2023 10:45	SSO-2	Stribling Equipment / Highway 11/80	System	4/22/2023 19:16	System	4/22/2023 19:16	4/22/2023 19:15
Cleared	Full Pipe	4/23/2023 11:00	SSO-2	Stribling Equipment / Highway 11/80	System	4/23/2023 15:46	System	4/23/2023 15:46	4/23/2023 15:45
Cleared	Full Pipe	4/23/2023 11:15	SSO-4	North Frontage Rd / 18th Ave	System	4/24/2023 1:05	System	4/24/2023 1:05	4/24/2023 1:00
Cleared	Full Pipe	4/24/2023 11:10	SSO-4	North Frontage Rd / 18th Ave	System	4/25/2023 1:15	System	4/25/2023 1:15	4/25/2023 1:10
Cleared	Full Pipe	4/24/2023 15:15	SSO-2	Stribling Equipment / Highway 11/80	System	4/24/2023 16:16	System	4/24/2023 16:16	4/24/2023 16:15
Cleared	Full Pipe	4/25/2023 9:55	SSO-6	10th Ave/ B St	System	4/25/2023 11:34	System	4/25/2023 11:34	4/25/2023 11:30
Cleared	Full Pipe	4/25/2023 11:25	SSO-4	North Frontage Rd / 18th Ave	System	4/26/2023 0:25	System	4/26/2023 0:25	4/26/2023 0:20
Cleared	Full Pipe	4/25/2023 12:10	SSO-9	40th Ave / 26th St	System	4/26/2023 8:52	System	4/26/2023 8:52	4/25/2023 12:50
Cleared	Full Pipe	4/25/2023 12:35	SSO-9	40th Ave / 26th St	System	4/26/2023 8:52	System	4/26/2023 8:52	4/25/2023 12:50
Cleared	Full Pipe	4/26/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	4/26/2023 16:10	System	4/26/2023 16:10	4/26/2023 16:05
Cleared	Full Pipe	4/27/2023 7:05	SSO-3	North Frontage Rd / 22nd Ave	System	4/29/2023 4:45	System	4/29/2023 4:45	4/29/2023 4:45
Cleared	Full Pipe	4/27/2023 7:05	SSO-6	10th Ave/ B St	System	4/27/2023 18:12	System	4/27/2023 18:12	4/27/2023 18:00
Cleared	Full Pipe	4/27/2023 7:10	SSO-5	Sowashee St	System	4/27/2023 11:49	System	4/27/2023 11:49	4/27/2023 11:45
Cleared	Full Pipe	4/27/2023 7:40	SSO-2	Stribling Equipment / Highway 11/80	System	4/28/2023 2:51	System	4/28/2023 2:51	4/28/2023 2:40
Cleared	Full Pipe	4/27/2023 8:05	SSO-4	North Frontage Rd / 18th Ave	System	4/28/2023 5:34	System	4/28/2023 5:34	4/28/2023 5:20
Cleared	Full Pipe	4/27/2023 10:50	SSO-1	Cracker Barrel / Highway 11/80	System	4/27/2023 18:20	System	4/27/2023 18:20	4/27/2023 18:10
Cleared	Full Pipe	4/27/2023 18:35	SSO-1	Cracker Barrel / Highway 11/80	System	4/27/2023 21:57	System	4/27/2023 21:57	4/27/2023 21:55
Cleared	Full Pipe	4/28/2023 8:50	SSO-2	Stribling Equipment / Highway 11/80	System	4/28/2023 17:26	System	4/28/2023 17:26	4/28/2023 17:25
Cleared	Full Pipe	4/28/2023 9:50	SSO-4	North Frontage Rd / 18th Ave	System	4/29/2023 0:17	System	4/29/2023 0:17	4/29/2023 0:05
Cleared	Full Pipe	4/29/2023 9:10	SSO-3	North Frontage Rd / 22nd Ave	System	5/2/2023 3:55	System	5/2/2023 3:55	5/2/2023 3:55
Cleared	Full Pipe	4/29/2023 10:55	SSO-2	Stribling Equipment / Highway 11/80	System	4/29/2023 15:52	System	4/29/2023 15:52	4/29/2023 15:50
Cleared	Full Pipe	4/29/2023 11:35	SSO-4	North Frontage Rd / 18th Ave	System	5/1/2023 1:40	System	5/1/2023 1:40	5/1/2023 1:35
Cleared	Full Pipe	4/29/2023 18:45	SSO-5	Sowashee St	System	4/30/2023 10:56	System	4/30/2023 10:56	4/30/2023 10:50
Cleared	Full Pipe	4/29/2023 19:30	SSO-6	10th Ave/ B St	System	4/29/2023 23:33	System	4/29/2023 23:33	4/29/2023 23:05
Cleared	Full Pipe	4/29/2023 20:20	SSO-2	Stribling Equipment / Highway 11/80	System	5/1/2023 0:18	System	5/1/2023 0:18	5/1/2023 0:10
Cleared	Full Pipe	4/29/2023 20:25	SSO-7	181 65th Avenue	System	4/29/2023 21:17	System	4/29/2023 21:17	4/29/2023 21:10
Cleared	Full Pipe	4/29/2023 21:30	SSO-7	181 65th Avenue	System	4/29/2023 22:14	System	4/29/2023 22:14	4/29/2023 22:00
Cleared	Full Pipe	4/30/2023 11:55	SSO-1	Cracker Barrel / Highway 11/80	System	4/30/2023 12:44	System	4/30/2023 12:44	4/30/2023 12:40
Cleared	Full Pipe	5/1/2023 10:50	SSO-4	North Frontage Rd / 18th Ave	System	5/2/2023 0:25	System	5/2/2023 0:25	5/2/2023 0:20
Cleared	Full Pipe	5/1/2023 11:05	SSO-2	Stribling Equipment / Highway 11/80	System	5/1/2023 23:28	System	5/1/2023 23:28	5/1/2023 23:25
Cleared	Full Pipe	5/2/2023 10:05	SSO-3	North Frontage Rd / 22nd Ave	System	5/3/2023 3:45	System	5/3/2023 3:45	5/3/2023 3:45
Cleared	Full Pipe	5/3/2023 9:55	SSO-3	North Frontage Rd / 22nd Ave	System	5/4/2023 2:30	System	5/4/2023 2:30	5/4/2023 2:20
Cleared	Full Pipe	5/3/2023 10:30	SSO-2	Stribling Equipment / Highway 11/80	System	5/3/2023 11:04	System	5/3/2023 11:04	5/3/2023 11:00
Cleared	Full Pipe	5/4/2023 9:20	SSO-3	North Frontage Rd / 22nd Ave	System	5/5/2023 2:35	System	5/5/2023 2:35	5/5/2023 2:35
Cleared	Full Pipe	5/5/2023 9:55	SSO-3	North Frontage Rd / 22nd Ave	System	5/6/2023 3:15	System	5/6/2023 3:15	5/6/2023 3:15
Cleared	Full Pipe	5/5/2023 10:55	SSO-2	Stribling Equipment / Highway 11/80	System	5/5/2023 15:50	System	5/5/2023 15:50	5/5/2023 15:50
Cleared	Full Pipe	5/5/2023 11:50	SSO-4	North Frontage Rd / 18th Ave	System	5/5/2023 22:05	System	5/5/2023 22:05	5/5/2023 22:00
Cleared	Full Pipe	5/6/2023 10:30	SSO-3	North Frontage Rd / 22nd Ave	System	5/7/2023 3:23	System	5/7/2023 3:23	5/7/2023 3:15
Cleared	Full Pipe	5/6/2023 13:40	SSO-4	North Frontage Rd / 18th Ave	System	5/6/2023 17:00	System	5/6/2023 17:00	5/6/2023 16:55
Cleared	Full Pipe	5/7/2023 10:40	SSO-3	North Frontage Rd / 22nd Ave	System	5/8/2023 6:42	System	5/8/2023 6:42	5/8/2023 6:10
Cleared	Full Pipe	5/7/2023 22:10	SSO-6	10th Ave/ B St	System	5/8/2023 0:46	System	5/8/2023 0:46	5/8/2023 0:40
Cleared	Full Pipe	5/7/2023 23:10	SSO-4	North Frontage Rd / 18th Ave	System	5/8/2023 0:39	System	5/8/2023 0:39	5/8/2023 0:30
Cleared	Full Pipe	5/8/2023 1:45	SSO-2	Stribling Equipment / Highway 11/80	System	5/8/2023 2:49	System	5/8/2023 2:49	5/8/2023 2:40

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	5/8/2023 9:00	SSO-3	North Frontage Rd / 22nd Ave	System	5/9/2023 4:01	System	5/9/2023 4:01	5/9/2023 4:00
Cleared	Full Pipe	5/9/2023 9:40	SSO-3	North Frontage Rd / 22nd Ave	System	5/10/2023 2:41	System	5/10/2023 2:41	5/10/2023 2:40
Cleared	Full Pipe	5/10/2023 10:35	SSO-3	North Frontage Rd / 22nd Ave	System	5/11/2023 3:30	System	5/11/2023 3:30	5/11/2023 3:30
Cleared	Full Pipe	5/11/2023 6:35	SSO-3	North Frontage Rd / 22nd Ave	System	5/11/2023 6:45	System	5/11/2023 6:45	5/11/2023 6:45
Cleared	Full Pipe	5/11/2023 9:30	SSO-3	North Frontage Rd / 22nd Ave	System	5/14/2023 6:50	System	5/14/2023 6:50	5/14/2023 6:50
Cleared	Full Pipe	5/11/2023 17:40	SSO-6	10th Ave/ B St	System	5/12/2023 0:39	System	5/12/2023 0:39	5/12/2023 0:35
Cleared	Full Pipe	5/11/2023 18:45	SSO-2	Stribling Equipment / Highway 11/80	System	5/12/2023 14:21	System	5/12/2023 14:21	5/12/2023 14:20
Cleared	Full Pipe	5/11/2023 19:35	SSO-4	North Frontage Rd / 18th Ave	System	5/14/2023 3:26	System	5/14/2023 3:26	5/14/2023 3:25
Cleared	Full Pipe	5/12/2023 14:45	SSO-2	Stribling Equipment / Highway 11/80	System	5/12/2023 17:51	System	5/12/2023 17:51	5/12/2023 17:50
Cleared	Full Pipe	5/12/2023 18:15	SSO-5	Sowashee St	System	5/13/2023 2:35	System	5/13/2023 2:35	5/13/2023 2:30
Cleared	Full Pipe	5/12/2023 18:20	SSO-6	10th Ave/ B St	System	5/13/2023 3:19	System	5/13/2023 3:19	5/13/2023 3:15
Cleared	Full Pipe	5/12/2023 18:30	SSO-2	Stribling Equipment / Highway 11/80	System	5/14/2023 0:56	System	5/14/2023 0:56	5/14/2023 0:55
Cleared	Full Pipe	5/12/2023 18:35	SSO-9	40th Ave / 26th St	System	5/12/2023 19:09	System	5/12/2023 19:09	5/12/2023 19:05
Cleared	Full Pipe	5/12/2023 19:05	SSO-1	Cracker Barrel / Highway 11/80	System	5/13/2023 3:41	System	5/13/2023 3:41	5/13/2023 3:40
Cleared	Full Pipe	5/12/2023 19:15	SSO-7	181 65th Avenue	System	5/13/2023 3:24	System	5/13/2023 3:24	5/13/2023 3:20
Cleared	Full Pipe	5/13/2023 17:55	SSO-5	Sowashee St	System	5/14/2023 0:45	System	5/14/2023 0:45	5/14/2023 0:35
Cleared	Full Pipe	5/15/2023 17:05	SSO-2	Stribling Equipment / Highway 11/80	System	5/15/2023 18:26	System	5/15/2023 18:26	5/15/2023 18:25
Cleared	Full Pipe	5/15/2023 18:30	SSO-3	North Frontage Rd / 22nd Ave	System	5/16/2023 3:55	System	5/16/2023 3:55	5/16/2023 3:55
Cleared	Full Pipe	5/16/2023 9:20	SSO-3	North Frontage Rd / 22nd Ave	System	5/26/2023 5:35	System	5/26/2023 5:35	5/26/2023 5:35
Cleared	Full Pipe	5/16/2023 13:20	SSO-6	10th Ave/ B St	System	5/17/2023 5:49	System	5/17/2023 5:49	5/17/2023 5:45
Cleared	Full Pipe	5/16/2023 13:30	SSO-5	Sowashee St	System	5/16/2023 19:36	System	5/16/2023 19:36	5/16/2023 19:25
Cleared	Full Pipe	5/16/2023 13:40	SSO-2	Stribling Equipment / Highway 11/80	System	5/17/2023 9:15	System	5/17/2023 9:15	5/17/2023 9:15
Cleared	Full Pipe	5/16/2023 13:40	SSO-4	North Frontage Rd / 18th Ave	System	5/18/2023 2:25	System	5/18/2023 2:25	5/18/2023 2:20
Cleared	Full Pipe	5/16/2023 18:10	SSO-1	Cracker Barrel / Highway 11/80	System	5/16/2023 22:46	System	5/16/2023 22:46	5/16/2023 22:45
Cleared	Full Pipe	5/16/2023 23:00	SSO-1	Cracker Barrel / Highway 11/80	System	5/16/2023 23:06	System	5/16/2023 23:06	5/16/2023 23:05
Cleared	Full Pipe	5/17/2023 14:45	SSO-6	10th Ave/ B St	System	5/17/2023 23:09	System	5/17/2023 23:09	5/17/2023 23:05
Cleared	Full Pipe	5/17/2023 15:05	SSO-2	Stribling Equipment / Highway 11/80	System	5/17/2023 23:11	System	5/17/2023 23:11	5/17/2023 23:10
Cleared	Full Pipe	5/17/2023 15:20	SSO-5	Sowashee St	System	5/17/2023 23:50	System	5/17/2023 23:50	5/17/2023 23:45
Cleared	Full Pipe	5/18/2023 12:15	SSO-4	North Frontage Rd / 18th Ave	System	5/18/2023 15:09	System	5/18/2023 15:09	5/18/2023 15:05
Cleared	Full Pipe	5/18/2023 22:10	SSO-2	Stribling Equipment / Highway 11/80	System	5/18/2023 23:11	System	5/18/2023 23:11	5/18/2023 23:10
Cleared	Full Pipe	5/18/2023 22:10	SSO-6	10th Ave/ B St	System	5/19/2023 2:09	System	5/19/2023 2:09	5/19/2023 2:05
Cleared	Full Pipe	5/18/2023 22:55	SSO-4	North Frontage Rd / 18th Ave	System	5/19/2023 0:25	System	5/19/2023 0:25	5/19/2023 0:20
Cleared	Full Pipe	5/19/2023 12:35	SSO-2	Stribling Equipment / Highway 11/80	System	5/23/2023 5:02	System	5/23/2023 5:02	5/23/2023 5:00
Cleared	Full Pipe	5/19/2023 13:45	SSO-4	North Frontage Rd / 18th Ave	System	5/24/2023 3:05	System	5/24/2023 3:05	5/24/2023 3:00
Cleared	Full Pipe	5/20/2023 10:05	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 10:11	System	5/20/2023 10:11	5/20/2023 10:10
Cleared	Full Pipe	5/20/2023 10:15	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 10:21	System	5/20/2023 10:21	5/20/2023 10:20
Cleared	Full Pipe	5/20/2023 10:30	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 10:36	System	5/20/2023 10:36	5/20/2023 10:35
Cleared	Full Pipe	5/20/2023 11:00	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 11:20	System	5/20/2023 11:20	5/20/2023 11:20
Cleared	Full Pipe	5/20/2023 11:55	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 13:31	System	5/20/2023 13:31	5/20/2023 13:30
Cleared	Full Pipe	5/20/2023 14:25	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 14:31	System	5/20/2023 14:31	5/20/2023 14:30
Cleared	Full Pipe	5/20/2023 16:05	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 16:11	System	5/20/2023 16:11	5/20/2023 16:10
Cleared	Full Pipe	5/20/2023 21:45	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 22:21	System	5/20/2023 22:21	5/20/2023 22:20
Cleared	Full Pipe	5/20/2023 22:50	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 22:56	System	5/20/2023 22:56	5/20/2023 22:55
Cleared	Full Pipe	5/20/2023 23:00	SSO-1	Cracker Barrel / Highway 11/80	System	5/20/2023 23:06	System	5/20/2023 23:06	5/20/2023 23:05
Cleared	Full Pipe	5/21/2023 12:35	SSO-1	Cracker Barrel / Highway 11/80	System	5/21/2023 12:51	System	5/21/2023 12:51	5/21/2023 12:50
Cleared	Full Pipe	5/22/2023 21:10	SSO-6	10th Ave/ B St	System	5/23/2023 1:34	System	5/23/2023 1:34	5/23/2023 1:30
Cleared	Full Pipe	5/22/2023 21:20	SSO-5	Sowashee St	System	5/22/2023 22:45	System	5/22/2023 22:45	5/22/2023 22:40
Cleared	Full Pipe	5/22/2023 21:25	SSO-9	40th Ave / 26th St	System	5/22/2023 21:49	System	5/22/2023 21:49	5/22/2023 21:45

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	5/23/2023 7:55	SSO-2	Stribling Equipment / Highway 11/80	System	5/24/2023 1:16	System	5/24/2023 1:16	5/24/2023 1:15
Cleared	Full Pipe	5/24/2023 9:15	SSO-2	Stribling Equipment / Highway 11/80	System	5/24/2023 10:20	System	5/24/2023 10:20	5/24/2023 10:20
Cleared	Full Pipe	5/24/2023 9:50	SSO-4	North Frontage Rd / 18th Ave	System	5/25/2023 2:35	System	5/25/2023 2:35	5/25/2023 2:30
Cleared	Full Pipe	5/24/2023 10:40	SSO-2	Stribling Equipment / Highway 11/80	System	5/25/2023 1:46	System	5/25/2023 1:46	5/25/2023 1:45
Cleared	Full Pipe	5/25/2023 9:45	SSO-2	Stribling Equipment / Highway 11/80	System	5/25/2023 16:31	System	5/25/2023 16:31	5/25/2023 16:30
Cleared	Full Pipe	5/25/2023 10:35	SSO-4	North Frontage Rd / 18th Ave	System	5/26/2023 0:20	System	5/26/2023 0:20	5/26/2023 0:15
Cleared	Full Pipe	5/26/2023 8:50	SSO-3	North Frontage Rd / 22nd Ave	System	5/27/2023 4:16	System	5/27/2023 4:16	5/27/2023 4:15
Cleared	Full Pipe	5/26/2023 11:35	SSO-4	North Frontage Rd / 18th Ave	System	5/26/2023 21:35	System	5/26/2023 21:35	5/26/2023 21:30
Cleared	Full Pipe	5/27/2023 9:50	SSO-3	North Frontage Rd / 22nd Ave	System	5/28/2023 3:55	System	5/28/2023 3:55	5/28/2023 3:55
Cleared	Full Pipe	5/27/2023 12:40	SSO-4	North Frontage Rd / 18th Ave	System	5/27/2023 17:30	System	5/27/2023 17:30	5/27/2023 17:25
Cleared	Full Pipe	5/28/2023 10:35	SSO-3	North Frontage Rd / 22nd Ave	System	5/29/2023 2:46	System	5/29/2023 2:46	5/29/2023 2:45
Cleared	Full Pipe	5/29/2023 10:50	SSO-3	North Frontage Rd / 22nd Ave	System	5/30/2023 2:51	System	5/30/2023 2:51	5/30/2023 2:45
Cleared	Full Pipe	5/30/2023 11:15	SSO-3	North Frontage Rd / 22nd Ave	System	5/31/2023 1:55	System	5/31/2023 1:55	5/31/2023 1:55
Cleared	Full Pipe	5/31/2023 3:25	SSO-3	North Frontage Rd / 22nd Ave	System	5/31/2023 3:30	System	5/31/2023 3:30	5/31/2023 3:30
Cleared	Full Pipe	5/31/2023 13:45	SSO-2	Stribling Equipment / Highway 11/80	System	5/31/2023 14:25	System	5/31/2023 14:25	5/31/2023 14:25
Cleared	Full Pipe	6/2/2023 12:50	SSO-3	North Frontage Rd / 22nd Ave	System	6/2/2023 13:01	System	6/2/2023 13:01	6/2/2023 13:00
Cleared	Full Pipe	6/2/2023 13:05	SSO-3	North Frontage Rd / 22nd Ave	System	6/2/2023 13:16	System	6/2/2023 13:16	6/2/2023 13:15
Cleared	Full Pipe	6/2/2023 13:20	SSO-3	North Frontage Rd / 22nd Ave	System	6/2/2023 13:31	System	6/2/2023 13:31	6/2/2023 13:30
Cleared	Full Pipe	6/2/2023 13:45	SSO-3	North Frontage Rd / 22nd Ave	System	6/2/2023 14:02	System	6/2/2023 14:02	6/2/2023 14:00
Cleared	Full Pipe	6/2/2023 14:45	SSO-4	North Frontage Rd / 18th Ave	System	6/2/2023 15:33	System	6/2/2023 15:33	6/2/2023 15:25
Cleared	Full Pipe	6/6/2023 0:00	SSO-2	Stribling Equipment / Highway 11/80	System	6/7/2023 10:07	System	6/7/2023 10:07	6/6/2023 1:35
Cleared	Full Pipe	6/7/2023 11:30	SSO-1	Cracker Barrel / Highway 11/80	System	6/7/2023 12:31	System	6/7/2023 12:31	6/7/2023 12:30
Cleared	Full Pipe	6/10/2023 20:05	SSO-6	10th Ave/ B St	System	6/11/2023 1:54	System	6/11/2023 1:54	6/11/2023 0:25
Cleared	Full Pipe	6/10/2023 20:15	SSO-5	Sowashee St	System	6/10/2023 22:11	System	6/10/2023 22:11	6/10/2023 22:10
Cleared	Full Pipe	6/10/2023 20:20	SSO-9	40th Ave / 26th St	System	6/10/2023 20:59	System	6/10/2023 20:59	6/10/2023 20:55
Cleared	Full Pipe	6/10/2023 21:00	SSO-9	40th Ave / 26th St	System	6/10/2023 21:20	System	6/10/2023 21:20	6/10/2023 21:10
Cleared	Full Pipe	6/10/2023 21:40	SSO-3	North Frontage Rd / 22nd Ave	System	6/11/2023 5:31	System	6/11/2023 5:31	6/11/2023 5:30
Cleared	Full Pipe	6/10/2023 22:15	SSO-2	Stribling Equipment / Highway 11/80	System	6/11/2023 2:56	System	6/11/2023 2:56	6/11/2023 2:55
Cleared	Full Pipe	6/11/2023 0:10	SSO-4	North Frontage Rd / 18th Ave	System	6/11/2023 3:40	System	6/11/2023 3:40	6/11/2023 3:35
Cleared	Full Pipe	6/13/2023 11:00	SSO-6	10th Ave/ B St	System	6/13/2023 19:44	System	6/13/2023 19:44	6/13/2023 19:40
Cleared	Full Pipe	6/13/2023 11:05	SSO-5	Sowashee St	System	6/13/2023 12:39	System	6/13/2023 12:39	6/13/2023 12:35
Cleared	Full Pipe	6/13/2023 11:05	SSO-9	40th Ave / 26th St	System	6/13/2023 11:31	System	6/13/2023 11:31	6/13/2023 11:30
Cleared	Full Pipe	6/13/2023 13:40	SSO-3	North Frontage Rd / 22nd Ave	System	6/13/2023 13:55	System	6/13/2023 13:55	6/13/2023 13:55
Cleared	Full Pipe	6/13/2023 19:15	SSO-2	Stribling Equipment / Highway 11/80	System	6/13/2023 21:11	System	6/13/2023 21:11	6/13/2023 21:10
Cleared	Full Pipe	6/13/2023 21:05	SSO-3	North Frontage Rd / 22nd Ave	System	6/14/2023 12:07	System	6/14/2023 12:07	6/14/2023 0:50
Cleared	Full Pipe	6/14/2023 14:30	SSO-3	North Frontage Rd / 22nd Ave	System	6/14/2023 14:41	System	6/14/2023 14:41	6/14/2023 14:40
Cleared	Full Pipe	6/14/2023 14:50	SSO-3	North Frontage Rd / 22nd Ave	System	6/14/2023 15:45	System	6/14/2023 15:45	6/14/2023 15:45
Cleared	Full Pipe	6/15/2023 0:15	SSO-9	40th Ave / 26th St	System	6/15/2023 2:29	System	6/15/2023 2:29	6/15/2023 2:25
Cleared	Full Pipe	6/15/2023 0:20	SSO-5	Sowashee St	System	6/15/2023 20:20	System	6/15/2023 20:20	6/15/2023 20:15
Cleared	Full Pipe	6/15/2023 0:20	SSO-6	10th Ave/ B St	System	6/23/2023 4:49	System	6/23/2023 4:49	6/23/2023 4:45
Cleared	Full Pipe	6/15/2023 0:20	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 1:14	System	6/15/2023 1:14	6/15/2023 1:05
Cleared	Full Pipe	6/15/2023 0:35	SSO-3	North Frontage Rd / 22nd Ave	System	6/22/2023 0:21	System	6/22/2023 0:21	6/22/2023 0:15
Cleared	Full Pipe	6/15/2023 0:50	SSO-7	181 65th Avenue	System	6/15/2023 17:04	System	6/15/2023 17:04	6/15/2023 16:55
Cleared	Full Pipe	6/15/2023 0:55	SSO-2	Stribling Equipment / Highway 11/80	System	6/21/2023 21:11	System	6/21/2023 21:11	6/21/2023 21:10
Cleared	Full Pipe	6/15/2023 1:00	SSO-4	North Frontage Rd / 18th Ave	System	6/21/2023 22:45	System	6/21/2023 22:45	6/21/2023 22:40
Cleared	Full Pipe	6/15/2023 1:55	SSO-1	Cracker Barrel / Highway 11/80	System	6/15/2023 2:06	System	6/15/2023 2:06	6/15/2023 2:05
Cleared	Full Pipe	6/15/2023 7:00	SSO-1	Cracker Barrel / Highway 11/80	System	6/15/2023 15:55	System	6/15/2023 15:55	6/15/2023 15:55
Cleared	Full Pipe	6/15/2023 7:00	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 7:54	System	6/15/2023 7:54	6/15/2023 7:45

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	6/15/2023 7:00	SSO-9	40th Ave / 26th St	System	6/15/2023 14:03	System	6/15/2023 14:03	6/15/2023 14:00
Cleared	Full Pipe	6/15/2023 11:05	SSO-8	36th Ave / Parkway Blvd	System	6/15/2023 11:43	System	6/15/2023 11:43	6/15/2023 11:35
Cleared	Full Pipe	6/15/2023 17:20	SSO-7	181 65th Avenue	System	6/15/2023 17:59	System	6/15/2023 17:59	6/15/2023 17:55
Cleared	Full Pipe	6/15/2023 18:55	SSO-7	181 65th Avenue	System	6/15/2023 19:14	System	6/15/2023 19:14	6/15/2023 19:10
Cleared	Full Pipe	6/16/2023 9:05	SSO-1	Cracker Barrel / Highway 11/80	System	6/16/2023 9:50	System	6/16/2023 9:50	6/16/2023 9:50
Cleared	Full Pipe	6/16/2023 10:45	SSO-10	Hwy 45, East WWTP	System	6/21/2023 4:55	System	6/21/2023 4:55	6/21/2023 4:55
Cleared	Full Pipe	6/16/2023 20:35	SSO-1	Cracker Barrel / Highway 11/80	System	6/17/2023 3:07	System	6/17/2023 3:07	6/17/2023 3:00
Cleared	Full Pipe	6/16/2023 20:55	SSO-5	Sowashee St	System	6/17/2023 13:58	System	6/17/2023 13:58	6/17/2023 13:55
Cleared	Full Pipe	6/16/2023 20:55	SSO-9	40th Ave / 26th St	System	6/17/2023 3:32	System	6/17/2023 3:32	6/17/2023 0:45
Cleared	Full Pipe	6/16/2023 21:00	SSO-11	Pkwy Blvd., 32nd St.	System	6/16/2023 22:30	System	6/16/2023 22:30	6/16/2023 22:30
Cleared	Full Pipe	6/16/2023 21:00	SSO-8	36th Ave / Parkway Blvd	System	6/16/2023 21:54	System	6/16/2023 21:54	6/16/2023 21:45
Cleared	Full Pipe	6/16/2023 22:05	SSO-7	181 65th Avenue	System	6/17/2023 3:24	System	6/17/2023 3:24	6/17/2023 3:20
Cleared	Full Pipe	6/17/2023 0:50	SSO-9	40th Ave / 26th St	System	6/17/2023 3:32	System	6/17/2023 3:32	6/17/2023 0:55
Cleared	Full Pipe	6/17/2023 4:30	SSO-1	Cracker Barrel / Highway 11/80	System	6/17/2023 15:41	System	6/17/2023 15:41	6/17/2023 15:40
Cleared	Full Pipe	6/17/2023 4:40	SSO-8	36th Ave / Parkway Blvd	System	6/17/2023 5:09	System	6/17/2023 5:09	6/17/2023 5:00
Cleared	Full Pipe	6/17/2023 4:40	SSO-9	40th Ave / 26th St	System	6/17/2023 7:04	System	6/17/2023 7:04	6/17/2023 7:00
Cleared	Full Pipe	6/17/2023 4:50	SSO-11	Pkwy Blvd., 32nd St.	System	6/17/2023 5:55	System	6/17/2023 5:55	6/17/2023 5:45
Cleared	Full Pipe	6/18/2023 11:40	SSO-1	Cracker Barrel / Highway 11/80	System	6/18/2023 16:31	System	6/18/2023 16:31	6/18/2023 16:30
Cleared	Full Pipe	6/19/2023 1:25	SSO-5	Sowashee St	System	6/20/2023 0:00	System	6/20/2023 0:00	6/19/2023 23:55
Cleared	Full Pipe	6/19/2023 1:45	SSO-9	40th Ave / 26th St	System	6/19/2023 14:41	System	6/19/2023 14:41	6/19/2023 14:30
Cleared	Full Pipe	6/19/2023 1:55	SSO-8	36th Ave / Parkway Blvd	System	6/19/2023 4:38	System	6/19/2023 4:38	6/19/2023 4:25
Cleared	Full Pipe	6/19/2023 2:00	SSO-1	Cracker Barrel / Highway 11/80	System	6/19/2023 15:21	System	6/19/2023 15:21	6/19/2023 15:20
Cleared	Full Pipe	6/19/2023 2:05	SSO-11	Pkwy Blvd., 32nd St.	System	6/19/2023 6:25	System	6/19/2023 6:25	6/19/2023 6:25
Cleared	Full Pipe	6/19/2023 2:20	SSO-7	181 65th Avenue	System	6/19/2023 21:09	System	6/19/2023 21:09	6/19/2023 21:05
Cleared	Full Pipe	6/19/2023 4:30	SSO-8	36th Ave / Parkway Blvd	System	6/19/2023 4:56	System	6/19/2023 4:56	6/19/2023 4:40
Cleared	Full Pipe	6/19/2023 14:40	SSO-9	40th Ave / 26th St	System	6/19/2023 14:51	System	6/19/2023 14:51	6/19/2023 14:50
Cleared	Full Pipe	6/19/2023 15:00	SSO-9	40th Ave / 26th St	System	6/19/2023 16:07	System	6/19/2023 16:07	6/19/2023 16:05
Cleared	Full Pipe	6/19/2023 16:20	SSO-9	40th Ave / 26th St	System	6/19/2023 16:31	System	6/19/2023 16:31	6/19/2023 16:30
Cleared	Full Pipe	6/19/2023 19:15	SSO-9	40th Ave / 26th St	System	6/19/2023 19:23	System	6/19/2023 19:23	6/19/2023 19:20
Cleared	Full Pipe	6/19/2023 21:20	SSO-7	181 65th Avenue	System	6/19/2023 21:59	System	6/19/2023 21:59	6/19/2023 21:55
Cleared	Full Pipe	6/19/2023 22:25	SSO-7	181 65th Avenue	System	6/19/2023 23:09	System	6/19/2023 23:09	6/19/2023 23:05
Cleared	Full Pipe	6/19/2023 23:20	SSO-7	181 65th Avenue	System	6/19/2023 23:29	System	6/19/2023 23:29	6/19/2023 23:25
Cleared	Full Pipe	6/19/2023 23:35	SSO-7	181 65th Avenue	System	6/20/2023 0:04	System	6/20/2023 0:04	6/20/2023 0:00
Cleared	Full Pipe	6/20/2023 0:20	SSO-7	181 65th Avenue	System	6/20/2023 0:39	System	6/20/2023 0:39	6/20/2023 0:35
Cleared	Full Pipe	6/20/2023 0:45	SSO-7	181 65th Avenue	System	6/20/2023 1:13	System	6/20/2023 1:13	6/20/2023 1:05
Cleared	Full Pipe	6/20/2023 1:20	SSO-7	181 65th Avenue	System	6/20/2023 1:49	System	6/20/2023 1:49	6/20/2023 1:45
Cleared	Full Pipe	6/20/2023 2:15	SSO-7	181 65th Avenue	System	6/20/2023 2:34	System	6/20/2023 2:34	6/20/2023 2:30
Cleared	Full Pipe	6/20/2023 3:25	SSO-7	181 65th Avenue	System	6/20/2023 3:34	System	6/20/2023 3:34	6/20/2023 3:30
Cleared	Full Pipe	6/20/2023 5:30	SSO-7	181 65th Avenue	System	6/20/2023 5:39	System	6/20/2023 5:39	6/20/2023 5:35
Cleared	Full Pipe	6/20/2023 7:50	SSO-7	181 65th Avenue	System	6/20/2023 7:59	System	6/20/2023 7:59	6/20/2023 7:55
Cleared	Full Pipe	6/20/2023 8:10	SSO-7	181 65th Avenue	System	6/20/2023 8:24	System	6/20/2023 8:24	6/20/2023 8:20
Cleared	Full Pipe	6/20/2023 9:20	SSO-7	181 65th Avenue	System	6/20/2023 9:34	System	6/20/2023 9:34	6/20/2023 9:30
Cleared	Full Pipe	6/20/2023 11:05	SSO-7	181 65th Avenue	System	6/20/2023 11:14	System	6/20/2023 11:14	6/20/2023 11:10
Cleared	Full Pipe	6/20/2023 11:25	SSO-7	181 65th Avenue	System	6/20/2023 11:33	System	6/20/2023 11:33	6/20/2023 11:30
Cleared	Full Pipe	6/20/2023 11:40	SSO-7	181 65th Avenue	System	6/20/2023 11:59	System	6/20/2023 11:59	6/20/2023 11:55
Cleared	Full Pipe	6/20/2023 12:15	SSO-7	181 65th Avenue	System	6/20/2023 12:24	System	6/20/2023 12:24	6/20/2023 12:20
Cleared	Full Pipe	6/20/2023 12:55	SSO-7	181 65th Avenue	System	6/20/2023 13:04	System	6/20/2023 13:04	6/20/2023 13:00
Cleared	Full Pipe	6/20/2023 14:00	SSO-7	181 65th Avenue	System	6/20/2023 14:09	System	6/20/2023 14:09	6/20/2023 14:05

Table 5
Sanitary Sewer Remote Monitoring Alarm Log (Full Pipe Condition)
Semi-Annual Report No. 8 - January 2023 through June 2023

Cleared	Full Pipe	6/20/2023 14:45	SSO-7	181 65th Avenue	System	6/20/2023 14:54	System	6/20/2023 14:54	6/20/2023 14:50
Cleared	Full Pipe	6/20/2023 15:05	SSO-7	181 65th Avenue	System	6/20/2023 15:19	System	6/20/2023 15:19	6/20/2023 15:15
Cleared	Full Pipe	6/20/2023 15:50	SSO-7	181 65th Avenue	System	6/20/2023 15:59	System	6/20/2023 15:59	6/20/2023 15:55
Cleared	Full Pipe	6/20/2023 16:40	SSO-7	181 65th Avenue	System	6/20/2023 17:09	System	6/20/2023 17:09	6/20/2023 17:05
Cleared	Full Pipe	6/21/2023 1:20	SSO-7	181 65th Avenue	System	6/21/2023 1:34	System	6/21/2023 1:34	6/21/2023 1:30
Cleared	Full Pipe	6/21/2023 6:20	SSO-10	Hwy 45, East WWTP	System	6/21/2023 6:25	System	6/21/2023 6:25	6/21/2023 6:25
Cleared	Full Pipe	6/21/2023 8:00	SSO-10	Hwy 45, East WWTP	System	6/21/2023 13:00	System	6/21/2023 13:00	6/21/2023 13:00
Cleared	Full Pipe	6/21/2023 12:15	SSO-7	181 65th Avenue	System	6/21/2023 12:24	System	6/21/2023 12:24	6/21/2023 12:20
Cleared	Full Pipe	6/21/2023 12:40	SSO-7	181 65th Avenue	System	6/21/2023 12:49	System	6/21/2023 12:49	6/21/2023 12:45
Cleared	Full Pipe	6/21/2023 13:35	SSO-7	181 65th Avenue	System	6/21/2023 13:44	System	6/21/2023 13:44	6/21/2023 13:40
Cleared	Full Pipe	6/21/2023 15:50	SSO-10	Hwy 45, East WWTP	System	6/21/2023 16:15	System	6/21/2023 16:15	6/21/2023 16:15
Cleared	Full Pipe	6/21/2023 19:25	SSO-10	Hwy 45, East WWTP	System	6/23/2023 3:31	System	6/23/2023 3:31	6/23/2023 3:30
Cleared	Full Pipe	6/23/2023 5:35	SSO-10	Hwy 45, East WWTP	System	6/23/2023 8:45	System	6/23/2023 8:45	6/23/2023 8:45
Cleared	Full Pipe	6/23/2023 9:30	SSO-2	Stribling Equipment / Highway 11/80	System	6/23/2023 23:41	System	6/23/2023 23:41	6/23/2023 23:40
Cleared	Full Pipe	6/23/2023 11:05	SSO-3	North Frontage Rd / 22nd Ave	System	6/24/2023 4:35	System	6/24/2023 4:35	6/24/2023 4:35
Cleared	Full Pipe	6/23/2023 12:10	SSO-4	North Frontage Rd / 18th Ave	System	6/23/2023 23:30	System	6/23/2023 23:30	6/23/2023 23:25
Cleared	Full Pipe	6/24/2023 9:10	SSO-3	North Frontage Rd / 22nd Ave	System	6/25/2023 2:30	System	6/25/2023 2:30	6/25/2023 2:30
Cleared	Full Pipe	6/24/2023 13:20	SSO-2	Stribling Equipment / Highway 11/80	System	6/24/2023 16:56	System	6/24/2023 16:56	6/24/2023 16:55
Cleared	Full Pipe	6/24/2023 13:55	SSO-4	North Frontage Rd / 18th Ave	System	6/24/2023 17:00	System	6/24/2023 17:00	6/24/2023 16:55
Cleared	Full Pipe	6/25/2023 10:55	SSO-3	North Frontage Rd / 22nd Ave	System	6/26/2023 1:45	System	6/26/2023 1:45	6/26/2023 1:45
Cleared	Full Pipe	6/26/2023 11:05	SSO-3	North Frontage Rd / 22nd Ave	System	6/27/2023 1:25	System	6/27/2023 1:25	6/27/2023 1:25
Cleared	Full Pipe	6/27/2023 9:55	SSO-3	North Frontage Rd / 22nd Ave	System	6/28/2023 0:35	System	6/28/2023 0:35	6/28/2023 0:35
Cleared	Full Pipe	6/28/2023 9:30	SSO-3	North Frontage Rd / 22nd Ave	System	6/28/2023 9:40	System	6/28/2023 9:40	6/28/2023 9:40
Cleared	Full Pipe	6/28/2023 9:55	SSO-3	North Frontage Rd / 22nd Ave	System	6/28/2023 10:10	System	6/28/2023 10:10	6/28/2023 10:10
Cleared	Full Pipe	6/28/2023 10:15	SSO-3	North Frontage Rd / 22nd Ave	System	6/28/2023 10:35	System	6/28/2023 10:35	6/28/2023 10:35
Cleared	Full Pipe	6/28/2023 10:45	SSO-3	North Frontage Rd / 22nd Ave	System	6/28/2023 23:55	System	6/28/2023 23:55	6/28/2023 23:55
Cleared	Full Pipe	6/29/2023 8:00	SSO-3	North Frontage Rd / 22nd Ave	System	6/29/2023 8:06	System	6/29/2023 8:06	6/29/2023 8:05

2.3 Wastewater Treatment Plant Effluent Permit Exceedances

The City of Meridian owns and operates two (2) wastewater treatment plants (WWTP), the East Meridian WWTP located at Old Hwy 45 North (Dale Dr.) and the South Meridian facility located at 2304 Hwy 11 South. These facilities are collectively permitted to discharge into the Sowashee Creek under NPDES Permit MS0020117.

The Permit establishes various parameters these facilities must meet and report in the monthly Discharge Monitoring Reports (DMRs). The East Meridian facility parameters are reported from samples collected from Outfall 201 and the South Meridian facility parameters are reported from samples collected from Outfall 101. Outfall 002 is the combined wastewater effluent from Outfalls 101 and 201. Samples are collected from Outfall 002 prior to effluent being discharged to Sowashee Creek.

The City of Meridian also has a contract to sell treated effluent from the WWTPs to the Mississippi Power Kemper County Plant for use as cooling water. During the reporting period from January 2023 through June 2023, 107.89 million gallons or 9% of the total effluent was sent to the Kemper County facility.

There were two permit exceedances reported at the East Meridian facility during the reporting period. There were five permit exceedances reported at the South Meridian facility during the reporting period.

There was one prohibited bypass reported from the South Meridian facility during this reporting period.

Table 6 lists NPDES Permit number MS 0020117 Effluent exceedances at the Meridian WWTPs from January 2023 through June 2023.

Table 7 lists the lone Prohibited Bypass at the South WWTP from January 2023 through June 2023.

Table 6
NPDES Permit Effluent Exceedances
City of Meridian, Mississippi
Semi Annual Report No. 8
January 2023 through June 2023

Count	Location	Outfall Number	Parameter		Monitoring Period	Permit Requirement	Reported Value	Deviation	Duration, days	WWTP Volume, million gallons	Cause
1	Meridian POTW	101	Solids, Suspended Total	Percent Removal	Jan 1, 2023 -Jan 31, 2023	85 %	84 %	-1.2%	31 (1)	188.65	Weak Influent TSS concentration due to excessive rainfall
2	Meridian POTW	101	Solids, Suspended Total	Percent Removal	Feb 1, 2023 -Feb 28, 2023	85 %	61 %	-28.2%	26 (2)	231.26	Weak Influent TSS concentration due to excessive rainfall
3	Meridian POTW	002	Chlorine, Total Residual	Monthly Average	Feb 1, 2023 -Feb 28, 2023	0.011 mg/l	0.028 mg/l	154.5%	26 (2)	231.26	Operator Error
4	Meridian POTW	002	Chlorine, Total Residual	Max Weekly Average	Feb 1, 2023 -Feb 28, 2023	0.019 mg/l	0.118 mg/l	521.1%	5(3)	44.03	Operator Error
5	Meridian POTW	101	Solids, Suspended Total	Percent Removal	Apr 1, 2023 -Apr 30, 2023	85 %	83 %	-2.4%	30 (4)	260.32	Weak Influent TSS concentration due to excessive rainfall
6	East Meridian POTW	201	Nitrogen, Ammonia Total	Max Weekly Average	May 1, 2022 -May 31, 2023	1.5 mg/l	2.0 mg/l	33.3%	7 (5)	1.64	High influent loading during the week of May 22nd. Effluent combined with South WWTP effluent.
7	East Meridian POTW	201	Nitrogen, Ammonia Total	Max Weekly Average	June 1, 2022 -June 30, 2023	1.5 mg/l	1.8 mg/l	20.0%	1 (6)	.28	High influent loading during the week of June 8th. Effluent combined with South WWTP effluent.

(1) Discharged to Creek 31 of 31 days. No Suspended Solids permit exceedance at Outfall 002.

(2) Discharged to Creek 26 of 28 days. No Suspended Solids permit exceedance at Outfall 002.

(3) Max week was February 8-14. Disc to creek 10-14. Total 44.03 MG to creek

(4) Discharged to Creek 30 of 30 days. No Suspended Solids permit exceedance at Outfall 002.

(5) Max week was May 22-28. Disc to South WWTP. Total 1.64 MG to South WWTP combined outfall (002). No permit exceedance at Outfall 002.

(6) Max week was June 8-14. 0.28 MG was discharged on June 10 to South WWTP combined outfall (002). No permit exceedance at Outfall 002.

Table 7
Prohibited Bypasses
City of Meridian, Mississippi
Semi Annual Report No. 8
January 2023 through June 2023

COUNT	LOCATION	DATE / TIME BEGAN	SOURCE	ESTIMATED DURATION (hours)	ESTIMATED VOLUME (Gallons)	STATE WATERS AFFECTED	CAUSE	RAINFALL (Meridian NWS) (inches)
1	South WWTP	2/17/23 3:00 AM	Manhole	125.00	720,000	Sowashee Creek	Excessive Rain. EQ basins full.	4.61

3.0 Summary of WWTP and WCTS Projects and Activities

The following sections briefly describe the projects and activities performed during this reporting period (January 1, 2023 - June 30, 2023) and planned activities for the subsequent reporting period (July 1, 2023 - December 31, 2023).

3.1 Early Action Capital Improvement Project

The Consent Decree required the implementation of a Sewer Treatment System Correction Action Plan (STSCAP) for the South Wastewater Treatment Plant (WWTP). The purpose of the STSCAP was to provide a plan for the construction of improvements. The STSCAP was submitted to EPA and MDEQ in August 2020 for review and approval. The STSCAP was approved by EPA and MDEQ on May 3, 2021.

Notwithstanding the STSCAP and as discussed in the Semi-Annual Report No. 6, a letter was sent by the City on June 15, 2022, to the United States Environmental Protection Agency (EPA) and the Mississippi Department of Environmental Quality (MDEQ) proposing modifications to the scope and schedule of the approved South Wastewater Treatment Plant (WWTP) Rehabilitation Plan (Rehab Plan). This letter's objective was to outlay the ongoing Total Maximum Daily Load (TMDL) study being conducted by the MDEQ to determine new nutrient limits for Total Nitrogen and Phosphorous.

The MDEQ is currently sampling and evaluating the WWTP discharge into Sowashee Creek to determine what these new limits may be. This determination will illuminate the needs for wastewater treatment expansion at the existing WWTP or the need to design and construct a new WWTP. And, new limits would require a substantial infrastructure investment by the City. As such, this letter requested pulling back on performing the entire approved scope of the WWTP CAP and only making necessary improvements to reduce the risk of future NPDES discharge violations.

The City will continue to evaluate the feasibility of a new wastewater treatment plant that can accommodate the City's anticipated future flows, growth in commercial and industrial users, and infiltration/inflow results from ongoing flow monitoring, and possible regional wastewater needs. Additionally, the City is looking at property needed to accommodate a new facility. The following actions in the past 6-month period have resulted in continued improvements in meeting the WWTP's NPDES permit limits.

During this reporting period:

- Completed the final design documents for procurement of the Equalization Cells No. 2, 3, and 4 Biosolids Removal
- Completed temporary repairs on screenings compactor no. 2
- Evaluated both screenings compactors for repair or replacement. Decision was made to retrofit screenings compactors to increase hydraulic capacity by adding perforated bottom plate
- Evaluated the sludge belt conveyor system for repair or replacement. The decision was made to install a new sludge conveyor

- Repaired/rebuilt return activated sludge and waste activated sludge pumps as required.
- Rebuilt influent pump No. 2
- Digester blowers and motors removed for rebuild
- Aeration blower motor was removed and sent out for rebuild
- Removed and rebuilt influent pump No. 2
- Evaluated the sludge pump system for repair or replacement; will install two new sludge pumps
- Cleared blockages in 4 MGD Clarifier No. 2 return activated sludge lines
- Removed and replaced plug valve on digester No. 1
- Removed waste activated sludge from digestors and discharged into the EQ Basins to be included in biosolids removal, to provide storage of waste activated sludge until new belt press is installed
- Completed the final design documents for procurement of Phase 1-A SWWTP improvements. This project includes the installation of new equipment in four first and second stage clarifiers at the 9MGD plant, the replacement of fine screens with a new 6 mm punch plate, the rehabilitation of the existing screenings compactor, the installation of a new sludge belt filter press system, the installation of a new sludge belt conveyor, the installation of a new coagulant feed system for the 4MGD and 9MGD plants, the installation of a new 4-inch water main, and the installation of a new third influent pump

Items discussed in Semi-Annual Report No. 7 but not completed because of the proposed modifications above include the following:

- None

As discussed above, the City receives routine updates from the MDEQ on the development of nutrient TMDLs for Sowashee Creek. In the interim, the City is committed to continuous improvements at the WWTP to meet current NPDES permit requirements.

During the next reporting period:

- Accept proposal for the cleanout of Equalization Cell No.'s 2, 3, and 4 Biosolids
- Complete small, bundled, bid packages or issue purchase orders to address intermediate needs at the South WWTP and to remain in compliance with the NPDES permit
- Accept bids and award contract for the Phase 1-A Bid Package to install new equipment in four first and second stage clarifiers at the 9MGD plant. This bid package will include the retrofit of the fine screens to 6 mm punch plate, retrofit of screenings compactor, purchase and installation of a new sludge belt filter press system, purchase and installation of sludge belt conveyor, installation of a new coagulant feed system for 4MGD and 9MGD plants, installation of water of a new 4-inch water main, and purchase and installation of the third influent pump
- Removal of sludge and debris from the 9 MGD Primary Clarifiers to the EQ

Basin Cell No. 1 to provide improved treatment
- Install interim suction headers into four 9MGD first and second stage Clarifiers to provide improved treatment
- Modify the 9MGD waste activated sludge system to prevent damage to pumps, sludge overflows, and simplify operations for operators
  - Continue evaluating, cleaning, and rehabilitating equipment at the South WWTP to improve plant performance
  - Complete Bid Package for remote monitoring system of key processes at the WWTPs

3.2 Highway 80 Trunk Line

The Consent Decree requires work to be performed on the Highway 80 Trunk Line. The Highway 80 Trunk Line Work Plan was approved by EPA and MDEQ on August 4, 2020.

3.2.1 Highway 80 Trunk Line Work Plan

The Highway 80 Trunk Line Work Plan includes methodologies and procedures for monitoring, evaluating, and assessing the Highway 80 Trunk Line.

3.2.2 Highway 80 Trunk Line Rehabilitation Plan

The Highway 80 Trunk Line Rehabilitation Plan includes flow and rainfall monitoring, estimation of infiltration and inflow, condition assessment of the Trunk Line, and development of the rehabilitation plan.

During this reporting period:

- Completed and submitted the Highway 80 Trunk Line Rehabilitation Plan for Agency review

During the next reporting period:

- Address Agency comments to the Highway 80 Trunk Line Rehabilitation Plan

3.2.3 Highway 80 Trunk Line Phase 2 Rehabilitation Project

The Highway 80 Trunk Line Phase 2 Rehabilitation Project includes rehabilitation or replacement of approximately 6,725 linear feet of the existing 24-inch diameter Highway 80 Trunk Line. The project has been divided into two phases. Phase 2-A includes replacement of approximately 1,550 linear feet and Phase 2-B will rehabilitate approximately 5,175 through replacement or cured in place pipe lining.

During this reporting period:

- Phase 2-A
  - Completed construction of Phase 2-A on March 29, 2023

- Phase 2-B
  - Completed 100% Phase 2-B Design Drawings and Specifications
  - Submitted Mississippi Department of Transportation (MDOT) Permit Application
  - Finalized easements

During the next reporting period:

- Phase 2-A
  - Monitor Phase 2-A, 1-year warranty period

- Phase 2-B
  - Acquire easements
  - Finalize the Highway 80 Trunk Line Phase 2-B Bid Documents

3.3 Wastewater Collection and Transmission System

The Consent Decree requires work to be performed on the Wastewater Collection and Transmission System.

3.3.1 Sewerbasin Prioritization Work Plan

The Sewerbasin Prioritization Work Plan includes methodologies and procedures for estimating Infiltration and Inflow within each Sewerbasin and for assessing the capacity of the WCTS in areas with known capacity related SSOs. EPA and MDEQ approved the City's Sewerbasin prioritization Work Plan on January 21, 2021.

3.3.2 Sewerbasin Prioritization Report

This work includes flow and rainfall monitoring, estimation of base infiltration and rainfall dependent infiltration and inflow, updates to existing GIS data, capacity evaluation of major sanitary sewer gravity mains, and development of the Sewerbasin Prioritization Report to be submittal by January 21, 2024.

During this reporting period:

- Continued work on the hydraulic capacity evaluation
- Began working on the draft Sewerbasin Prioritization Report

During the next reporting period:

- Complete the calibration of RDII and hydraulic models
- Complete the draft Sewerbasin Prioritization Report

3.3.3 Repair of 54-Inch Diameter Sanitary Sewer Interceptor

The Repair of 54-Inch Diameter Sanitary Sewer Interceptor Project includes replacing a segment of the existing interceptor that was damaged due to creek bank erosion along Sowashee Creek.

During this reporting period:

- The contractor began construction on January 2, 2023

During the next reporting period:

- Complete construction activities

3.3.4 West Meridian Trunk Line Phase 1 Rehabilitation

The West Meridian Trunk Line Phase 1 Rehabilitation Project includes realignment of a reinforced concrete gravity sewer pipe, with diameters of 24-inch and 30-inch, which conveys wastewater from the westernmost portions of the City of Meridian to the 54-inch diameter pipe near 49th Avenue, south of Sowashee Creek. Two major collapses have occurred along this portion of the West Meridian Trunk Line and other sink holes are beginning to develop along the existing alignment. These collapses contribute to half of the City's sanitary sewer overflows at SSO-7, located at 181 65th Avenue.

During this reporting period:

- Completed 90% drawings and specifications
- Submitted MDOT right of way permit applications
- Began preparation of easement documents

During the next reporting period:

- Finalize design drawings and specifications.
- Acquire easements
- Advertise bids for construction

3.3.5 Sanitary and Storm Sewer Rehabilitation Annual Contract

The Sanitary and Storm Sewer Rehabilitation Annual Contract will be used to perform open cut and trenchless rehabilitation of gravity sanitary sewer mains and manholes.

During this reporting period:

- Began construction on Work Order 1 which includes gravity sanitary sewer rehabilitation in the Medical District to include the following streets:
  - 18th Avenue from 6th Street to 14th Street

- 19th Avenue from 6th Street to 14th Street
- 20th Avenue from 9th Street to 14th Street
- Constitution Avenue from Front Street to 14th Street

During the next reporting period:

- Complete Work Order 1
- Compile and issue additional Work Orders

3.3.6 Eastern Gardens Pump Station

The City identified a sewer main break at an inverted siphon located in the northeast portion of the WCTS causing sewage to be discharged into Sowashee Creek. A temporary bypass pump system was installed to halt the release and convey the sewage from the existing 18-inch gravity sewer main, across Sowashee Creek, and into the WCTS. Plans are being developed to construct a new permanent pump station. This new pump station will also eliminate an existing 10-inch diameter aerial gravity sewer main, which is in poor condition, currently crossing Sowashee Creek. The City's plan for the design of this new pump station will include the flexibility to pump to either the East or the South WWTPs.

During this reporting period:

- Installed temporary bypass pumping system to bypass the inverted siphon break
- Awarded Task Order to consultant to design the new pump station, gravity sewer, and force main

During the next reporting period:

- Continue operation of the temporary bypass pumping system
- Perform field survey, geotechnical investigation, and environmental permitting activities for new pump station and piping
- Design new pump station, gravity sewer, force main, and gravity sewer rehabilitation
- Prepare and submit permits
- Prepare easement documents

3.4 Chronic SSO Advanced Remote Monitoring Program

The Consent Decree requires a Chronic Sanitary Sewer Overflow (SSO) Advanced Remote Monitoring Program which includes compiling a list of SSO locations in the WCTS which has experienced more than one wet-weather capacity-related SSO in the previous twelve months. EPA and MDEQ approved the Updated Chronic SSO List on June 30, 2021.

3.4.1 Chronic Sanitary Sewer Overflow List

The Chronic SSO List was submitted to EPA and MDEQ in August 2020 for review and was

approved on January 21, 2021.

3.4.2 Updated Chronic Sanitary Sewer Overflow List

Following approval of the Updated Chronic Sanitary Sewer Overflow (SSO) List on June 30, 2021, the City implemented the Chronic SSO Advanced Remote Monitoring System and prepared and submitted the Updated Chronic Sanitary Sewer Overflow List for review and approval on June 21, 2023. The Updated Chronic Sanitary Sewer Overflow List included updating the previously approved Updated Chronic SSO List with any additionally reported sanitary sewer overflows that met the definition of a Chronic SSO.

During this reporting period:

- Prepared and submitted the Updated Chronic SSO List
- Reported SSO occurrences as per the approved SORP and CD requirements

During the next reporting period:

- Continue monitoring, recording, and notifying City staff of full pipe, surcharge, and overflow conditions identified by the monitors installed at locations identified in the Updated Chronic SSO List

3.4.3 Chronic SSO Advanced Remote Monitoring Program

During this reporting period:

- Installed two additional remote surcharge monitors at chronic SSO locations identified in the June 30, 2023, Updated Chronic SSO List
- Continued monitoring, recording, and notifying City staff of full pipe, surcharge, and overflow conditions identified by the monitors installed at locations identified in the approved Updated Chronic SSO List

During the next reporting period:

- Continue monitoring, recording, and notifying City staff of full pipe, surcharge, and overflow conditions identified by the monitors installed at locations identified in the Updated Chronic SSO List

4.0 Capacity, Management, Operations and Maintenance (CMOM) Programs

The Consent Decree requires the City to implement various programs to properly address capacity and to maintain, operate, and manage sanitary wastewater collection, transmission, and treatment systems, and respond to SSO events.

The following sections briefly overview the CMOM activities performed during this reporting period (January 1, 2023 - June 30, 2023) and planned activities for the subsequent reporting period (July 1, 2023 - December 31, 2023).

4.1 Sewer Overflow Response Plan (SORP)

The Consent Decree requires the development and implementation of a Sewer Overflow Response Plan (SORP). The purpose of the SORP is to provide a plan for responding to, cleaning up, and minimizing the impacts of SSOs in a timely manner. The SORP was approved by EPA on September 14, 2020. Implementation of the SORP was required by September 14, 2021. The SORP was adopted by the City and implemented for reference prior to the deadline.

During this reporting period:

- Training
  - SORP Program Orientation
    - On 2/1/2023, conducted SORP Program orientation training for Public Work Department's new Line Maintenance's Secretary
    - Training included one-on-one orientation guidance on the SORP & SSO reporting and documentation procedures
- Continued to manually track and document performance measures
- Maintained the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Continued refinement of Program-related SOPs (based on training activities and feedback from field staff)

During the next reporting period:

- Conduct SSO simulation training refresher course
  - Organize and execute refresher workshops for the WCTS field staff
  - Refresher course will comprise field simulations of SSO events using a fabricated overflowing manhole simulator
    - The purpose of the simulation training is to continue assisting staff in becoming more comfortable with estimating flow rate from a manhole
    - This type of real-world exercise should facilitate more accurate estimates for the "Estimated Overflow Rate" and "Estimated Total Volume of SSO" values on the City's SSO reporting form
- Manually track and document performance measures
- Maintain the Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member

- Continue refinement of Program-related SOPs (based on training activities and feedback from field staff)
- Review SORP document for potential revisions to original plan approved in 2020

4.2 Emergency Response Plan (ERP)

The Consent Decree requires the development and implementation of an Emergency Response Plan (ERP). The purpose of the ERP is to provide a plan for responding to routine and catastrophic emergencies. Routine emergencies include such situations as overflowing manholes, line breaks, pump station failure, etc. Catastrophic emergencies include situations such as floods, tornadoes, or other natural events. The ERP was approved by EPA on September 14, 2020. Implementation of the plan was required by September 14, 2021. The ERP was adopted by the City and implemented for reference prior to the deadline.

During this reporting period:

- Continued manually tracking and documenting program performance measures
- Maintained the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Continued refinement of Program-related SOPs (based on training activities and feedback from field staff)

During the next reporting period:

- Training
  - Conduct SSO simulation training refresher course
    - Organized and executed refresher workshops for the WCTS field staff
    - Refresher course will comprise field simulations of SSO events using a fabricated overflowing manhole simulator
  - Coordinate OSHA Construction outreach training for Lines Maintenance supervisors
    - Training is anticipated to comprise critical field maintenance and construction activities such as confined space entry, trench safety; etc.
    - To be conducted by OSHA-certified instructor
  - Coordinate RMP desktop training for water and sewer utility staff
    - To be conducted by trained staff at the Meridian Training Complex
- Continue refinement of Program-related SOPs (based on training activities and feedback from field staff)
- Manually track and document performance measures
- Maintain the Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Review ERP document for potential revisions to original plan approved in 2020

4.3 Sewer Mapping Program

The Consent Decree required the implementation of a Sewer Mapping Program (SMP). The purpose of the Sewer Mapping Program was to provide a means for the continuous updating of the WCTS maps. The SMP was approved by EPA on September 14, 2020. Implementation of the SMP was required by September 14, 2021. The SMP was adopted by the City and implemented for reference prior to the deadline.

During this reporting period:

- Continued the refinement of the Sewer Mapping Program's SOPs based on staff training and progress of Program
- Completed the draft database of commercial FOG generating facilities
- Initiated Program training and began tracking and recording data related to Program's performance measures
- Conducted training for Public Works Department personnel on utilization of the ArcGIS software
- Launched the constructed geodatabase via the City's ArcGIS Online platform to begin connecting and sharing content.
- Added additional collection system data and as-built drawing information
- Implemented field data collection process

During the next reporting period:

- Integrate data from planned pipeline rehabilitation and construction projects
- Enhance dashboards for monitoring GIS changes
- Train additional field and office staff on data collection for collection system improvements
- Collect additional attribute data during field operations
- Review SMP document for potential revisions to original plan approved in 2020
- Continue to manually track and document performance measures
- Continue refinement of Program-related SOPs (based on training activities and feedback from field staff)

4.4 Gravity Sewer System Operations and Maintenance Program

The Consent Decree requires the development and implementation of a Gravity Sewer System Operations and Maintenance Program (GSSOMP). The purpose of the Gravity Sewer System Operations and Maintenance Program is to provide a plan to address SSOs, particularly those caused by Fats, Oil and Grease (FOG) and roots or debris obstructions. The GSSOMP was approved by EPA on May 3, 2021. Per the approved

report, full implementation of the GSSOMP was to be achieved by May 3, 2022. The GSSOMP was adopted by the City and implemented for reference prior to the deadline.

During this reporting period:

- Training
  - Sewer Corrosion Degradation Identification and Control training
    - Conducted training related to gravity sewer system corrosion control (*Identification of Potential Sulfide and Corrosion Degradation*).
    - Focus of workshop was on identification of potential sulfide and corrosion degradation of gravity sewer assets
    - Training led by National Association of Corrosion Engineers (NACE) - certified instructor
    - Course attended by 22 Lines Maintenance field staff
- Portable Pipeline Video Inspection System (portable CCTV unit)
  - Executed procurement of portable CCTV sewer inspection unit
  - City purchased the CUES C550 Flexitrax for inspection of lines from 6" to 18" in diameter
  - The unit will allow field personnel ability to conduct comprehensive video inspections of the internal conditions of gravity piping
- Focal easements
  - City began clearing focal gravity system easements
    - Clearing is being performed using the City's new skid-steer drum mulcher
- Updated design standards
  - As part of the amendments to the City's Water & Sewers Ordinance, updated the City's requirements for water & sewer piping design to adhere to modern industry standards
  - Amended ordinance was approved and adopted by City Council during this reporting period
- Continued manually tracking and documenting performance measures until IMS Program is fully implemented.
- Continued refinement of Program-related SOPs (based on training activities and feedback from field staff)

During the next reporting period:

- Portable Pipeline Video Inspection System (portable CCTV unit)
  - Included as part of the City's procurement of the portable CCTV unit, onsite training will be conducted by manufacturer-approved representatives to assist Lines Maintenance field staff on the proper and safe operation of the unit
  - Lines Maintenance field staff to delegate CCTV inspection crew, which will begin performing systematic video inspections of City's gravity lines

- Continue refinement of SOPs related to gravity sewer system operations and maintenance procedures based on training activities
- Continue manually tracking and documenting performance measures until IMS Program is fully implemented, at which time, the IMS can begin being utilized for tracking established performance measures
- Review GSSOMP document for potential revisions to original plan approved in 2021
- Training
  - Addition of supplemental training curriculum (as appropriate) associated with the operation and maintenance of the gravity sewer system

4.5 Pump Station and Force Main Operations and Preventative Maintenance Program

The Consent Decree requires the development and implementation of a Pump Station and Force Main Operations and Preventative Maintenance Program (PSFMOPMP). The purpose of the Pump Station and Force Main Operations and Preventative Maintenance Program is to facilitate proper operation and maintenance activities associated with the Pump Stations and Force Mains within the WCTS. The Program was approved by EPA on May 3, 2021. Per the approved report, full implementation of the Program was to be achieved by May 3, 2022. The PSFMOPMP was adopted by the City and implemented as a reference prior to the deadline.

During this reporting period:

- Training
  - Sewer Corrosion Degradation Identification and Control training
    - Conducted training related to pump station and force main corrosion control (*Recognizing Possible Corrosion Degradation to WCTS Assets Caused by Hydrogen Sulfides or Other Corrosives*)
    - Focus of workshop was on identification of potential sulfide and corrosion degradation of pump station/force main system assets
  - Training led by National Association of Corrosion Engineers (NACE) - certified instructor
  - Course attended by 22 Lines Maintenance field staff
- Pump stations remote monitoring systems
  - Completed bid packet for City to initiate the procurement phase for a remote monitoring system
  - Project to comprise furnishing, installation, and commissioning of a complete wireless remote monitoring system
  - The preselected locations where units are to be installed include 44 wastewater pump stations (classified as either “medium” or “high” risk locations) and four locations at the South WWTP
  - Objective of the project is to provide Public Works staff the ability to actively monitor the operational conditions at each location remotely

(digital alarm inputs), as well as collect station-specific trend data at to be analyzed

- Portable self-priming bypass pumps
  - Initiated process for procuring the manufacturer-offered remote monitoring and control subscription service plan for the City's four new Godwin self-priming bypass pumps
  - Each pump's factory-installed onboard PrimeGuard 2 controller (a fully programmable microprocessor engine control system), when paired with Xylem/Godwin's Field Smart Technology (FST) subscription service, converts the controller into an advanced cloud-based telemetry system. Once activated, the telemetry system would allow City personnel the ability to monitor and control these four newest Godwin bypass pumps remotely
  - The telemetry system utilizes real-time pump and engine performance data that is capable of alerting appropriate City staff of potential pump issues via text messaging, email, and/or interactive phone call notifications
- Continued refinement of SOPs related to pump station and force main operations and maintenance procedures based on training and field-related activities
- Continued manually tracking and documenting performance measures until IMS Program is fully implemented, at which time, the IMS can begin being utilized for tracking established performance measures
- City continued training of two new Lift Station Technicians
- Focal easements
  - City began clearing focal WCTS easements
    - Clearing is being performed using the City's new skid-steer drum mulcher

During the next reporting period:

- Wastewater station remote monitoring system
  - City to advertise and complete the procurement phase of project
  - Initiate purchase and installation of complete remote monitoring system
- Continue refinement of SOPs related to pump station and force main operations and maintenance procedures based on training and field-related activities
- Continue manually tracking and documenting performance measures until IMS Program is fully implemented, at which time, the IMS can begin being utilized for tracking established performance measures
- Training
  - Addition of supplemental training curriculum associated with the operation and maintenance of the pump station and force main system
- Review PSFMOPMP document for potential revisions to original plan approved in 2021

4.6 Legal Support Program

The Consent Decree requires the implementation of a Legal Support Program (LSP). The purpose of the Legal Support Program is to provide a means for the development and enforcement of rules and regulations with respect to (FOG) control and Private Laterals. The Program was approved by EPA on May 3, 2021. Per the approved report, full implementation of the Program was to be achieved by May 3, 2022. The LSP was adopted by the City and implemented as a reference prior to the deadline.

During this reporting period:

- Amendments to Chapter 25 Water and Sewers of the City of Meridian's Code of Ordinances
  - Completed drafting amendments to the City's Water and Sewer Ordinance, specifically as they apply to the following:
    - Rules and Regulations Program
    - Grease Control
    - Private Lateral
  - Following presentation of the proposed amendments, City Council voted to adopt the amended version of Chapter 25 Water and Sewers
- Supplementary document development
  - Began developing the following support documents:
    - FOG Management & Enforcement Response Guide (FMERG)
    - Private Lateral Enforcement Response Guide (PLERG)
  - These documents are intended to provide guidance in assisting customers with adherence to the amended ordinances as well as the City in taking fair, consistent, and equitable enforcement actions against violators of the City of Meridian's Water and Sewers Ordinances
- The amended ordinances also included improvements to the City's minimum design requirements for water & sewer piping so as to adhere to modern industry standards
- Continued refinement of SOPs related to the LSP based on training and field-related activities
- Continued manually tracking and documenting performance measures

- During the next reporting period:
  - Complete the two supporting documents (FMERG & PLERG) to assist both customers and the City in successfully implementing the amended ordinances
  - Initiate implementation of updated ordinance procedures
  - Maintain the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
  - Continue refinement of SOPs related to the LSP and based on training and field-related activities

- Continue manually tracking and documenting performance
- Review LSP document for potential revisions to original plan approved in 2021

4.7 Information Management System (IMS) Program

The Consent Decree requires the development and implementation of an Information Management System (IMS) Program. The purpose of the Information Management System (IMS) Program is to provide City Managers and supervisors guidance and reporting capabilities for Management, Operations and Maintenance activities The Program was approved by EPA on October 15, 2021. Per the approved Program, the full implementation of the IMS is to be achieved by October 15, 2023.

During this reporting period:

- Prioritized and developed business processes as the foundation for IMS
- Conducted final preliminary evaluation of required IMS software
- Initiated procurement process of IMS Software
- Continued development of IMS Configuration/Programming
- Continued refinement of SOPs related to the IMS based on training and field-related activities
- Continued manually tracking and documenting performance measures

During the next reporting period:

- Initiate work order management system for selected software application
- Develop specific work order templates to support work assignment and completion
- Train selected public work staff on use of the work order system
- Continue refinement of SOPs related to the IMS based on training and field-related activities
- Continue manually tracking and documenting performance measures
- Review IMS document for potential revisions to original plan approved in 2021

4.8 Fats, Oils, and Grease (FOG) Control Program

The Consent Decree requires the development and implementation of a Fats, Oils, and Grease (FOG) Control Program. The purpose of the FOG Control Program is to provide a plan to address Fats, Oils, and Grease in the WCTS. The Program was approved by EPA on October 15, 2021. Per the approved Program, full implementation of FOG is to be achieved by October 15, 2023.

During this reporting period:

- Training

- Identified FOG Training Opportunity for City's FOG Coordinator
- Midwest Fats, Oils, & Grease Conference & Training (September 27th & 28th, 2023, in Columbus, Ohio)
- The conference includes numerous technical sessions subjects ranging from latest technology in the areas of grease removal devices; FOG management software; waste hauling, and general municipal F.O.G. management (e.g., FOG enforcement; grease removal device sizing & cleaning frequency; BMPs; inspection procedures, etc.)
- The City has planned for the FOG Coordinator to attend the conference

- Continued development of "living inventory" of commercial FOG generators located on Meridian's WCTS, including creation of a GIS map illustrating the City's current food service establishments (FSEs)
- Began development of an electronic, ArcGIS-based FOG inspection form for use during visits to commercial FOG generating facilities
- FOG Characterization Study-related activities
  - Using the FOG Characterization Study, the list of the focal FOG "hot spot" areas within the City's WCTS was finalized
  - Initiated plan development for comprehensive inspection of these FOG "hot spot" locations, which comprise approximately 19,000 linear feet of gravity sewer pipe
  - Based on findings from the gravity sewer line inspections, chronic FOG source and remediation plan will be refined, as necessary, and implemented accordingly.
  - Began developing plan for confirming and remediating chronic FOG sources that are contributing to "hot spot" areas within the WCTS; specifically, those associated with multi-family residential customers
- FOG Management & Enforcement Response Guide (FMERG)
  - Initiated development of the draft FMERG, which will serve as the guideline for regulatory inspection and enforcement of commercial FOG generators
- FOG Outreach
  - Participated in a Meridian Town Hall event in which the FOG Control Program was overviewed for attendees
  - The Town Hall Event also provided the opportunity to exhibit visual aids as to the types of solid wastes that should never be introduced to (disposed of via) the City's WCTS (i.e., materials that have adverse effects on the City's system)
- Maintained the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Continued refinement of SOPs related to the FOG and based on training and field-related activities
- Continued manually tracking and documenting performance measures

During the next reporting period:

- Implementation phase activities
  - Complete development of the FMERG document and begin disseminating amongst the City's commercial FOG generating customers (e.g., FSEs; multi-family residential complexes; etc.), which shall include
    - Compliance and construction inspection protocols
    - Finalize required FOG permit for City's FSEs
    - BMP toolkit for FSEs
  - Initiate recurrent facility inspection program of City's FSEs
- Continue refinement of "living" list (including the electronic database) of commercial establishment FOG generators
- Initiate CCTV inspection of identified FOG hotspots (as described in the FOG Characterization Study)
- Commence with outreach activities for focal commercial FOG generators identified as part of the FOG Characterization Study
- Continue with roll out of the proposed public outreach campaign
- Continue implementation activities associated with staffing (technical/legal) and equipment requirements for Program's execution
- Training
  - Continue to actively seek out industry-sponsored FOG control training opportunities for which the FOG Coordinator may participate
  - Addition of supplemental training curriculum (as appropriate) associated with FOG control requisites as described in the FOG Control Program
- Maintain the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Continue refinement of SOPs related to the FOG and based on training and field-related activities
- Continue manually tracking and documenting performance measures
- Review FOG document for potential revisions to original plan approved in 2020

4.9 Financing and Cost Analysis Program

The Consent Decree requires the development and implementation of a Financing and Cost Analysis (FCA)Program. The purpose of the Financing and Cost Analysis Program is to provide a process that routinely reviews and updates all financial components of operating and maintaining a Sewer system which includes annual budgets, capital improvement expenditures, etc. The Program was approved by EPA on October 15, 2021. Per the approved report, full implementation of the Program was to be achieved by October 15, 2022. The FCA was adopted by the City and implemented as a reference prior to the deadline.

During this reporting period:

- Finalized FY 2023 budget that was approved by City Council
- Continued working to identify funding gaps and project needs that might require future bond issuance
- WEI to add any additional Financing and Cost Analysis activities
- Maintained the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Continued refinement of SOPs related to the FCA and based on training and city-related activities
- Continued manually tracking and documenting performance measures

During the next reporting period: Begin developing Public Works Department budget for FY 2024

- Continue work identifying any funding gaps and project needs for additional bond issue
- Propose funding approach for future funding needs, as appropriate
- Continue assessment of PWD personnel levels and needs for CMOM program implementation
- Continue development of Capital Improvements Plan for Consent Projects inclusion in the FY 2024 budget
- Maintain the current Excel spreadsheet training matrix, which lists Public Works staff and the training completed by each staff member
- Continue refinement of SOPs related to the FCA and based on training and city-related activities
- Continue manually tracking and documenting performance measures
- Review FCA document for potential revisions to original plan approved in 2021

5.0 Consent Decree Progress Schedule

A chart indicating the overall progress of Consent Decree required activities and milestones is shown on the following pages.

City of Meridian Sewer Consent Decree Schedule (OBJECTIVE: Eliminate Sanitary Sewer Overflows, Achieve and Maintain Full Compliance with the CWA, the MAWPCL, and the NPDES Permits)

CD ASPECTS | **CD Tasks** | **Years 1 through 8 (of 19)**

Consent Decree Effective Date: August 6, 2019

Calendar Year: 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027

Fiscal Year/Current CITY GSA Contract (Grey): 2019 | 2020 | 2021 | 2022 | 2023 | 2024 | 2025 | 2026 | 2027

Month: Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M

Program Management (PrG)

PrG Management, Reports, and Meetings

- Semi-Annual Reports (Due Jan 31, 20XX and July 31, 20XX) — 1 2 3 4 5 6 6a 7 8 9 10 11 13 14
- Annual Reports (Due Feb 28, 20XX) — 1 2 3 4 5 6
- Consent Decree Meetings (Monthly)
- Quarterly Council Mtg CD Updates (Quarterly) — Q Q Q Q Q Q Q Q Q Q Q Q CH Q Q Q Q Q Q Q Q Q Q Q Q Q Q
- Weekly Team Meetings (WCTS, WWTP, CMOM)

Wastewater Collection and Transmission System (WCTS)

Hwy 80 Trunk Line Sewer System Evaluation And Rehabilitation

- **Draft/Submit Highway 80 Trunk Line Work Plan** — 12 mo. | 5th
- EPA Review & Approval — 5 mo. | 21st
- **Draft/Submit Highway 80 Trunk Line Rehabilitation Plan** — 24 mo. | 21st
- EPA Review & Approval
- Rehabilitation Plan Implementation - Design & Construction Projects — Design & Construction of Highway 80 Trunk Line Rehabilitation (42 months)
- - Phase 1 Highway 80 Trunk Line Repair Project (Completed Warranty Period; Closed) — Design | Bid | Construction
- - Phase 2-A Highway Trunkline Repair Project (In Warranty Period) — Design | Bid | Construction
- - Phase 2-B Highway 80 Trunkline Repair Project (100% Design Documents; Acquiring Easements/MDOT Permit) — Design | Bid | Construction
- - Phase 3 Highway 80 Trunkline Repair Project (In Planning)

06/30/23

SewerBasin Studies

- **Draft/Submit Sewerbasin Prioritization Work Plan** — 12 mo. | 5th
- EPA Review & Approval (3) — 5 mo. | 21st
- **Draft/Submit Sewerbasin Prioritization Report** — 36 mo. | 21st
- Develop / Update Sewer System Map (30 months) — 30 mo.
- Sewerbasin Flow Monitoring (24 months minimum) — 24 mo. Minimum
- Rainfall Monitoring (24 months minimum) — 24 mo. Minimum
- Prioritize Sewerbasins (6 months) — 6 mo.
- Prepare Prioritization Report (3 months) — 3 mo.
- EPA Review & Approval (3 months) — 3 months | ?
- **Sewer Group Evaluation Plan** — 12 months | ?
- EPA Review & Approval (3 months) — 3 months | ?
- Sanitary Sewer Evaluation Survey — Sewer Group 1 and 2 Evaluation Survey (24 months) >>>>
- Pump Station Evaluations — Pump Station Evaluation Survey (24 months) >>>>
- Evaluate Sewer Groups 1 and 2 — Sewer Group 1 and 2 Evaluation (24 months) >>>>
- **Draft/Submit Sewerbasin Evaluation Report & Rehabilitation Plan (12 months following SGEP)**
- EPA Review & Approval (3 months)
- Rehabilitation Plan Implementation
- **Rehabilitation Plans for each Sewer Group**
- Design & Construction of Improvements-Sewer Group 1 **(144 Months after effective date: Aug 5, 2031)**
- Draft/Submit Rehabilitation Report Sewer Group 1 **(12 Months following completion of SG1 remedial measures)**
- Design & Construction of Improvements-Sewer Group 2 **(216 Months after effective date: Aug 5, 2037)**
- Draft/Submit Rehabilitation Report Sewer Group 2 **(12 Months following completion of SG2 remedial measures)**

Sewerbasin Design and Construction Projects

- - 24-inch B Street and 22nd Avenue Sewer Improvements Project (21st to 23rd avenue) (in Warranty Period) — Design | Bid | Construction
- - 54-Inch Sewer Line Replacement (Granted Substantial Completion) — Design | Bid | Construction
- - Annual Term Contract - Work Order No. 1 Medical District (In Construction) — Design | Bid | Construction
- - West Meridian Phase 1 Trunkline Repair Project (completed 90% Design) — Design | Bid | Construction
- - Annual Term Contract - Work Order No. 2 D Street Sewer Repair (Awarded) — Design | Construction
- - Eastern Garden Pump Station Project (Conducting Survey, Geotech, NEPA, and Property Acq. for Design) — Design | Bid | Construction
- - West Meridian Phase 2 Trunkline Repair Project (In Planning/CDBG Grant Application) **TBD**
- - Industrial Park Gravity Sewer Repairs (In Planning) **TBD**
- - Miscellaneous (Easements Clearing, B Street, Trunkline CCTV/Scan/Cleaning, Other) **TBD**

Chronic SSO Advanced Remote Monitoring Program

- Develop Initial SSO List w/ proposed remote monitoring locations — 12 mo. | 5th
- EPA Review & Approval (3 months) — 21st
- Submit Updated Chronic SSO List w/ proposed remote monitoring locations — 18 mo. | 5th
- EPA Review & Approval (3 months) — 30th
- Installation of Remote Monitoring Equipment — 6 mo. | 30th
- Submit Updated Annual Chronic SSO Lists — 1 2 3 4 5
- EPA Review & Approval

Month No. 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92

Year No. 1 2 3 4 5 6 7

City of Meridian Sewer Consent Decree Schedule (OBJECTIVE: Eliminate Sanitary Sewer Overflows, Achieve and Maintain Full Compliance with the CWA, the MAWPCL, and the NPDES Permits)

CD ASPECTS | **CD Tasks** | **Years 1 through 8 (of 19)**

Consent Decree Effective Date: August 6, 2019

	Calendar Year	Fiscal Year/Current CITY GSA Contract (Grey)
1	2019	2019
2	2020	2020
3	2021	2021
4	2022	2022
5	2023	2023
6	2024	2024
7	2025	2025
8	2026	2026
	2027	2027

Month: Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M

Wastewater Treatment Plants (WWTPs)

Sewer Treatment System Corrective Action Plan (STSCAP)

SWWTP

- Draft/Submit Plan — 12 mo. — 5th — 06/30/23
- EPA Review & Approval — 3rd
- Design & Construction of STSCAP (42 Months from Approval) — On Hold: Awaiting TMDL Study Results
- STSCAP On-Hold, as per City Letter Issued to DOJ/EPA/MDEQ on June 15, 2022) — 15th
- - SWWTP O&M Assistance (Clear Water Solutions) — Various O&M
- - Miscellaneous SWWTP Plant Repairs and Improvements (Pumps, Blowers, Clarifiers, Headworks, Piping, Valves, etc.) — Various O&M
- - SWWTP Phase 1-A Rehab and Upgrades (Clarifier Equipment, Headworks, Belt Press, Coagulant System, SCADA) — Design — Bid — Construction
- SWWTP EQ Basins 2, 3, and 4 Sludge Solids Removal/Dewatering/Off-Site Soil Amendment — Design — Bid — Construction
- Copper Study (NS) — Study

EWWTP

- EWWTP Upgrades (Headworks, PLC Software Update, Disinfection System) — Aqua Aerobics and MS Power Upgrades

JOINT WWTPs

- MS Power Water Use Agreement Revisions — Planning and Joint Evaluation for Amendment 5

Capacity, Management , Operations and Maintenance Programs (CMOMs)

CMOM Programs

Draft/Submit Sewer Overflow Response Program (SORP) — 6 mo.

- EPA Review & Approval (3 months) — 14th
- Initiate and Implement SORP Training (Plan) — 14th
- Complete SORP SOPs (Plan) — 12 mo. — 14th
- Develop List of PS SSOs (Plan) — 18 mo. — 6th
- Develop List of potential PS SSOs in the event of Failure (Plan) — 18 mo. — 6th
- Continue Implementation and Annual Updates of SORP — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up
- Track KPIs/Include in Annual Reports (Plan)

Draft/Submit Emergency Response Plan (ERP) — 12 mo. — 5th

- EPA Review & Approval (3 months) — 14th
- Procure Video Conferencing at PWD Conference Room (Plan) — 6 mo.
- Complete ERP SOP (Plan) — 12 mo.
- Initiate and Implement ERP Training (Plan) — 12 mo.
- All Program Elements Implemented/In Place — 18 mo.
- Continue Implementation and Annual Updates of ERP — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up
- Track KPIs/Include in Annual Reports (Plan)

Draft/Submit Information Management Systems Program (IMS) — 24 mo. — 2nd

- EPA Review & Approval (3 months) — 15th
- Implement Geographic Information System (GIS) Map of the entire WCTS — 44 mo. — 6th
- Continue Implementation and Annual Updates of ERP — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up
- Track KPIs/Include in Annual Reports (Plan)

Draft/Submit Sewer Mapping Program (SMP) — 12 mo. — 5th

- EPA Review & Approval (3 months) — 14th
- Initiate and Implement electronic mapping of each Basin in the WCTS — 18 mo. — 14th
- Procure GIS Software (Plan) — 6 mo. — 14th
- Finalize Data Dictionary (Plan) — 9 mo. — 14th
- Develop System to include display of Streets/Addresses, Water Bodies, and Political Boundaries (Plan) — 12 mo. — 14th
- Develop Standardize Project Specs for City's Construction Projects (Plan) — 12 mo. — 14th — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up
- Develop Sewer Basin Layer (Plan) — 12 mo. — 14th
- Develop Sewer Mapping SOPs (Plan) — 18 mo. — 14th
- Create FOG establishment Layer (Plan) — 18 mo. — 14th
- Capture assets in the electronic database in Sewer Basin Prioritization Work — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up
- Track KPIs/Include in Annual Reports (Plan) — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up — 12 mo. — Up

Month No. 1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20 21 22 23 24 25 26 27 28 29 30 31 32 33 34 35 36 37 38 39 40 41 42 43 44 45 46 47 48 49 50 51 52 53 54 55 56 57 58 59 60 61 62 63 64 65 66 67 68 69 70 71 72 73 74 75 76 77 78 79 80 81 82 83 84 85 86 87 88 89 90 91 92

Year No. 1 2 3 4 5 6 7

City of Meridian Sewer Consent Decree Schedule (OBJECTIVE: Eliminate Sanitary Sewer Overflows, Achieve and Maintain Full Compliance with the CWA, the MAWPCL, and the NPDES Permits)

CD ASPECTS

CD Tasks

Years 1 through 8 (of 19)

Consent Decree Effective Date: August 6, 2019

1	2	3	4	5	6	7	8

Calendar Year

2019	2020	2021	2022	2023	2024	2025	2026	2027

Fiscal Year/Current CITY GSA Contract (Grey)

2019	2020	2021	2022	2023	2024	2025	2026	2027

Month

Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju Au S O N D Ja F M Ap Ma J Ju